

Tank ID **100-041** Tank Type **F** Roof Weight **120,000** API **35.00** Gravity Correction **2.43**
 Strapped By: HMT 11/5/2018 Floating Height **5-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
0-00-00	1.89	3-06-00	4,607.77	7-00-00	10,017.87 F	10-06-00	15,831.73 F
0-01-00	7.98	3-07-00	4,746.24	7-01-00	10,156.29 F	10-07-00	15,970.19 F
0-02-00	16.47	3-08-00	4,884.71	7-02-00	10,294.71 F	10-08-00	16,108.65 F
0-03-00	30.72	3-09-00	5,023.18	7-03-00	10,433.12 F	10-09-00	16,247.11 F
0-04-00	48.30	3-10-00	5,161.66	7-04-00	10,571.54 F	10-10-00	16,385.57 F
0-05-00	70.68	3-11-00	5,300.13	7-05-00	10,709.96 F	10-11-00	16,524.04 F
0-06-00	99.38	4-00-00	5,438.58	7-06-00	10,848.38 F	11-00-00	16,662.50 F
0-07-00	136.44	4-01-00	5,577.00	7-07-00	10,986.80 F	11-01-00	16,800.96 F
0-08-00	184.46	4-02-00	5,715.42	7-08-00	11,125.22 F	11-02-00	16,939.42 F
0-09-00	243.94	4-03-00	5,853.84	7-09-00	11,263.63 F	11-03-00	17,077.88 F
0-10-00	316.54	4-04-00	5,992.26	7-10-00	11,402.05 F	11-04-00	17,216.34 F
0-11-00	405.70	4-05-00	6,130.68	7-11-00	11,540.47 F	11-05-00	17,354.80 F
1-00-00	506.81	4-06-00	6,269.09	8-00-00	11,678.89 F	11-06-00	17,493.27 F
1-01-00	621.53	4-07-00	6,407.51	8-01-00	11,817.31 F	11-07-00	17,631.73 F
1-02-00	745.71	4-08-00	6,545.93	8-02-00	11,955.73 F	11-08-00	17,770.19 F
1-03-00	874.63	4-09-00	6,684.35	8-03-00	12,094.14 F	11-09-00	17,908.65 F
1-04-00	1,009.17	4-10-00	6,822.77	8-04-00	12,232.56 F	11-10-00	18,047.11 F
1-05-00	1,146.41	4-11-00	6,961.19	8-05-00	12,370.98 F	11-11-00	18,185.57 F
1-06-00	1,284.88	5-00-00	7,099.61 F	8-06-00	12,509.40 F	12-00-00	18,324.04 F
1-07-00	1,423.35	5-01-00	7,187.55 F	8-07-00	12,647.82 F	12-01-00	18,462.50 F
1-08-00	1,561.79	5-02-00	7,191.38 F	8-08-00	12,786.24 F	12-02-00	18,600.96 F
1-09-00	1,700.23	5-03-00	7,195.20 F	8-09-00	12,924.65 F	12-03-00	18,739.42 F
1-10-00	1,838.66	5-04-00	7,249.50 F	8-10-00	13,063.07 F	12-04-00	18,877.88 F
1-11-00	1,977.10	5-05-00	7,387.92 F	8-11-00	13,201.49 F	12-05-00	19,016.34 F
2-00-00	2,115.53	5-06-00	7,526.34 F	9-00-00	13,339.91 F	12-06-00	19,154.81 F
2-01-00	2,253.97	5-07-00	7,664.76 F	9-01-00	13,478.33 F	12-07-00	19,293.27 F
2-02-00	2,392.41	5-08-00	7,803.17 F	9-02-00	13,616.75 F	12-08-00	19,431.73 F
2-03-00	2,530.84	5-09-00	7,941.59 F	9-03-00	13,755.17 F	12-09-00	19,570.19 F
2-04-00	2,669.28	5-10-00	8,080.01 F	9-04-00	13,893.58 F	12-10-00	19,708.65 F
2-05-00	2,807.71	5-11-00	8,218.43 F	9-05-00	14,032.00 F	12-11-00	19,847.11 F
2-06-00	2,946.14	6-00-00	8,356.85 F	9-06-00	14,170.42 F	13-00-00	19,985.58 F
2-07-00	3,084.59	6-01-00	8,495.27 F	9-07-00	14,308.84 F	13-01-00	20,124.04 F
2-08-00	3,223.06	6-02-00	8,633.68 F	9-08-00	14,447.26 F	13-02-00	20,262.50 F
2-09-00	3,361.53	6-03-00	8,772.10 F	9-09-00	14,585.68 F	13-03-00	20,400.96 F
2-10-00	3,500.00	6-04-00	8,910.52 F	9-10-00	14,724.09 F	13-04-00	20,539.42 F
2-11-00	3,638.47	6-05-00	9,048.94 F	9-11-00	14,862.51 F	13-05-00	20,677.88 F
3-00-00	3,776.94	6-06-00	9,187.36 F	10-00-00	15,000.96 F	13-06-00	20,816.34 F
3-01-00	3,915.41	6-07-00	9,325.78 F	10-01-00	15,139.42 F	13-07-00	20,954.81 F
3-02-00	4,053.89	6-08-00	9,464.19 F	10-02-00	15,277.88 F	13-08-00	21,093.27 F
3-03-00	4,192.36	6-09-00	9,602.61 F	10-03-00	15,416.34 F	13-09-00	21,231.73 F
3-04-00	4,330.83	6-10-00	9,741.03 F	10-04-00	15,554.80 F	13-10-00	21,370.19 F
3-05-00	4,469.30	6-11-00	9,879.45 F	10-05-00	15,693.27 F	13-11-00	21,508.65 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-041** Tank Type **F** Roof Weight **120,000** API **35.00** Gravity Correction **2.43**
 Strapped By: **HMT** 11/5/2018 Floating Height **5-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
14-00-00	21,647.11 F	17-06-00	27,462.50 F	21-00-00	33,276.22 F	24-06-00	39,086.47 F
14-01-00	21,785.58 F	17-07-00	27,600.96 F	21-01-00	33,414.56 F	24-07-00	39,224.81 F
14-02-00	21,924.04 F	17-08-00	27,739.42 F	21-02-00	33,552.90 F	24-08-00	39,363.15 F
14-03-00	22,062.50 F	17-09-00	27,877.89 F	21-03-00	33,691.24 F	24-09-00	39,501.49 F
14-04-00	22,200.96 F	17-10-00	28,016.35 F	21-04-00	33,829.58 F	24-10-00	39,639.82 F
14-05-00	22,339.42 F	17-11-00	28,154.81 F	21-05-00	33,967.92 F	24-11-00	39,778.16 F
14-06-00	22,477.88 F	18-00-00	28,293.27 F	21-06-00	34,106.26 F	25-00-00	39,916.50 F
14-07-00	22,616.35 F	18-01-00	28,431.73 F	21-07-00	34,244.60 F	25-01-00	40,054.84 F
14-08-00	22,754.81 F	18-02-00	28,570.19 F	21-08-00	34,382.93 F	25-02-00	40,193.18 F
14-09-00	22,893.27 F	18-03-00	28,708.66 F	21-09-00	34,521.27 F	25-03-00	40,331.52 F
14-10-00	23,031.73 F	18-04-00	28,847.12 F	21-10-00	34,659.61 F	25-04-00	40,469.86 F
14-11-00	23,170.19 F	18-05-00	28,985.58 F	21-11-00	34,797.95 F	25-05-00	40,608.20 F
15-00-00	23,308.65 F	18-06-00	29,124.04 F	22-00-00	34,936.29 F	25-06-00	40,746.54 F
15-01-00	23,447.12 F	18-07-00	29,262.50 F	22-01-00	35,074.63 F	25-07-00	40,884.88 F
15-02-00	23,585.58 F	18-08-00	29,400.96 F	22-02-00	35,212.97 F	25-08-00	41,023.22 F
15-03-00	23,724.04 F	18-09-00	29,539.43 F	22-03-00	35,351.31 F	25-09-00	41,161.56 F
15-04-00	23,862.50 F	18-10-00	29,677.89 F	22-04-00	35,489.65 F	25-10-00	41,299.89 F
15-05-00	24,000.96 F	18-11-00	29,816.35 F	22-05-00	35,627.99 F	25-11-00	41,438.23 F
15-06-00	24,139.42 F	19-00-00	29,954.81 F	22-06-00	35,766.33 F	26-00-00	41,576.57 F
15-07-00	24,277.88 F	19-01-00	30,093.27 F	22-07-00	35,904.67 F	26-01-00	41,714.91 F
15-08-00	24,416.35 F	19-02-00	30,231.73 F	22-08-00	36,043.01 F	26-02-00	41,853.25 F
15-09-00	24,554.81 F	19-03-00	30,370.20 F	22-09-00	36,181.34 F	26-03-00	41,991.59 F
15-10-00	24,693.27 F	19-04-00	30,508.66 F	22-10-00	36,319.68 F	26-04-00	42,129.93 F
15-11-00	24,831.73 F	19-05-00	30,647.12 F	22-11-00	36,458.02 F	26-05-00	42,268.27 F
16-00-00	24,970.19 F	19-06-00	30,785.58 F	23-00-00	36,596.36 F	26-06-00	42,406.61 F
16-01-00	25,108.65 F	19-07-00	30,924.04 F	23-01-00	36,734.70 F	26-07-00	42,544.95 F
16-02-00	25,247.12 F	19-08-00	31,062.50 F	23-02-00	36,873.04 F	26-08-00	42,683.29 F
16-03-00	25,385.58 F	19-09-00	31,200.96 F	23-03-00	37,011.38 F	26-09-00	42,821.63 F
16-04-00	25,524.04 F	19-10-00	31,339.43 F	23-04-00	37,149.72 F	26-10-00	42,959.97 F
16-05-00	25,662.50 F	19-11-00	31,477.81 F	23-05-00	37,288.06 F	26-11-00	43,098.30 F
16-06-00	25,800.96 F	20-00-00	31,616.15 F	23-06-00	37,426.40 F	27-00-00	43,236.64 F
16-07-00	25,939.42 F	20-01-00	31,754.49 F	23-07-00	37,564.74 F	27-01-00	43,374.98 F
16-08-00	26,077.89 F	20-02-00	31,892.83 F	23-08-00	37,703.08 F	27-02-00	43,513.32 F
16-09-00	26,216.35 F	20-03-00	32,031.17 F	23-09-00	37,841.41 F	27-03-00	43,651.66 F
16-10-00	26,354.81 F	20-04-00	32,169.51 F	23-10-00	37,979.75 F	27-04-00	43,790.00 F
16-11-00	26,493.27 F	20-05-00	32,307.85 F	23-11-00	38,118.09 F	27-05-00	43,928.34 F
17-00-00	26,631.73 F	20-06-00	32,446.19 F	24-00-00	38,256.43 F	27-06-00	44,066.68 F
17-01-00	26,770.19 F	20-07-00	32,584.53 F	24-01-00	38,394.77 F	27-07-00	44,205.02 F
17-02-00	26,908.66 F	20-08-00	32,722.86 F	24-02-00	38,533.11 F	27-08-00	44,343.36 F
17-03-00	27,047.12 F	20-09-00	32,861.20 F	24-03-00	38,671.45 F	27-09-00	44,481.70 F
17-04-00	27,185.58 F	20-10-00	32,999.54 F	24-04-00	38,809.79 F	27-10-00	44,620.04 F
17-05-00	27,324.04 F	20-11-00	33,137.88 F	24-05-00	38,948.13 F	27-11-00	44,758.37 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-041** Tank Type **F** Roof Weight **120,000** API **35.00** Gravity Correction **2.43**
 Strapped By: HMT 11/5/2018 Floating Height **5-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
28-00-00	44,896.71 F	31-06-00	50,706.28 F	35-00-00	56,515.15 F	38-06-00	62,324.02 F
28-01-00	45,035.05 F	31-07-00	50,844.59 F	35-01-00	56,653.46 F	38-07-00	62,462.33 F
28-02-00	45,173.39 F	31-08-00	50,982.90 F	35-02-00	56,791.77 F	38-08-00	62,600.63 F
28-03-00	45,311.73 F	31-09-00	51,121.20 F	35-03-00	56,930.07 F	38-09-00	62,738.94 F
28-04-00	45,450.07 F	31-10-00	51,259.51 F	35-04-00	57,068.38 F	38-10-00	62,877.25 F
28-05-00	45,588.41 F	31-11-00	51,397.82 F	35-05-00	57,206.68 F	38-11-00	63,015.55 F
28-06-00	45,726.75 F	32-00-00	51,536.12 F	35-06-00	57,344.99 F	39-00-00	63,153.86 F
28-07-00	45,865.09 F	32-01-00	51,674.43 F	35-07-00	57,483.30 F	39-01-00	63,292.17 F
28-08-00	46,003.43 F	32-02-00	51,812.74 F	35-08-00	57,621.60 F	39-02-00	63,430.47 F
28-09-00	46,141.77 F	32-03-00	51,951.04 F	35-09-00	57,759.91 F	39-03-00	63,568.78 F
28-10-00	46,280.11 F	32-04-00	52,089.35 F	35-10-00	57,898.22 F	39-04-00	63,707.09 F
28-11-00	46,418.45 F	32-05-00	52,227.65 F	35-11-00	58,036.52 F	39-05-00	63,845.39 F
29-00-00	46,556.78 F	32-06-00	52,365.96 F	36-00-00	58,174.83 F	39-06-00	63,983.70 F
29-01-00	46,695.12 F	32-07-00	52,504.27 F	36-01-00	58,313.14 F	39-07-00	64,122.00 F
29-02-00	46,833.46 F	32-08-00	52,642.57 F	36-02-00	58,451.44 F	39-08-00	64,260.31 F
29-03-00	46,971.80 F	32-09-00	52,780.88 F	36-03-00	58,589.75 F	39-09-00	64,398.71 F
29-04-00	47,110.14 F	32-10-00	52,919.19 F	36-04-00	58,728.06 F	39-10-00	64,537.17 F
29-05-00	47,248.48 F	32-11-00	53,057.49 F	36-05-00	58,866.36 F	39-11-00	64,675.63 F
29-06-00	47,386.82 F	33-00-00	53,195.80 F	36-06-00	59,004.67 F	40-00-00	64,814.08 F
29-07-00	47,525.16 F	33-01-00	53,334.11 F	36-07-00	59,142.97 F	40-01-00	64,952.54 F
29-08-00	47,663.50 F	33-02-00	53,472.41 F	36-08-00	59,281.28 F	40-02-00	65,091.00 F
29-09-00	47,801.84 F	33-03-00	53,610.72 F	36-09-00	59,419.59 F	40-03-00	65,229.45 F
29-10-00	47,940.16 F	33-04-00	53,749.02 F	36-10-00	59,557.89 F	40-04-00	65,367.91 F
29-11-00	48,078.46 F	33-05-00	53,887.33 F	36-11-00	59,696.20 F	40-05-00	65,506.37 F
30-00-00	48,216.77 F	33-06-00	54,025.64 F	37-00-00	59,834.51 F	40-06-00	65,644.82 F
30-01-00	48,355.08 F	33-07-00	54,163.94 F	37-01-00	59,972.81 F	40-07-00	65,783.28 F
30-02-00	48,493.38 F	33-08-00	54,302.25 F	37-02-00	60,111.12 F	40-08-00	65,921.74 F
30-03-00	48,631.69 F	33-09-00	54,440.56 F	37-03-00	60,249.43 F	40-09-00	66,060.19 F
30-04-00	48,769.99 F	33-10-00	54,578.86 F	37-04-00	60,387.73 F	40-10-00	66,198.65 F
30-05-00	48,908.30 F	33-11-00	54,717.17 F	37-05-00	60,526.04 F	40-11-00	66,337.11 F
30-06-00	49,046.61 F	34-00-00	54,855.48 F	37-06-00	60,664.34 F	41-00-00	66,475.56 F
30-07-00	49,184.91 F	34-01-00	54,993.78 F	37-07-00	60,802.65 F	41-01-00	66,614.02 F
30-08-00	49,323.22 F	34-02-00	55,132.09 F	37-08-00	60,940.96 F	41-02-00	66,752.48 F
30-09-00	49,461.53 F	34-03-00	55,270.40 F	37-09-00	61,079.26 F	41-03-00	66,890.93 F
30-10-00	49,599.83 F	34-04-00	55,408.70 F	37-10-00	61,217.57 F	41-04-00	67,029.39 F
30-11-00	49,738.14 F	34-05-00	55,547.01 F	37-11-00	61,355.88 F	41-05-00	67,167.85 F
31-00-00	49,876.45 F	34-06-00	55,685.31 F	38-00-00	61,494.18 F	41-06-00	67,306.30 F
31-01-00	50,014.75 F	34-07-00	55,823.62 F	38-01-00	61,632.49 F	41-07-00	67,444.76 F
31-02-00	50,153.06 F	34-08-00	55,961.93 F	38-02-00	61,770.80 F	41-08-00	67,583.22 F
31-03-00	50,291.36 F	34-09-00	56,100.23 F	38-03-00	61,909.10 F	41-09-00	67,721.67 F
31-04-00	50,429.67 F	34-10-00	56,238.54 F	38-04-00	62,047.41 F	41-10-00	67,860.13 F
31-05-00	50,567.98 F	34-11-00	56,376.85 F	38-05-00	62,185.72 F	41-11-00	67,998.59 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-041** Tank Type **F** Roof Weight **120,000** API **35.00** Gravity Correction **2.43**
 Strapped By: HMT 11/5/2018 Floating Height **5-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
42-00-00	68,137.05 F	45-06-00	73,952.23 F	49-00-00	79,767.42 F	52-06-00	85,586.70 F
42-01-00	68,275.50 F	45-07-00	74,090.69 F	49-01-00	79,905.87 F	52-07-00	85,725.28 F
42-02-00	68,413.96 F	45-08-00	74,229.14 F	49-02-00	80,044.33 F	52-08-00	85,863.85 F
42-03-00	68,552.42 F	45-09-00	74,367.60 F	49-03-00	80,182.79 F	52-09-00	86,002.43 F
42-04-00	68,690.87 F	45-10-00	74,506.06 F	49-04-00	80,321.24 F	52-10-00	86,141.00 F
42-05-00	68,829.33 F	45-11-00	74,644.51 F	49-05-00	80,459.70 F	52-11-00	86,279.58 F
42-06-00	68,967.79 F	46-00-00	74,782.97 F	49-06-00	80,598.16 F	53-00-00	86,418.15 F
42-07-00	69,106.24 F	46-01-00	74,921.43 F	49-07-00	80,736.61 F	53-01-00	86,556.73 F
42-08-00	69,244.70 F	46-02-00	75,059.89 F	49-08-00	80,875.14 F	53-02-00	86,695.30 F
42-09-00	69,383.16 F	46-03-00	75,198.34 F	49-09-00	81,013.72 F	53-03-00	86,833.88 F
42-10-00	69,521.61 F	46-04-00	75,336.80 F	49-10-00	81,152.30 F	53-04-00	86,972.45 F
42-11-00	69,660.07 F	46-05-00	75,475.26 F	49-11-00	81,290.87 F	53-05-00	87,111.03 F
43-00-00	69,798.53 F	46-06-00	75,613.71 F	50-00-00	81,429.45 F	53-06-00	87,249.60 F
43-01-00	69,936.98 F	46-07-00	75,752.17 F	50-01-00	81,568.02 F	53-07-00	87,388.18 F
43-02-00	70,075.44 F	46-08-00	75,890.63 F	50-02-00	81,706.60 F	53-08-00	87,526.75 F
43-03-00	70,213.90 F	46-09-00	76,029.08 F	50-03-00	81,845.17 F	53-09-00	87,665.33 F
43-04-00	70,352.35 F	46-10-00	76,167.54 F	50-04-00	81,983.75 F	53-10-00	87,803.90 F
43-05-00	70,490.81 F	46-11-00	76,306.00 F	50-05-00	82,122.32 F	53-11-00	87,942.48 F
43-06-00	70,629.27 F	47-00-00	76,444.45 F	50-06-00	82,260.90 F	54-00-00	88,081.06 F
43-07-00	70,767.72 F	47-01-00	76,582.91 F	50-07-00	82,399.47 F	54-01-00	88,219.63 F
43-08-00	70,906.18 F	47-02-00	76,721.37 F	50-08-00	82,538.05 F	54-02-00	88,358.21 F
43-09-00	71,044.64 F	47-03-00	76,859.82 F	50-09-00	82,676.62 F	54-03-00	88,496.78 F
43-10-00	71,183.09 F	47-04-00	76,998.28 F	50-10-00	82,815.20 F	54-04-00	88,635.36 F
43-11-00	71,321.55 F	47-05-00	77,136.74 F	50-11-00	82,953.77 F	54-05-00	88,773.93 F
44-00-00	71,460.01 F	47-06-00	77,275.19 F	51-00-00	83,092.35 F	54-06-00	88,912.51 F
44-01-00	71,598.47 F	47-07-00	77,413.65 F	51-01-00	83,230.92 F	54-07-00	89,051.08 F
44-02-00	71,736.92 F	47-08-00	77,552.11 F	51-02-00	83,369.50 F	54-08-00	89,189.66 F
44-03-00	71,875.38 F	47-09-00	77,690.56 F	51-03-00	83,508.07 F	54-09-00	89,328.23 F
44-04-00	72,013.84 F	47-10-00	77,829.02 F	51-04-00	83,646.65 F	54-10-00	89,466.81 F
44-05-00	72,152.29 F	47-11-00	77,967.48 F	51-05-00	83,785.22 F	54-11-00	89,605.38 F
44-06-00	72,290.75 F	48-00-00	78,105.93 F	51-06-00	83,923.80 F	55-00-00	89,743.96 F
44-07-00	72,429.21 F	48-01-00	78,244.39 F	51-07-00	84,062.37 F	55-01-00	89,882.53 F
44-08-00	72,567.66 F	48-02-00	78,382.85 F	51-08-00	84,200.95 F	55-02-00	90,021.11 F
44-09-00	72,706.12 F	48-03-00	78,521.31 F	51-09-00	84,339.52 F	55-03-00	90,159.68 F
44-10-00	72,844.58 F	48-04-00	78,659.76 F	51-10-00	84,478.10 F	55-04-00	90,298.26 F
44-11-00	72,983.03 F	48-05-00	78,798.22 F	51-11-00	84,616.68 F	55-05-00	90,436.83 F
45-00-00	73,121.49 F	48-06-00	78,936.68 F	52-00-00	84,755.25 F	55-06-00	90,575.41 F
45-01-00	73,259.95 F	48-07-00	79,075.13 F	52-01-00	84,893.83 F	55-07-00	90,713.98 F
45-02-00	73,398.40 F	48-08-00	79,213.59 F	52-02-00	85,032.40 F	55-08-00	90,852.56 F
45-03-00	73,536.86 F	48-09-00	79,352.05 F	52-03-00	85,170.98 F	55-09-00	90,991.13 F
45-04-00	73,675.32 F	48-10-00	79,490.50 F	52-04-00	85,309.55 F	55-10-00	91,129.71 F
45-05-00	73,813.77 F	48-11-00	79,628.96 F	52-05-00	85,448.13 F	55-11-00	91,268.28 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-041** Tank Type **F** Roof Weight **120,000** API **35.00** Gravity Correction **2.43**
 Strapped By: HMT 11/5/2018 Floating Height **5-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
56-00-00	91,406.86 F	59-06-00	97,229.14 F	63-00-00	103,053.06 F		
56-01-00	91,545.44 F	59-07-00	97,367.80 F	63-01-00	103,191.72 F		
56-02-00	91,684.01 F	59-08-00	97,506.46 F	63-02-00	103,330.39 F		
56-03-00	91,822.59 F	59-09-00	97,645.13 F	63-03-00	103,469.05 F		
56-04-00	91,961.16 F	59-10-00	97,783.79 F	63-04-00	103,607.72 F		
56-05-00	92,099.74 F	59-11-00	97,922.46 F	63-05-00	103,746.38 F		
56-06-00	92,238.31 F	60-00-00	98,061.12 F	63-06-00	103,885.05 F		
56-07-00	92,376.89 F	60-01-00	98,199.79 F	63-07-00	104,023.71 F		
56-08-00	92,515.46 F	60-02-00	98,338.45 F	63-08-00	104,162.38 F		
56-09-00	92,654.04 F	60-03-00	98,477.12 F	63-09-00	104,301.04 F		
56-10-00	92,792.61 F	60-04-00	98,615.78 F	63-10-00	104,439.70 F		
56-11-00	92,931.19 F	60-05-00	98,754.45 F	63-11-00	104,578.37 F		
57-00-00	93,069.76 F	60-06-00	98,893.11 F	64-00-00	104,717.03 F		
57-01-00	93,208.34 F	60-07-00	99,031.78 F	64-01-00	104,855.70 F		
57-02-00	93,346.91 F	60-08-00	99,170.44 F	64-02-00	104,994.36 F		
57-03-00	93,485.49 F	60-09-00	99,309.11 F	64-03-00	105,133.03 F		
57-04-00	93,624.06 F	60-10-00	99,447.77 F	64-04-00	105,271.69 F		
57-05-00	93,762.64 F	60-11-00	99,586.44 F	64-05-00	105,410.36 F		
57-06-00	93,901.21 F	61-00-00	99,725.10 F	64-06-00	105,549.02 F		
57-07-00	94,039.84 F	61-01-00	99,863.77 F	64-07-00	105,687.69 F		
57-08-00	94,178.51 F	61-02-00	100,002.43 F	64-08-00	105,826.35 F		
57-09-00	94,317.17 F	61-03-00	100,141.10 F	64-09-00	105,965.02 F		
57-10-00	94,455.84 F	61-04-00	100,279.76 F	64-10-00	106,103.68 F		
57-11-00	94,594.50 F	61-05-00	100,418.43 F	64-11-00	106,242.35 F		
58-00-00	94,733.17 F	61-06-00	100,557.09 F	65-00-00	106,381.01 F		
58-01-00	94,871.83 F	61-07-00	100,695.76 F				
58-02-00	95,010.50 F	61-08-00	100,834.42 F				
58-03-00	95,149.16 F	61-09-00	100,973.08 F				
58-04-00	95,287.83 F	61-10-00	101,111.75 F				
58-05-00	95,426.49 F	61-11-00	101,250.41 F				
58-06-00	95,565.16 F	62-00-00	101,389.08 F				
58-07-00	95,703.82 F	62-01-00	101,527.74 F				
58-08-00	95,842.49 F	62-02-00	101,666.41 F				
58-09-00	95,981.15 F	62-03-00	101,805.07 F				
58-10-00	96,119.82 F	62-04-00	101,943.74 F				
58-11-00	96,258.48 F	62-05-00	102,082.40 F				
59-00-00	96,397.15 F	62-06-00	102,221.07 F				
59-01-00	96,535.81 F	62-07-00	102,359.73 F				
59-02-00	96,674.48 F	62-08-00	102,498.40 F				
59-03-00	96,813.14 F	62-09-00	102,637.06 F				
59-04-00	96,951.81 F	62-10-00	102,775.73 F				
59-05-00	97,090.47 F	62-11-00	102,914.39 F				

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE