

Tank ID **100-055** Tank Type **F** Roof Weight **121,530** API **30.00** Gravity Correction **2.46**
 Strapped By: HMT 1/4/2013 Floating Height **5-07-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
0-00-00	1.41	3-06-00	4,672.44	7-00-00	10,093.16 F	10-06-00	15,909.90 F
0-01-00	3.45	3-07-00	4,810.98	7-01-00	10,231.66 F	10-07-00	16,048.39 F
0-02-00	9.41	3-08-00	4,949.52	7-02-00	10,370.15 F	10-08-00	16,186.88 F
0-03-00	24.64	3-09-00	5,088.06	7-03-00	10,508.64 F	10-09-00	16,325.37 F
0-04-00	45.35	3-10-00	5,226.60	7-04-00	10,647.14 F	10-10-00	16,463.86 F
0-05-00	74.92	3-11-00	5,365.14	7-05-00	10,785.63 F	10-11-00	16,602.35 F
0-06-00	111.39	4-00-00	5,503.68	7-06-00	10,924.13 F	11-00-00	16,740.84 F
0-07-00	152.40	4-01-00	5,642.23	7-07-00	11,062.62 F	11-01-00	16,879.33 F
0-08-00	218.28	4-02-00	5,780.77	7-08-00	11,201.12 F	11-02-00	17,017.82 F
0-09-00	284.16	4-03-00	5,919.31	7-09-00	11,339.61 F	11-03-00	17,156.31 F
0-10-00	374.92	4-04-00	6,057.85	7-10-00	11,478.11 F	11-04-00	17,294.80 F
0-11-00	471.83	4-05-00	6,196.39	7-11-00	11,616.60 F	11-05-00	17,433.29 F
1-00-00	571.76	4-06-00	6,334.93	8-00-00	11,755.09 F	11-06-00	17,571.78 F
1-01-00	692.83	4-07-00	6,473.42	8-01-00	11,893.59 F	11-07-00	17,710.27 F
1-02-00	820.86	4-08-00	6,611.92	8-02-00	12,032.08 F	11-08-00	17,848.76 F
1-03-00	950.94	4-09-00	6,750.41	8-03-00	12,170.58 F	11-09-00	17,987.26 F
1-04-00	1,074.57	4-10-00	6,888.91	8-04-00	12,309.07 F	11-10-00	18,125.75 F
1-05-00	1,209.35	4-11-00	7,027.40	8-05-00	12,447.57 F	11-11-00	18,264.24 F
1-06-00	1,347.84	5-00-00	7,165.90	8-06-00	12,586.06 F	12-00-00	18,402.73 F
1-07-00	1,486.39	5-01-00	7,304.39	8-07-00	12,724.56 F	12-01-00	18,541.22 F
1-08-00	1,624.89	5-02-00	7,442.88	8-08-00	12,863.05 F	12-02-00	18,679.71 F
1-09-00	1,763.39	5-03-00	7,581.38	8-09-00	13,001.54 F	12-03-00	18,818.20 F
1-10-00	1,901.89	5-04-00	7,719.87	8-10-00	13,140.04 F	12-04-00	18,956.69 F
1-11-00	2,040.39	5-05-00	7,858.37	8-11-00	13,278.53 F	12-05-00	19,095.18 F
2-00-00	2,178.90	5-06-00	7,996.86	9-00-00	13,417.03 F	12-06-00	19,233.67 F
2-01-00	2,317.40	5-07-00	8,135.36 F	9-01-00	13,555.52 F	12-07-00	19,372.16 F
2-02-00	2,455.90	5-08-00	8,141.65 F	9-02-00	13,694.02 F	12-08-00	19,510.65 F
2-03-00	2,594.41	5-09-00	8,147.95 F	9-03-00	13,832.51 F	12-09-00	19,649.14 F
2-04-00	2,732.91	5-10-00	8,154.24 F	9-04-00	13,971.00 F	12-10-00	19,787.63 F
2-05-00	2,871.41	5-11-00	8,292.73 F	9-05-00	14,109.50 F	12-11-00	19,926.12 F
2-06-00	3,009.95	6-00-00	8,431.23 F	9-06-00	14,247.99 F	13-00-00	20,064.61 F
2-07-00	3,148.49	6-01-00	8,569.72 F	9-07-00	14,386.49 F	13-01-00	20,203.10 F
2-08-00	3,287.03	6-02-00	8,708.22 F	9-08-00	14,524.98 F	13-02-00	20,341.59 F
2-09-00	3,425.57	6-03-00	8,846.71 F	9-09-00	14,663.48 F	13-03-00	20,480.08 F
2-10-00	3,564.11	6-04-00	8,985.21 F	9-10-00	14,801.97 F	13-04-00	20,618.57 F
2-11-00	3,702.65	6-05-00	9,123.70 F	9-11-00	14,940.47 F	13-05-00	20,757.06 F
3-00-00	3,841.20	6-06-00	9,262.20 F	10-00-00	15,078.96 F	13-06-00	20,895.55 F
3-01-00	3,979.74	6-07-00	9,400.69 F	10-01-00	15,217.45 F	13-07-00	21,034.04 F
3-02-00	4,118.28	6-08-00	9,539.18 F	10-02-00	15,355.94 F	13-08-00	21,172.53 F
3-03-00	4,256.82	6-09-00	9,677.68 F	10-03-00	15,494.43 F	13-09-00	21,311.02 F
3-04-00	4,395.36	6-10-00	9,816.17 F	10-04-00	15,632.92 F	13-10-00	21,449.52 F
3-05-00	4,533.90	6-11-00	9,954.67 F	10-05-00	15,771.41 F	13-11-00	21,588.01 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-055** Tank Type **F** Roof Weight **121,530** API **30.00** Gravity Correction **2.46**
 Strapped By: **HMT** 1/4/2013 Floating Height **5-07-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
14-00-00	21,726.50 F	17-06-00	27,543.09 F	21-00-00	33,360.39 F	24-06-00	39,179.14 F
14-01-00	21,864.99 F	17-07-00	27,681.58 F	21-01-00	33,498.94 F	24-07-00	39,317.68 F
14-02-00	22,003.48 F	17-08-00	27,820.07 F	21-02-00	33,637.48 F	24-08-00	39,456.22 F
14-03-00	22,141.97 F	17-09-00	27,958.56 F	21-03-00	33,776.02 F	24-09-00	39,594.77 F
14-04-00	22,280.46 F	17-10-00	28,097.05 F	21-04-00	33,914.56 F	24-10-00	39,733.31 F
14-05-00	22,418.95 F	17-11-00	28,235.54 F	21-05-00	34,053.10 F	24-11-00	39,871.85 F
14-06-00	22,557.44 F	18-00-00	28,374.04 F	21-06-00	34,191.64 F	25-00-00	40,010.39 F
14-07-00	22,695.93 F	18-01-00	28,512.53 F	21-07-00	34,330.18 F	25-01-00	40,148.93 F
14-08-00	22,834.42 F	18-02-00	28,651.02 F	21-08-00	34,468.73 F	25-02-00	40,287.47 F
14-09-00	22,972.91 F	18-03-00	28,789.51 F	21-09-00	34,607.27 F	25-03-00	40,426.02 F
14-10-00	23,111.40 F	18-04-00	28,928.00 F	21-10-00	34,745.81 F	25-04-00	40,564.56 F
14-11-00	23,249.89 F	18-05-00	29,066.49 F	21-11-00	34,884.35 F	25-05-00	40,703.10 F
15-00-00	23,388.38 F	18-06-00	29,204.98 F	22-00-00	35,022.89 F	25-06-00	40,841.64 F
15-01-00	23,526.87 F	18-07-00	29,343.47 F	22-01-00	35,161.43 F	25-07-00	40,980.18 F
15-02-00	23,665.36 F	18-08-00	29,481.96 F	22-02-00	35,299.98 F	25-08-00	41,118.72 F
15-03-00	23,803.85 F	18-09-00	29,620.45 F	22-03-00	35,438.52 F	25-09-00	41,257.26 F
15-04-00	23,942.34 F	18-10-00	29,758.94 F	22-04-00	35,577.06 F	25-10-00	41,395.81 F
15-05-00	24,080.83 F	18-11-00	29,897.43 F	22-05-00	35,715.60 F	25-11-00	41,534.35 F
15-06-00	24,219.32 F	19-00-00	30,035.92 F	22-06-00	35,854.14 F	26-00-00	41,672.89 F
15-07-00	24,357.81 F	19-01-00	30,174.41 F	22-07-00	35,992.68 F	26-01-00	41,811.43 F
15-08-00	24,496.30 F	19-02-00	30,312.90 F	22-08-00	36,131.23 F	26-02-00	41,949.97 F
15-09-00	24,634.79 F	19-03-00	30,451.39 F	22-09-00	36,269.77 F	26-03-00	42,088.51 F
15-10-00	24,773.28 F	19-04-00	30,589.88 F	22-10-00	36,408.31 F	26-04-00	42,227.06 F
15-11-00	24,911.78 F	19-05-00	30,728.37 F	22-11-00	36,546.85 F	26-05-00	42,365.60 F
16-00-00	25,050.27 F	19-06-00	30,866.86 F	23-00-00	36,685.39 F	26-06-00	42,504.14 F
16-01-00	25,188.76 F	19-07-00	31,005.35 F	23-01-00	36,823.93 F	26-07-00	42,642.68 F
16-02-00	25,327.25 F	19-08-00	31,143.84 F	23-02-00	36,962.48 F	26-08-00	42,781.22 F
16-03-00	25,465.74 F	19-09-00	31,282.33 F	23-03-00	37,101.02 F	26-09-00	42,919.76 F
16-04-00	25,604.23 F	19-10-00	31,420.82 F	23-04-00	37,239.56 F	26-10-00	43,058.31 F
16-05-00	25,742.72 F	19-11-00	31,559.35 F	23-05-00	37,378.10 F	26-11-00	43,196.85 F
16-06-00	25,881.21 F	20-00-00	31,697.89 F	23-06-00	37,516.64 F	27-00-00	43,335.39 F
16-07-00	26,019.70 F	20-01-00	31,836.44 F	23-07-00	37,655.18 F	27-01-00	43,473.93 F
16-08-00	26,158.19 F	20-02-00	31,974.98 F	23-08-00	37,793.72 F	27-02-00	43,612.47 F
16-09-00	26,296.68 F	20-03-00	32,113.52 F	23-09-00	37,932.27 F	27-03-00	43,751.01 F
16-10-00	26,435.17 F	20-04-00	32,252.06 F	23-10-00	38,070.81 F	27-04-00	43,889.56 F
16-11-00	26,573.66 F	20-05-00	32,390.60 F	23-11-00	38,209.35 F	27-05-00	44,028.10 F
17-00-00	26,712.15 F	20-06-00	32,529.14 F	24-00-00	38,347.89 F	27-06-00	44,166.64 F
17-01-00	26,850.64 F	20-07-00	32,667.69 F	24-01-00	38,486.43 F	27-07-00	44,305.18 F
17-02-00	26,989.13 F	20-08-00	32,806.23 F	24-02-00	38,624.97 F	27-08-00	44,443.72 F
17-03-00	27,127.62 F	20-09-00	32,944.77 F	24-03-00	38,763.52 F	27-09-00	44,582.26 F
17-04-00	27,266.11 F	20-10-00	33,083.31 F	24-04-00	38,902.06 F	27-10-00	44,720.80 F
17-05-00	27,404.60 F	20-11-00	33,221.85 F	24-05-00	39,040.60 F	27-11-00	44,859.35 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-055** Tank Type **F** Roof Weight **121,530** API **30.00** Gravity Correction **2.46**
 Strapped By: HMT 1/4/2013 Floating Height **5-07-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
28-00-00	44,997.89 F	31-06-00	50,816.93 F	35-00-00	56,636.29 F	38-06-00	62,455.64 F
28-01-00	45,136.43 F	31-07-00	50,955.49 F	35-01-00	56,774.84 F	38-07-00	62,594.19 F
28-02-00	45,274.97 F	31-08-00	51,094.05 F	35-02-00	56,913.40 F	38-08-00	62,732.75 F
28-03-00	45,413.51 F	31-09-00	51,232.60 F	35-03-00	57,051.95 F	38-09-00	62,871.31 F
28-04-00	45,552.05 F	31-10-00	51,371.16 F	35-04-00	57,190.51 F	38-10-00	63,009.86 F
28-05-00	45,690.60 F	31-11-00	51,509.71 F	35-05-00	57,329.07 F	38-11-00	63,148.42 F
28-06-00	45,829.14 F	32-00-00	51,648.27 F	35-06-00	57,467.62 F	39-00-00	63,286.97 F
28-07-00	45,967.68 F	32-01-00	51,786.83 F	35-07-00	57,606.18 F	39-01-00	63,425.53 F
28-08-00	46,106.22 F	32-02-00	51,925.38 F	35-08-00	57,744.73 F	39-02-00	63,564.09 F
28-09-00	46,244.76 F	32-03-00	52,063.94 F	35-09-00	57,883.29 F	39-03-00	63,702.64 F
28-10-00	46,383.30 F	32-04-00	52,202.49 F	35-10-00	58,021.85 F	39-04-00	63,841.20 F
28-11-00	46,521.85 F	32-05-00	52,341.05 F	35-11-00	58,160.40 F	39-05-00	63,979.75 F
29-00-00	46,660.39 F	32-06-00	52,479.61 F	36-00-00	58,298.96 F	39-06-00	64,118.31 F
29-01-00	46,798.93 F	32-07-00	52,618.16 F	36-01-00	58,437.51 F	39-07-00	64,256.87 F
29-02-00	46,937.47 F	32-08-00	52,756.72 F	36-02-00	58,576.07 F	39-08-00	64,395.42 F
29-03-00	47,076.01 F	32-09-00	52,895.27 F	36-03-00	58,714.63 F	39-09-00	64,534.09 F
29-04-00	47,214.55 F	32-10-00	53,033.83 F	36-04-00	58,853.18 F	39-10-00	64,672.79 F
29-05-00	47,353.10 F	32-11-00	53,172.39 F	36-05-00	58,991.74 F	39-11-00	64,811.49 F
29-06-00	47,491.64 F	33-00-00	53,310.94 F	36-06-00	59,130.29 F	40-00-00	64,950.19 F
29-07-00	47,630.18 F	33-01-00	53,449.50 F	36-07-00	59,268.85 F	40-01-00	65,088.89 F
29-08-00	47,768.72 F	33-02-00	53,588.05 F	36-08-00	59,407.41 F	40-02-00	65,227.59 F
29-09-00	47,907.26 F	33-03-00	53,726.61 F	36-09-00	59,545.96 F	40-03-00	65,366.29 F
29-10-00	48,045.81 F	33-04-00	53,865.17 F	36-10-00	59,684.52 F	40-04-00	65,504.99 F
29-11-00	48,184.37 F	33-05-00	54,003.72 F	36-11-00	59,823.07 F	40-05-00	65,643.69 F
30-00-00	48,322.93 F	33-06-00	54,142.28 F	37-00-00	59,961.63 F	40-06-00	65,782.39 F
30-01-00	48,461.48 F	33-07-00	54,280.83 F	37-01-00	60,100.19 F	40-07-00	65,921.09 F
30-02-00	48,600.04 F	33-08-00	54,419.39 F	37-02-00	60,238.74 F	40-08-00	66,059.79 F
30-03-00	48,738.59 F	33-09-00	54,557.95 F	37-03-00	60,377.30 F	40-09-00	66,198.49 F
30-04-00	48,877.15 F	33-10-00	54,696.50 F	37-04-00	60,515.85 F	40-10-00	66,337.19 F
30-05-00	49,015.71 F	33-11-00	54,835.06 F	37-05-00	60,654.41 F	40-11-00	66,475.89 F
30-06-00	49,154.26 F	34-00-00	54,973.61 F	37-06-00	60,792.97 F	41-00-00	66,614.59 F
30-07-00	49,292.82 F	34-01-00	55,112.17 F	37-07-00	60,931.52 F	41-01-00	66,753.29 F
30-08-00	49,431.37 F	34-02-00	55,250.73 F	37-08-00	61,070.08 F	41-02-00	66,891.99 F
30-09-00	49,569.93 F	34-03-00	55,389.28 F	37-09-00	61,208.63 F	41-03-00	67,030.69 F
30-10-00	49,708.49 F	34-04-00	55,527.84 F	37-10-00	61,347.19 F	41-04-00	67,169.39 F
30-11-00	49,847.04 F	34-05-00	55,666.39 F	37-11-00	61,485.75 F	41-05-00	67,308.09 F
31-00-00	49,985.60 F	34-06-00	55,804.95 F	38-00-00	61,624.30 F	41-06-00	67,446.79 F
31-01-00	50,124.15 F	34-07-00	55,943.51 F	38-01-00	61,762.86 F	41-07-00	67,585.49 F
31-02-00	50,262.71 F	34-08-00	56,082.06 F	38-02-00	61,901.41 F	41-08-00	67,724.19 F
31-03-00	50,401.27 F	34-09-00	56,220.62 F	38-03-00	62,039.97 F	41-09-00	67,862.89 F
31-04-00	50,539.82 F	34-10-00	56,359.17 F	38-04-00	62,178.53 F	41-10-00	68,001.59 F
31-05-00	50,678.38 F	34-11-00	56,497.73 F	38-05-00	62,317.08 F	41-11-00	68,140.29 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-055** Tank Type **F** Roof Weight **121,530** API **30.00** Gravity Correction **2.46**
 Strapped By: HMT 1/4/2013 Floating Height **5-07-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
42-00-00	68,278.99 F	45-06-00	74,104.39 F	49-00-00	79,929.79 F	52-06-00	85,757.74 F
42-01-00	68,417.69 F	45-07-00	74,243.09 F	49-01-00	80,068.49 F	52-07-00	85,896.52 F
42-02-00	68,556.39 F	45-08-00	74,381.79 F	49-02-00	80,207.19 F	52-08-00	86,035.29 F
42-03-00	68,695.09 F	45-09-00	74,520.49 F	49-03-00	80,345.89 F	52-09-00	86,174.06 F
42-04-00	68,833.79 F	45-10-00	74,659.19 F	49-04-00	80,484.59 F	52-10-00	86,312.84 F
42-05-00	68,972.49 F	45-11-00	74,797.89 F	49-05-00	80,623.29 F	52-11-00	86,451.61 F
42-06-00	69,111.19 F	46-00-00	74,936.59 F	49-06-00	80,761.99 F	53-00-00	86,590.39 F
42-07-00	69,249.89 F	46-01-00	75,075.29 F	49-07-00	80,900.69 F	53-01-00	86,729.16 F
42-08-00	69,388.59 F	46-02-00	75,213.99 F	49-08-00	81,039.44 F	53-02-00	86,867.93 F
42-09-00	69,527.29 F	46-03-00	75,352.69 F	49-09-00	81,178.21 F	53-03-00	87,006.71 F
42-10-00	69,665.99 F	46-04-00	75,491.39 F	49-10-00	81,316.99 F	53-04-00	87,145.48 F
42-11-00	69,804.69 F	46-05-00	75,630.09 F	49-11-00	81,455.76 F	53-05-00	87,284.25 F
43-00-00	69,943.39 F	46-06-00	75,768.79 F	50-00-00	81,594.54 F	53-06-00	87,423.03 F
43-01-00	70,082.09 F	46-07-00	75,907.49 F	50-01-00	81,733.31 F	53-07-00	87,561.80 F
43-02-00	70,220.79 F	46-08-00	76,046.19 F	50-02-00	81,872.08 F	53-08-00	87,700.57 F
43-03-00	70,359.49 F	46-09-00	76,184.89 F	50-03-00	82,010.86 F	53-09-00	87,839.35 F
43-04-00	70,498.19 F	46-10-00	76,323.59 F	50-04-00	82,149.63 F	53-10-00	87,978.12 F
43-05-00	70,636.89 F	46-11-00	76,462.29 F	50-05-00	82,288.40 F	53-11-00	88,116.89 F
43-06-00	70,775.59 F	47-00-00	76,600.99 F	50-06-00	82,427.18 F	54-00-00	88,255.67 F
43-07-00	70,914.29 F	47-01-00	76,739.69 F	50-07-00	82,565.95 F	54-01-00	88,394.44 F
43-08-00	71,052.99 F	47-02-00	76,878.39 F	50-08-00	82,704.72 F	54-02-00	88,533.22 F
43-09-00	71,191.69 F	47-03-00	77,017.09 F	50-09-00	82,843.50 F	54-03-00	88,671.99 F
43-10-00	71,330.39 F	47-04-00	77,155.79 F	50-10-00	82,982.27 F	54-04-00	88,810.76 F
43-11-00	71,469.09 F	47-05-00	77,294.49 F	50-11-00	83,121.05 F	54-05-00	88,949.54 F
44-00-00	71,607.79 F	47-06-00	77,433.19 F	51-00-00	83,259.82 F	54-06-00	89,088.31 F
44-01-00	71,746.49 F	47-07-00	77,571.89 F	51-01-00	83,398.59 F	54-07-00	89,227.08 F
44-02-00	71,885.19 F	47-08-00	77,710.59 F	51-02-00	83,537.37 F	54-08-00	89,365.86 F
44-03-00	72,023.89 F	47-09-00	77,849.29 F	51-03-00	83,676.14 F	54-09-00	89,504.63 F
44-04-00	72,162.59 F	47-10-00	77,987.99 F	51-04-00	83,814.91 F	54-10-00	89,643.40 F
44-05-00	72,301.29 F	47-11-00	78,126.69 F	51-05-00	83,953.69 F	54-11-00	89,782.18 F
44-06-00	72,439.99 F	48-00-00	78,265.39 F	51-06-00	84,092.46 F	55-00-00	89,920.95 F
44-07-00	72,578.69 F	48-01-00	78,404.09 F	51-07-00	84,231.23 F	55-01-00	90,059.73 F
44-08-00	72,717.39 F	48-02-00	78,542.79 F	51-08-00	84,370.01 F	55-02-00	90,198.50 F
44-09-00	72,856.09 F	48-03-00	78,681.49 F	51-09-00	84,508.78 F	55-03-00	90,337.27 F
44-10-00	72,994.79 F	48-04-00	78,820.19 F	51-10-00	84,647.55 F	55-04-00	90,476.05 F
44-11-00	73,133.49 F	48-05-00	78,958.89 F	51-11-00	84,786.33 F	55-05-00	90,614.82 F
45-00-00	73,272.19 F	48-06-00	79,097.59 F	52-00-00	84,925.10 F	55-06-00	90,753.59 F
45-01-00	73,410.89 F	48-07-00	79,236.29 F	52-01-00	85,063.88 F	55-07-00	90,892.37 F
45-02-00	73,549.59 F	48-08-00	79,374.99 F	52-02-00	85,202.65 F	55-08-00	91,031.14 F
45-03-00	73,688.29 F	48-09-00	79,513.69 F	52-03-00	85,341.42 F	55-09-00	91,169.91 F
45-04-00	73,826.99 F	48-10-00	79,652.39 F	52-04-00	85,480.20 F	55-10-00	91,308.69 F
45-05-00	73,965.69 F	48-11-00	79,791.09 F	52-05-00	85,618.97 F	55-11-00	91,447.46 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank Strapping Detail Report

Tank ID **100-055** Tank Type **F** Roof Weight **121,530** API **30.00** Gravity Correction **2.46**
 Strapped By: HMT 1/4/2013 Floating Height **5-07-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
56-00-00	91,586.23 F	59-06-00	97,414.35 F	63-00-00	103,242.23 F		
56-01-00	91,725.01 F	59-07-00	97,553.11 F	63-01-00	103,380.99 F		
56-02-00	91,863.78 F	59-08-00	97,691.87 F	63-02-00	103,519.75 F		
56-03-00	92,002.56 F	59-09-00	97,830.63 F	63-03-00	103,658.51 F		
56-04-00	92,141.33 F	59-10-00	97,969.38 F	63-04-00	103,797.27 F		
56-05-00	92,280.10 F	59-11-00	98,108.14 F	63-05-00	103,936.03 F		
56-06-00	92,418.88 F	60-00-00	98,246.90 F	63-06-00	104,074.79 F		
56-07-00	92,557.65 F	60-01-00	98,385.66 F	63-07-00	104,213.55 F		
56-08-00	92,696.42 F	60-02-00	98,524.42 F	63-08-00	104,352.31 F		
56-09-00	92,835.20 F	60-03-00	98,663.18 F	63-09-00	104,491.07 F		
56-10-00	92,973.97 F	60-04-00	98,801.94 F	63-10-00	104,629.83 F		
56-11-00	93,112.74 F	60-05-00	98,940.70 F	63-11-00	104,768.59 F		
57-00-00	93,251.52 F	60-06-00	99,079.46 F	64-00-00	104,907.34 F		
57-01-00	93,390.29 F	60-07-00	99,218.22 F	64-01-00	105,046.10 F		
57-02-00	93,529.07 F	60-08-00	99,356.98 F	64-02-00	105,184.86 F		
57-03-00	93,667.84 F	60-09-00	99,495.74 F	64-03-00	105,323.62 F		
57-04-00	93,806.61 F	60-10-00	99,634.50 F	64-04-00	105,462.38 F		
57-05-00	93,945.37 F	60-11-00	99,773.25 F	64-05-00	105,601.14 F		
57-06-00	94,084.13 F	61-00-00	99,912.01 F	64-06-00	105,739.90 F		
57-07-00	94,222.89 F	61-01-00	100,050.77 F	64-07-00	105,878.66 F		
57-08-00	94,361.65 F	61-02-00	100,189.53 F	64-08-00	106,017.42 F		
57-09-00	94,500.40 F	61-03-00	100,328.29 F	64-09-00	106,156.18 F		
57-10-00	94,639.16 F	61-04-00	100,467.05 F	64-10-00	106,294.94 F		
57-11-00	94,777.92 F	61-05-00	100,605.81 F	64-11-00	106,433.70 F		
58-00-00	94,916.68 F	61-06-00	100,744.57 F	65-00-00	106,572.46 F		
58-01-00	95,055.44 F	61-07-00	100,883.33 F				
58-02-00	95,194.20 F	61-08-00	101,022.09 F				
58-03-00	95,332.96 F	61-09-00	101,160.85 F				
58-04-00	95,471.72 F	61-10-00	101,299.61 F				
58-05-00	95,610.48 F	61-11-00	101,438.36 F				
58-06-00	95,749.24 F	62-00-00	101,577.12 F				
58-07-00	95,888.00 F	62-01-00	101,715.88 F				
58-08-00	96,026.76 F	62-02-00	101,854.64 F				
58-09-00	96,165.52 F	62-03-00	101,993.40 F				
58-10-00	96,304.27 F	62-04-00	102,132.16 F				
58-11-00	96,443.03 F	62-05-00	102,270.92 F				
59-00-00	96,581.79 F	62-06-00	102,409.68 F				
59-01-00	96,720.55 F	62-07-00	102,548.44 F				
59-02-00	96,859.31 F	62-08-00	102,687.20 F				
59-03-00	96,998.07 F	62-09-00	102,825.96 F				
59-04-00	97,136.83 F	62-10-00	102,964.72 F				
59-05-00	97,275.59 F	62-11-00	103,103.48 F				

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE