

Tank ID **P100-014** Tank Type **F** Roof Weight **115,200** API **55.00** Gravity Correction **2.33**
 Strapped By: **HMTT** 8/27/2018 Floating Height **6-03-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
0-00-00	12.23	3-06-00	4,636.65	7-00-00	10,019.20 F	10-06-00	15,834.89 F
0-01-00	21.08	3-07-00	4,775.13	7-01-00	10,157.67 F	10-07-00	15,973.36 F
0-02-00	35.27	3-08-00	4,913.60	7-02-00	10,296.14 F	10-08-00	16,111.83 F
0-03-00	57.65	3-09-00	5,052.12	7-03-00	10,434.61 F	10-09-00	16,250.30 F
0-04-00	87.74	3-10-00	5,190.65	7-04-00	10,573.08 F	10-10-00	16,388.77 F
0-05-00	123.95	3-11-00	5,329.18	7-05-00	10,711.55 F	10-11-00	16,527.24 F
0-06-00	163.97	4-00-00	5,467.71	7-06-00	10,850.01 F	11-00-00	16,665.70 F
0-07-00	209.82	4-01-00	5,606.24	7-07-00	10,988.48 F	11-01-00	16,804.17 F
0-08-00	265.24	4-02-00	5,744.77	7-08-00	11,126.95 F	11-02-00	16,942.64 F
0-09-00	328.62	4-03-00	5,883.30	7-09-00	11,265.42 F	11-03-00	17,081.12 F
0-10-00	400.73	4-04-00	6,021.83	7-10-00	11,403.89 F	11-04-00	17,219.61 F
0-11-00	483.11	4-05-00	6,160.36	7-11-00	11,542.36 F	11-05-00	17,358.09 F
1-00-00	571.64	4-06-00	6,298.88	8-00-00	11,680.83 F	11-06-00	17,496.57 F
1-01-00	670.22	4-07-00	6,437.41	8-01-00	11,819.30 F	11-07-00	17,635.06 F
1-02-00	778.47	4-08-00	6,575.94	8-02-00	11,957.77 F	11-08-00	17,773.54 F
1-03-00	898.70	4-09-00	6,714.47	8-03-00	12,096.23 F	11-09-00	17,912.02 F
1-04-00	1,036.22	4-10-00	6,853.00	8-04-00	12,234.70 F	11-10-00	18,050.51 F
1-05-00	1,174.69	4-11-00	6,991.53	8-05-00	12,373.17 F	11-11-00	18,188.99 F
1-06-00	1,313.16	5-00-00	7,130.06	8-06-00	12,511.64 F	12-00-00	18,327.47 F
1-07-00	1,451.61	5-01-00	7,268.59	8-07-00	12,650.11 F	12-01-00	18,465.96 F
1-08-00	1,590.05	5-02-00	7,407.12	8-08-00	12,788.58 F	12-02-00	18,604.44 F
1-09-00	1,728.49	5-03-00	7,545.63	8-09-00	12,927.05 F	12-03-00	18,742.92 F
1-10-00	1,866.96	5-04-00	7,684.10	8-10-00	13,065.52 F	12-04-00	18,881.40 F
1-11-00	2,005.46	5-05-00	7,822.57	8-11-00	13,203.98 F	12-05-00	19,019.89 F
2-00-00	2,143.93	5-06-00	7,961.03	9-00-00	13,342.45 F	12-06-00	19,158.37 F
2-01-00	2,282.40	5-07-00	8,099.50	9-01-00	13,480.92 F	12-07-00	19,296.85 F
2-02-00	2,420.87	5-08-00	8,237.97	9-02-00	13,619.39 F	12-08-00	19,435.34 F
2-03-00	2,559.36	5-09-00	8,376.44	9-03-00	13,757.86 F	12-09-00	19,573.82 F
2-04-00	2,697.89	5-10-00	8,514.91	9-04-00	13,896.33 F	12-10-00	19,712.30 F
2-05-00	2,836.36	5-11-00	8,653.38	9-05-00	14,034.80 F	12-11-00	19,850.79 F
2-06-00	2,974.83	6-00-00	8,791.85	9-06-00	14,173.27 F	13-00-00	19,989.27 F
2-07-00	3,113.32	6-01-00	8,930.32	9-07-00	14,311.73 F	13-01-00	20,127.75 F
2-08-00	3,251.80	6-02-00	9,068.79	9-08-00	14,450.20 F	13-02-00	20,266.24 F
2-09-00	3,390.28	6-03-00	9,207.25 F	9-09-00	14,588.67 F	13-03-00	20,404.72 F
2-10-00	3,528.76	6-04-00	9,228.01 F	9-10-00	14,727.14 F	13-04-00	20,543.20 F
2-11-00	3,667.25	6-05-00	9,231.95 F	9-11-00	14,865.61 F	13-05-00	20,681.69 F
3-00-00	3,805.74	6-06-00	9,235.89 F	10-00-00	15,004.08 F	13-06-00	20,820.17 F
3-01-00	3,944.22	6-07-00	9,326.86 F	10-01-00	15,142.55 F	13-07-00	20,958.65 F
3-02-00	4,082.71	6-08-00	9,465.33 F	10-02-00	15,281.02 F	13-08-00	21,097.14 F
3-03-00	4,221.20	6-09-00	9,603.80 F	10-03-00	15,419.49 F	13-09-00	21,235.62 F
3-04-00	4,359.68	6-10-00	9,742.26 F	10-04-00	15,557.95 F	13-10-00	21,374.10 F
3-05-00	4,498.17	6-11-00	9,880.73 F	10-05-00	15,696.42 F	13-11-00	21,512.59 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P100-014** Tank Type **F** Roof Weight **115,200** API **55.00** Gravity Correction **2.33**
 Strapped By: HMTT 8/27/2018 Floating Height **6-03-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
14-00-00	21,651.07 F	17-06-00	27,467.36 F	21-00-00	33,283.66 F	24-06-00	39,103.84 F
14-01-00	21,789.55 F	17-07-00	27,605.85 F	21-01-00	33,422.14 F	24-07-00	39,242.42 F
14-02-00	21,928.04 F	17-08-00	27,744.33 F	21-02-00	33,560.71 F	24-08-00	39,381.00 F
14-03-00	22,066.52 F	17-09-00	27,882.81 F	21-03-00	33,699.29 F	24-09-00	39,519.58 F
14-04-00	22,205.00 F	17-10-00	28,021.30 F	21-04-00	33,837.86 F	24-10-00	39,658.16 F
14-05-00	22,343.48 F	17-11-00	28,159.78 F	21-05-00	33,976.44 F	24-11-00	39,796.74 F
14-06-00	22,481.97 F	18-00-00	28,298.26 F	21-06-00	34,115.02 F	25-00-00	39,935.31 F
14-07-00	22,620.45 F	18-01-00	28,436.75 F	21-07-00	34,253.60 F	25-01-00	40,073.89 F
14-08-00	22,758.93 F	18-02-00	28,575.23 F	21-08-00	34,392.18 F	25-02-00	40,212.47 F
14-09-00	22,897.42 F	18-03-00	28,713.71 F	21-09-00	34,530.76 F	25-03-00	40,351.05 F
14-10-00	23,035.90 F	18-04-00	28,852.20 F	21-10-00	34,669.33 F	25-04-00	40,489.63 F
14-11-00	23,174.38 F	18-05-00	28,990.68 F	21-11-00	34,807.91 F	25-05-00	40,628.21 F
15-00-00	23,312.87 F	18-06-00	29,129.16 F	22-00-00	34,946.49 F	25-06-00	40,766.78 F
15-01-00	23,451.35 F	18-07-00	29,267.64 F	22-01-00	35,085.07 F	25-07-00	40,905.36 F
15-02-00	23,589.83 F	18-08-00	29,406.13 F	22-02-00	35,223.65 F	25-08-00	41,043.94 F
15-03-00	23,728.32 F	18-09-00	29,544.61 F	22-03-00	35,362.23 F	25-09-00	41,182.52 F
15-04-00	23,866.80 F	18-10-00	29,683.09 F	22-04-00	35,500.80 F	25-10-00	41,321.10 F
15-05-00	24,005.28 F	18-11-00	29,821.58 F	22-05-00	35,639.38 F	25-11-00	41,459.68 F
15-06-00	24,143.77 F	19-00-00	29,960.06 F	22-06-00	35,777.96 F	26-00-00	41,598.25 F
15-07-00	24,282.25 F	19-01-00	30,098.54 F	22-07-00	35,916.54 F	26-01-00	41,736.83 F
15-08-00	24,420.73 F	19-02-00	30,237.03 F	22-08-00	36,055.12 F	26-02-00	41,875.41 F
15-09-00	24,559.22 F	19-03-00	30,375.51 F	22-09-00	36,193.70 F	26-03-00	42,013.99 F
15-10-00	24,697.70 F	19-04-00	30,513.99 F	22-10-00	36,332.28 F	26-04-00	42,152.57 F
15-11-00	24,836.18 F	19-05-00	30,652.48 F	22-11-00	36,470.85 F	26-05-00	42,291.15 F
16-00-00	24,974.67 F	19-06-00	30,790.96 F	23-00-00	36,609.43 F	26-06-00	42,429.72 F
16-01-00	25,113.15 F	19-07-00	30,929.44 F	23-01-00	36,748.01 F	26-07-00	42,568.30 F
16-02-00	25,251.63 F	19-08-00	31,067.93 F	23-02-00	36,886.59 F	26-08-00	42,706.88 F
16-03-00	25,390.12 F	19-09-00	31,206.41 F	23-03-00	37,025.17 F	26-09-00	42,845.46 F
16-04-00	25,528.60 F	19-10-00	31,344.89 F	23-04-00	37,163.75 F	26-10-00	42,984.04 F
16-05-00	25,667.08 F	19-11-00	31,483.38 F	23-05-00	37,302.32 F	26-11-00	43,122.62 F
16-06-00	25,805.56 F	20-00-00	31,621.86 F	23-06-00	37,440.90 F	27-00-00	43,261.20 F
16-07-00	25,944.05 F	20-01-00	31,760.34 F	23-07-00	37,579.48 F	27-01-00	43,399.77 F
16-08-00	26,082.53 F	20-02-00	31,898.83 F	23-08-00	37,718.06 F	27-02-00	43,538.35 F
16-09-00	26,221.01 F	20-03-00	32,037.31 F	23-09-00	37,856.64 F	27-03-00	43,676.93 F
16-10-00	26,359.50 F	20-04-00	32,175.79 F	23-10-00	37,995.22 F	27-04-00	43,815.51 F
16-11-00	26,497.98 F	20-05-00	32,314.28 F	23-11-00	38,133.79 F	27-05-00	43,954.09 F
17-00-00	26,636.46 F	20-06-00	32,452.76 F	24-00-00	38,272.37 F	27-06-00	44,092.67 F
17-01-00	26,774.95 F	20-07-00	32,591.24 F	24-01-00	38,410.95 F	27-07-00	44,231.24 F
17-02-00	26,913.43 F	20-08-00	32,729.72 F	24-02-00	38,549.53 F	27-08-00	44,369.82 F
17-03-00	27,051.91 F	20-09-00	32,868.21 F	24-03-00	38,688.11 F	27-09-00	44,508.40 F
17-04-00	27,190.40 F	20-10-00	33,006.69 F	24-04-00	38,826.69 F	27-10-00	44,646.98 F
17-05-00	27,328.88 F	20-11-00	33,145.17 F	24-05-00	38,965.26 F	27-11-00	44,785.56 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P100-014** Tank Type **F** Roof Weight **115,200** API **55.00** Gravity Correction **2.33**
 Strapped By: **HMTT** 8/27/2018 Floating Height **6-03-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
28-00-00	44,924.14 F	31-06-00	50,744.97 F	35-00-00	56,569.13 F	38-06-00	62,393.28 F
28-01-00	45,062.71 F	31-07-00	50,883.64 F	35-01-00	56,707.80 F	38-07-00	62,531.95 F
28-02-00	45,201.29 F	31-08-00	51,022.31 F	35-02-00	56,846.47 F	38-08-00	62,670.62 F
28-03-00	45,339.87 F	31-09-00	51,160.98 F	35-03-00	56,985.14 F	38-09-00	62,809.29 F
28-04-00	45,478.45 F	31-10-00	51,299.65 F	35-04-00	57,123.81 F	38-10-00	62,947.96 F
28-05-00	45,617.03 F	31-11-00	51,438.32 F	35-05-00	57,262.48 F	38-11-00	63,086.64 F
28-06-00	45,755.61 F	32-00-00	51,576.99 F	35-06-00	57,401.15 F	39-00-00	63,225.31 F
28-07-00	45,894.18 F	32-01-00	51,715.66 F	35-07-00	57,539.82 F	39-01-00	63,363.98 F
28-08-00	46,032.76 F	32-02-00	51,854.33 F	35-08-00	57,678.49 F	39-02-00	63,502.65 F
28-09-00	46,171.34 F	32-03-00	51,993.00 F	35-09-00	57,817.16 F	39-03-00	63,641.32 F
28-10-00	46,309.92 F	32-04-00	52,131.67 F	35-10-00	57,955.83 F	39-04-00	63,779.99 F
28-11-00	46,448.50 F	32-05-00	52,270.34 F	35-11-00	58,094.50 F	39-05-00	63,918.66 F
29-00-00	46,587.08 F	32-06-00	52,409.01 F	36-00-00	58,233.17 F	39-06-00	64,057.33 F
29-01-00	46,725.66 F	32-07-00	52,547.68 F	36-01-00	58,371.84 F	39-07-00	64,196.00 F
29-02-00	46,864.23 F	32-08-00	52,686.36 F	36-02-00	58,510.51 F	39-08-00	64,334.67 F
29-03-00	47,002.81 F	32-09-00	52,825.03 F	36-03-00	58,649.18 F	39-09-00	64,473.34 F
29-04-00	47,141.39 F	32-10-00	52,963.70 F	36-04-00	58,787.85 F	39-10-00	64,612.01 F
29-05-00	47,279.97 F	32-11-00	53,102.37 F	36-05-00	58,926.52 F	39-11-00	64,750.68 F
29-06-00	47,418.55 F	33-00-00	53,241.04 F	36-06-00	59,065.19 F	40-00-00	64,889.35 F
29-07-00	47,557.13 F	33-01-00	53,379.71 F	36-07-00	59,203.86 F	40-01-00	65,028.02 F
29-08-00	47,695.70 F	33-02-00	53,518.38 F	36-08-00	59,342.53 F	40-02-00	65,166.69 F
29-09-00	47,834.28 F	33-03-00	53,657.05 F	36-09-00	59,481.20 F	40-03-00	65,305.36 F
29-10-00	47,972.86 F	33-04-00	53,795.72 F	36-10-00	59,619.88 F	40-04-00	65,444.03 F
29-11-00	48,111.44 F	33-05-00	53,934.39 F	36-11-00	59,758.55 F	40-05-00	65,582.70 F
30-00-00	48,250.02 F	33-06-00	54,073.06 F	37-00-00	59,897.22 F	40-06-00	65,721.37 F
30-01-00	48,388.60 F	33-07-00	54,211.73 F	37-01-00	60,035.89 F	40-07-00	65,860.04 F
30-02-00	48,527.17 F	33-08-00	54,350.40 F	37-02-00	60,174.56 F	40-08-00	65,998.71 F
30-03-00	48,665.75 F	33-09-00	54,489.07 F	37-03-00	60,313.23 F	40-09-00	66,137.38 F
30-04-00	48,804.33 F	33-10-00	54,627.74 F	37-04-00	60,451.90 F	40-10-00	66,276.05 F
30-05-00	48,942.91 F	33-11-00	54,766.41 F	37-05-00	60,590.57 F	40-11-00	66,414.72 F
30-06-00	49,081.49 F	34-00-00	54,905.08 F	37-06-00	60,729.24 F	41-00-00	66,553.39 F
30-07-00	49,220.07 F	34-01-00	55,043.75 F	37-07-00	60,867.91 F	41-01-00	66,692.06 F
30-08-00	49,358.64 F	34-02-00	55,182.42 F	37-08-00	61,006.58 F	41-02-00	66,830.73 F
30-09-00	49,497.22 F	34-03-00	55,321.09 F	37-09-00	61,145.25 F	41-03-00	66,969.40 F
30-10-00	49,635.80 F	34-04-00	55,459.76 F	37-10-00	61,283.92 F	41-04-00	67,108.07 F
30-11-00	49,774.38 F	34-05-00	55,598.43 F	37-11-00	61,422.59 F	41-05-00	67,246.74 F
31-00-00	49,912.96 F	34-06-00	55,737.10 F	38-00-00	61,561.26 F	41-06-00	67,385.41 F
31-01-00	50,051.54 F	34-07-00	55,875.77 F	38-01-00	61,699.93 F	41-07-00	67,524.08 F
31-02-00	50,190.12 F	34-08-00	56,014.44 F	38-02-00	61,838.60 F	41-08-00	67,662.75 F
31-03-00	50,328.70 F	34-09-00	56,153.11 F	38-03-00	61,977.27 F	41-09-00	67,801.42 F
31-04-00	50,467.28 F	34-10-00	56,291.78 F	38-04-00	62,115.94 F	41-10-00	67,940.09 F
31-05-00	50,605.86 F	34-11-00	56,430.45 F	38-05-00	62,254.61 F	41-11-00	68,078.76 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P100-014** Tank Type **F** Roof Weight **115,200** API **55.00** Gravity Correction **2.33**
 Strapped By: **HMTT** 8/27/2018 Floating Height **6-03-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
42-00-00	68,218.00 F	45-06-00	74,043.97 F	49-00-00	79,869.94 F	52-06-00	85,697.10 F
42-01-00	68,356.71 F	45-07-00	74,182.68 F	49-01-00	80,008.65 F	52-07-00	85,835.87 F
42-02-00	68,495.42 F	45-08-00	74,321.39 F	49-02-00	80,147.37 F	52-08-00	85,974.63 F
42-03-00	68,634.14 F	45-09-00	74,460.11 F	49-03-00	80,286.08 F	52-09-00	86,113.39 F
42-04-00	68,772.85 F	45-10-00	74,598.82 F	49-04-00	80,424.79 F	52-10-00	86,252.15 F
42-05-00	68,911.56 F	45-11-00	74,737.54 F	49-05-00	80,563.51 F	52-11-00	86,390.91 F
42-06-00	69,050.28 F	46-00-00	74,876.25 F	49-06-00	80,702.22 F	53-00-00	86,529.67 F
42-07-00	69,188.99 F	46-01-00	75,014.96 F	49-07-00	80,840.93 F	53-01-00	86,668.43 F
42-08-00	69,327.70 F	46-02-00	75,153.68 F	49-08-00	80,979.65 F	53-02-00	86,807.20 F
42-09-00	69,466.42 F	46-03-00	75,292.39 F	49-09-00	81,118.36 F	53-03-00	86,945.96 F
42-10-00	69,605.13 F	46-04-00	75,431.10 F	49-10-00	81,257.07 F	53-04-00	87,084.72 F
42-11-00	69,743.85 F	46-05-00	75,569.82 F	49-11-00	81,395.79 F	53-05-00	87,223.48 F
43-00-00	69,882.56 F	46-06-00	75,708.53 F	50-00-00	81,534.50 F	53-06-00	87,362.24 F
43-01-00	70,021.27 F	46-07-00	75,847.24 F	50-01-00	81,673.22 F	53-07-00	87,501.00 F
43-02-00	70,159.99 F	46-08-00	75,985.96 F	50-02-00	81,811.93 F	53-08-00	87,639.77 F
43-03-00	70,298.70 F	46-09-00	76,124.67 F	50-03-00	81,950.64 F	53-09-00	87,778.53 F
43-04-00	70,437.41 F	46-10-00	76,263.38 F	50-04-00	82,089.36 F	53-10-00	87,917.29 F
43-05-00	70,576.13 F	46-11-00	76,402.10 F	50-05-00	82,228.07 F	53-11-00	88,056.05 F
43-06-00	70,714.84 F	47-00-00	76,540.81 F	50-06-00	82,366.83 F	54-00-00	88,194.81 F
43-07-00	70,853.55 F	47-01-00	76,679.53 F	50-07-00	82,505.59 F	54-01-00	88,333.57 F
43-08-00	70,992.27 F	47-02-00	76,818.24 F	50-08-00	82,644.35 F	54-02-00	88,472.34 F
43-09-00	71,130.98 F	47-03-00	76,956.95 F	50-09-00	82,783.11 F	54-03-00	88,611.10 F
43-10-00	71,269.70 F	47-04-00	77,095.67 F	50-10-00	82,921.87 F	54-04-00	88,749.86 F
43-11-00	71,408.41 F	47-05-00	77,234.38 F	50-11-00	83,060.63 F	54-05-00	88,888.62 F
44-00-00	71,547.12 F	47-06-00	77,373.09 F	51-00-00	83,199.39 F	54-06-00	89,027.38 F
44-01-00	71,685.84 F	47-07-00	77,511.81 F	51-01-00	83,338.16 F	54-07-00	89,166.14 F
44-02-00	71,824.55 F	47-08-00	77,650.52 F	51-02-00	83,476.92 F	54-08-00	89,304.91 F
44-03-00	71,963.26 F	47-09-00	77,789.23 F	51-03-00	83,615.68 F	54-09-00	89,443.67 F
44-04-00	72,101.98 F	47-10-00	77,927.95 F	51-04-00	83,754.44 F	54-10-00	89,582.43 F
44-05-00	72,240.69 F	47-11-00	78,066.66 F	51-05-00	83,893.20 F	54-11-00	89,721.19 F
44-06-00	72,379.40 F	48-00-00	78,205.38 F	51-06-00	84,031.96 F	55-00-00	89,859.95 F
44-07-00	72,518.12 F	48-01-00	78,344.09 F	51-07-00	84,170.73 F	55-01-00	89,998.71 F
44-08-00	72,656.83 F	48-02-00	78,482.80 F	51-08-00	84,309.49 F	55-02-00	90,137.47 F
44-09-00	72,795.54 F	48-03-00	78,621.52 F	51-09-00	84,448.25 F	55-03-00	90,276.24 F
44-10-00	72,934.26 F	48-04-00	78,760.23 F	51-10-00	84,587.01 F	55-04-00	90,415.00 F
44-11-00	73,072.97 F	48-05-00	78,898.94 F	51-11-00	84,725.77 F	55-05-00	90,553.76 F
45-00-00	73,211.69 F	48-06-00	79,037.66 F	52-00-00	84,864.53 F	55-06-00	90,692.52 F
45-01-00	73,350.40 F	48-07-00	79,176.37 F	52-01-00	85,003.30 F	55-07-00	90,831.28 F
45-02-00	73,489.11 F	48-08-00	79,315.08 F	52-02-00	85,142.06 F	55-08-00	90,970.04 F
45-03-00	73,627.83 F	48-09-00	79,453.80 F	52-03-00	85,280.82 F	55-09-00	91,108.81 F
45-04-00	73,766.54 F	48-10-00	79,592.51 F	52-04-00	85,419.58 F	55-10-00	91,247.57 F
45-05-00	73,905.25 F	48-11-00	79,731.22 F	52-05-00	85,558.34 F	55-11-00	91,386.33 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P100-014** Tank Type **F** Roof Weight **115,200** API **55.00** Gravity Correction **2.33**
 Strapped By: HMTT 8/27/2018 Floating Height **6-03-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
56-00-00	91,525.09 F	59-06-00	97,355.04 F	63-00-00	103,188.98 F		
56-01-00	91,663.85 F	59-07-00	97,493.95 F	63-01-00	103,327.88 F		
56-02-00	91,802.61 F	59-08-00	97,632.85 F	63-02-00	103,466.78 F		
56-03-00	91,941.38 F	59-09-00	97,771.75 F	63-03-00	103,605.69 F		
56-04-00	92,080.14 F	59-10-00	97,910.66 F	63-04-00	103,744.59 F		
56-05-00	92,218.90 F	59-11-00	98,049.56 F	63-05-00	103,883.49 F		
56-06-00	92,357.66 F	60-00-00	98,188.46 F	63-06-00	104,022.40 F		
56-07-00	92,496.42 F	60-01-00	98,327.37 F	63-07-00	104,161.30 F		
56-08-00	92,635.18 F	60-02-00	98,466.27 F	63-08-00	104,300.20 F		
56-09-00	92,773.95 F	60-03-00	98,605.17 F	63-09-00	104,439.11 F		
56-10-00	92,912.71 F	60-04-00	98,744.07 F	63-10-00	104,578.01 F		
56-11-00	93,051.47 F	60-05-00	98,882.98 F	63-11-00	104,716.91 F		
57-00-00	93,190.23 F	60-06-00	99,021.88 F	64-00-00	104,855.82 F		
57-01-00	93,328.99 F	60-07-00	99,160.78 F	64-01-00	104,994.72 F		
57-02-00	93,467.75 F	60-08-00	99,299.69 F	64-02-00	105,133.62 F		
57-03-00	93,606.51 F	60-09-00	99,438.59 F	64-03-00	105,272.53 F		
57-04-00	93,745.28 F	60-10-00	99,577.49 F	64-04-00	105,411.43 F		
57-05-00	93,884.04 F	60-11-00	99,716.40 F	64-05-00	105,550.33 F		
57-06-00	94,022.80 F	61-00-00	99,855.30 F	64-06-00	105,689.23 F		
57-07-00	94,161.56 F	61-01-00	99,994.20 F	64-07-00	105,828.14 F		
57-08-00	94,300.32 F	61-02-00	100,133.11 F	64-08-00	105,967.04 F		
57-09-00	94,439.08 F	61-03-00	100,272.01 F	64-09-00	106,105.94 F		
57-10-00	94,577.85 F	61-04-00	100,410.91 F	64-10-00	106,244.85 F		
57-11-00	94,716.61 F	61-05-00	100,549.82 F	64-11-00	106,383.75 F		
58-00-00	94,855.37 F	61-06-00	100,688.72 F	65-00-00	106,522.65 F		
58-01-00	94,994.13 F	61-07-00	100,827.62 F	65-01-00	106,661.56 F		
58-02-00	95,132.89 F	61-08-00	100,966.53 F	65-02-00	106,800.46 F		
58-03-00	95,271.65 F	61-09-00	101,105.43 F	65-03-00	106,939.36 F		
58-04-00	95,410.42 F	61-10-00	101,244.33 F	65-04-00	107,078.27 F		
58-05-00	95,549.30 F	61-11-00	101,383.24 F	65-05-00	107,217.17 F		
58-06-00	95,688.20 F	62-00-00	101,522.14 F	65-06-00	107,356.07 F		
58-07-00	95,827.11 F	62-01-00	101,661.04 F	65-07-00	107,494.98 F		
58-08-00	95,966.01 F	62-02-00	101,799.95 F	65-08-00	107,633.88 F		
58-09-00	96,104.91 F	62-03-00	101,938.85 F	65-09-00	107,772.78 F		
58-10-00	96,243.82 F	62-04-00	102,077.75 F	65-10-00	107,911.69 F		
58-11-00	96,382.72 F	62-05-00	102,216.65 F	65-11-00	108,050.59 F		
59-00-00	96,521.62 F	62-06-00	102,355.56 F	66-00-00	108,189.49 F		
59-01-00	96,660.53 F	62-07-00	102,494.46 F	66-01-00	108,328.40 F		
59-02-00	96,799.43 F	62-08-00	102,633.36 F	66-02-00	108,467.30 F		
59-03-00	96,938.33 F	62-09-00	102,772.27 F				
59-04-00	97,077.24 F	62-10-00	102,911.17 F				
59-05-00	97,216.14 F	62-11-00	103,050.07 F				

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE