

Tank ID **012-047** Tank Type **F** Roof Weight **2,084** API **35.00** Gravity Correction **.04**  
 Strapped By: **HTM** 2/29/2008 Floating Height **3-02-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
0-00-00	34.49	<b>3-06-00</b>	904.21 F	7-00-00	1,785.18 F	10-06-00	2,671.11 F
0-01-00	51.88	<b>3-07-00</b>	923.48 F	7-01-00	1,806.21 F	10-07-00	2,692.21 F
0-02-00	70.29	<b>3-08-00</b>	944.06 F	7-02-00	1,827.24 F	10-08-00	2,713.32 F
0-03-00	89.30	3-09-00	965.09 F	7-03-00	1,848.27 F	10-09-00	2,734.42 F
0-04-00	109.87	3-10-00	986.12 F	7-04-00	1,869.30 F	10-10-00	2,755.52 F
0-05-00	130.90	3-11-00	1,007.15 F	7-05-00	1,890.32 F	10-11-00	2,776.62 F
0-06-00	151.93	4-00-00	1,028.18 F	7-06-00	1,911.43 F	11-00-00	2,797.73 F
0-07-00	172.96	4-01-00	1,049.20 F	7-07-00	1,932.53 F	11-01-00	2,818.83 F
0-08-00	193.99	4-02-00	1,070.23 F	7-08-00	1,953.63 F	11-02-00	2,839.93 F
0-09-00	215.02	4-03-00	1,091.26 F	7-09-00	1,974.73 F	11-03-00	2,861.03 F
0-10-00	236.05	4-04-00	1,112.29 F	7-10-00	1,995.84 F	11-04-00	2,882.14 F
0-11-00	257.07	4-05-00	1,133.32 F	7-11-00	2,016.94 F	11-05-00	2,903.24 F
1-00-00	278.10	4-06-00	1,154.34 F	8-00-00	2,038.04 F	11-06-00	2,924.34 F
1-01-00	299.13	4-07-00	1,175.37 F	8-01-00	2,059.14 F	11-07-00	2,945.44 F
1-02-00	320.16	4-08-00	1,196.40 F	8-02-00	2,080.25 F	11-08-00	2,966.55 F
1-03-00	341.20	4-09-00	1,217.43 F	8-03-00	2,101.35 F	11-09-00	2,987.65 F
1-04-00	362.24	4-10-00	1,238.46 F	8-04-00	2,122.45 F	11-10-00	3,008.75 F
1-05-00	383.27	4-11-00	1,259.48 F	8-05-00	2,143.55 F	11-11-00	3,029.85 F
1-06-00	404.31	5-00-00	1,280.51 F	8-06-00	2,164.65 F	12-00-00	3,050.96 F
1-07-00	425.34	5-01-00	1,301.54 F	8-07-00	2,185.76 F	12-01-00	3,072.06 F
1-08-00	446.38	5-02-00	1,322.57 F	8-08-00	2,206.86 F	12-02-00	3,093.16 F
1-09-00	467.42	5-03-00	1,343.60 F	8-09-00	2,227.96 F	12-03-00	3,114.26 F
1-10-00	488.46	5-04-00	1,364.62 F	8-10-00	2,249.06 F	12-04-00	3,135.37 F
1-11-00	509.49	5-05-00	1,385.65 F	8-11-00	2,270.17 F	12-05-00	3,156.47 F
2-00-00	530.51	5-06-00	1,406.68 F	9-00-00	2,291.27 F	12-06-00	3,177.57 F
2-01-00	551.54	5-07-00	1,427.71 F	9-01-00	2,312.37 F	12-07-00	3,198.67 F
2-02-00	572.57	5-08-00	1,448.74 F	9-02-00	2,333.47 F	12-08-00	3,219.77 F
2-03-00	593.60	5-09-00	1,469.76 F	9-03-00	2,354.58 F	12-09-00	3,240.88 F
2-04-00	614.63	5-10-00	1,490.79 F	9-04-00	2,375.68 F	12-10-00	3,261.98 F
2-05-00	635.65	5-11-00	1,511.82 F	9-05-00	2,396.78 F	12-11-00	3,283.08 F
2-06-00	656.68	6-00-00	1,532.85 F	9-06-00	2,417.88 F	13-00-00	3,304.18 F
2-07-00	677.71	6-01-00	1,553.88 F	9-07-00	2,438.99 F	13-01-00	3,325.29 F
2-08-00	698.74	6-02-00	1,574.90 F	9-08-00	2,460.09 F	13-02-00	3,346.39 F
2-09-00	719.77	6-03-00	1,595.93 F	9-09-00	2,481.19 F	13-03-00	3,367.49 F
2-10-00	740.79	6-04-00	1,616.96 F	9-10-00	2,502.29 F	13-04-00	3,388.59 F
2-11-00	761.82	6-05-00	1,637.99 F	9-11-00	2,523.40 F	13-05-00	3,409.70 F
3-00-00	782.85	6-06-00	1,659.02 F	10-00-00	2,544.50 F	13-06-00	3,430.80 F
3-01-00	803.88	6-07-00	1,680.04 F	10-01-00	2,565.60 F	13-07-00	3,451.90 F
<b>3-02-00</b>	824.91 F	6-08-00	1,701.07 F	10-02-00	2,586.70 F	13-08-00	3,473.00 F
<b>3-03-00</b>	845.39 F	6-09-00	1,722.10 F	10-03-00	2,607.81 F	13-09-00	3,494.11 F
<b>3-04-00</b>	865.29 F	6-10-00	1,743.13 F	10-04-00	2,628.91 F	13-10-00	3,515.21 F
<b>3-05-00</b>	884.84 F	6-11-00	1,764.16 F	10-05-00	2,650.01 F	13-11-00	3,536.31 F

All fractional values are to be calculated between the one inch values at the point of strapping

**BOLD DENOTES ROOF CRITICAL ZONE**

Tank ID **012-047** Tank Type **F** Roof Weight **2,084** API **35.00** Gravity Correction **.04**  
 Strapped By: **HTM** 2/29/2008 Floating Height **3-02-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
14-00-00	3,557.41 F	17-06-00	4,440.74 F	21-00-00	5,322.13 F	24-06-00	6,202.84 F
14-01-00	3,578.52 F	17-07-00	4,461.72 F	21-01-00	5,343.12 F	24-07-00	6,223.78 F
14-02-00	3,599.62 F	17-08-00	4,482.71 F	21-02-00	5,364.10 F	24-08-00	6,244.72 F
14-03-00	3,620.72 F	17-09-00	4,503.69 F	21-03-00	5,385.09 F	24-09-00	6,265.65 F
14-04-00	3,641.82 F	17-10-00	4,524.68 F	21-04-00	5,406.07 F	24-10-00	6,286.59 F
14-05-00	3,662.93 F	17-11-00	4,545.66 F	21-05-00	5,427.06 F	24-11-00	6,307.53 F
14-06-00	3,684.03 F	18-00-00	4,566.65 F	21-06-00	5,448.04 F	25-00-00	6,328.46 F
14-07-00	3,705.13 F	18-01-00	4,587.63 F	21-07-00	5,469.03 F	25-01-00	6,349.40 F
14-08-00	3,726.23 F	18-02-00	4,608.62 F	21-08-00	5,490.02 F	25-02-00	6,370.34 F
14-09-00	3,747.33 F	18-03-00	4,629.61 F	21-09-00	5,511.00 F	25-03-00	6,391.27 F
14-10-00	3,768.44 F	18-04-00	4,650.59 F	21-10-00	5,531.99 F	25-04-00	6,412.21 F
14-11-00	3,789.54 F	18-05-00	4,671.58 F	21-11-00	5,552.97 F	25-05-00	6,433.15 F
15-00-00	3,810.64 F	18-06-00	4,692.56 F	22-00-00	5,573.96 F	25-06-00	6,454.08 F
15-01-00	3,831.74 F	18-07-00	4,713.55 F	22-01-00	5,594.94 F	25-07-00	6,475.02 F
15-02-00	3,852.85 F	18-08-00	4,734.53 F	22-02-00	5,615.93 F	25-08-00	6,495.96 F
15-03-00	3,873.95 F	18-09-00	4,755.52 F	22-03-00	5,636.91 F	25-09-00	6,516.89 F
15-04-00	3,895.05 F	18-10-00	4,776.51 F	22-04-00	5,657.90 F	25-10-00	6,537.83 F
15-05-00	3,916.10 F	18-11-00	4,797.49 F	22-05-00	5,678.89 F	25-11-00	6,558.77 F
15-06-00	3,937.08 F	19-00-00	4,818.48 F	22-06-00	5,699.87 F	26-00-00	6,579.71 F
15-07-00	3,958.07 F	19-01-00	4,839.46 F	22-07-00	5,720.86 F	26-01-00	6,600.64 F
15-08-00	3,979.05 F	19-02-00	4,860.45 F	22-08-00	5,741.84 F	26-02-00	6,621.58 F
15-09-00	4,000.04 F	19-03-00	4,881.43 F	22-09-00	5,762.83 F	26-03-00	6,642.52 F
15-10-00	4,021.02 F	19-04-00	4,902.42 F	22-10-00	5,783.81 F	26-04-00	6,663.45 F
15-11-00	4,042.01 F	19-05-00	4,923.40 F	22-11-00	5,804.80 F	26-05-00	6,684.39 F
16-00-00	4,062.99 F	19-06-00	4,944.39 F	23-00-00	5,825.79 F	26-06-00	6,705.33 F
16-01-00	4,083.98 F	19-07-00	4,965.38 F	23-01-00	5,846.77 F	26-07-00	6,726.26 F
16-02-00	4,104.97 F	19-08-00	4,986.36 F	23-02-00	5,867.76 F	26-08-00	6,747.20 F
16-03-00	4,125.95 F	19-09-00	5,007.35 F	23-03-00	5,888.74 F	26-09-00	6,768.14 F
16-04-00	4,146.94 F	19-10-00	5,028.33 F	23-04-00	5,909.73 F	26-10-00	6,789.07 F
16-05-00	4,167.92 F	19-11-00	5,049.32 F	23-05-00	5,930.66 F	26-11-00	6,810.01 F
16-06-00	4,188.91 F	20-00-00	5,070.30 F	23-06-00	5,951.60 F	27-00-00	6,830.95 F
16-07-00	4,209.89 F	20-01-00	5,091.29 F	23-07-00	5,972.54 F	27-01-00	6,851.88 F
16-08-00	4,230.88 F	20-02-00	5,112.27 F	23-08-00	5,993.47 F	27-02-00	6,872.82 F
16-09-00	4,251.87 F	20-03-00	5,133.26 F	23-09-00	6,014.41 F	27-03-00	6,893.76 F
16-10-00	4,272.85 F	20-04-00	5,154.25 F	23-10-00	6,035.35 F	27-04-00	6,914.69 F
16-11-00	4,293.84 F	20-05-00	5,175.23 F	23-11-00	6,056.29 F	27-05-00	6,935.63 F
17-00-00	4,314.82 F	20-06-00	5,196.22 F	24-00-00	6,077.22 F	27-06-00	6,956.57 F
17-01-00	4,335.81 F	20-07-00	5,217.20 F	24-01-00	6,098.16 F	27-07-00	6,977.50 F
17-02-00	4,356.79 F	20-08-00	5,238.19 F	24-02-00	6,119.10 F	27-08-00	6,998.44 F
17-03-00	4,377.78 F	20-09-00	5,259.17 F	24-03-00	6,140.03 F	27-09-00	7,019.38 F
17-04-00	4,398.76 F	20-10-00	5,280.16 F	24-04-00	6,160.97 F	27-10-00	7,040.31 F
17-05-00	4,419.75 F	20-11-00	5,301.15 F	24-05-00	6,181.91 F	27-11-00	7,061.25 F

All fractional values are to be calculated between the one inch values at the point of strapping

**BOLD DENOTES ROOF CRITICAL ZONE**

Tank ID **012-047** Tank Type **F** Roof Weight **2,084** API **35.00** Gravity Correction **.04**  
 Strapped By: **HTM** 2/29/2008 Floating Height **3-02-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
28-00-00	7,082.19 F	31-06-00	7,961.54 F	35-00-00	8,840.95 F	38-06-00	9,720.36 F
28-01-00	7,103.13 F	31-07-00	7,982.48 F	35-01-00	8,861.89 F	38-07-00	9,741.30 F
28-02-00	7,124.06 F	31-08-00	8,003.41 F	35-02-00	8,882.83 F	38-08-00	9,762.24 F
28-03-00	7,145.00 F	31-09-00	8,024.35 F	35-03-00	8,903.77 F	38-09-00	9,783.18 F
28-04-00	7,165.94 F	31-10-00	8,045.29 F	35-04-00	8,924.70 F	38-10-00	9,804.12 F
28-05-00	7,186.87 F	31-11-00	8,066.23 F	35-05-00	8,945.64 F	38-11-00	9,825.06 F
28-06-00	7,207.81 F	32-00-00	8,087.17 F	35-06-00	8,966.58 F	39-00-00	9,845.99 F
28-07-00	7,228.75 F	32-01-00	8,108.11 F	35-07-00	8,987.52 F	39-01-00	9,866.93 F
28-08-00	7,249.68 F	32-02-00	8,129.05 F	35-08-00	9,008.46 F	39-02-00	9,887.87 F
28-09-00	7,270.62 F	32-03-00	8,149.98 F	35-09-00	9,029.40 F	39-03-00	9,908.81 F
28-10-00	7,291.56 F	32-04-00	8,170.92 F	35-10-00	9,050.33 F	39-04-00	9,929.74 F
28-11-00	7,312.49 F	32-05-00	8,191.86 F	35-11-00	9,071.27 F	39-05-00	9,950.67 F
29-00-00	7,333.43 F	32-06-00	8,212.80 F	36-00-00	9,092.21 F	39-06-00	9,971.61 F
29-01-00	7,354.37 F	32-07-00	8,233.74 F	36-01-00	9,113.15 F	39-07-00	9,992.54 F
29-02-00	7,375.30 F	32-08-00	8,254.68 F	36-02-00	9,134.09 F	39-08-00	10,013.47 F
29-03-00	7,396.24 F	32-09-00	8,275.61 F	36-03-00	9,155.03 F	39-09-00	10,034.40 F
29-04-00	7,417.18 F	32-10-00	8,296.55 F	36-04-00	9,175.97 F	39-10-00	10,055.33 F
29-05-00	7,438.11 F	32-11-00	8,317.49 F	36-05-00	9,196.90 F	39-11-00	10,076.27 F
29-06-00	7,459.05 F	33-00-00	8,338.43 F	36-06-00	9,217.84 F	40-00-00	10,097.20 F
29-07-00	7,479.99 F	33-01-00	8,359.37 F	36-07-00	9,238.78 F	40-01-00	10,118.13 F
29-08-00	7,500.92 F	33-02-00	8,380.31 F	36-08-00	9,259.72 F	40-02-00	10,139.06 F
29-09-00	7,521.86 F	33-03-00	8,401.24 F	36-09-00	9,280.66 F	40-03-00	10,159.99 F
29-10-00	7,542.80 F	33-04-00	8,422.18 F	36-10-00	9,301.60 F	40-04-00	10,180.93 F
29-11-00	7,563.73 F	33-05-00	8,443.12 F	36-11-00	9,322.53 F	40-05-00	10,201.86 F
30-00-00	7,584.67 F	33-06-00	8,464.06 F	37-00-00	9,343.47 F	40-06-00	10,222.79 F
30-01-00	7,605.61 F	33-07-00	8,485.00 F	37-01-00	9,364.41 F	40-07-00	10,243.72 F
30-02-00	7,626.55 F	33-08-00	8,505.94 F	37-02-00	9,385.35 F	40-08-00	10,264.65 F
30-03-00	7,647.48 F	33-09-00	8,526.87 F	37-03-00	9,406.29 F	40-09-00	10,285.59 F
30-04-00	7,668.42 F	33-10-00	8,547.81 F	37-04-00	9,427.23 F	40-10-00	10,306.52 F
30-05-00	7,689.36 F	33-11-00	8,568.75 F	37-05-00	9,448.16 F	40-11-00	10,327.45 F
30-06-00	7,710.29 F	34-00-00	8,589.69 F	37-06-00	9,469.10 F	41-00-00	10,348.38 F
30-07-00	7,731.23 F	34-01-00	8,610.63 F	37-07-00	9,490.04 F	41-01-00	10,369.31 F
30-08-00	7,752.17 F	34-02-00	8,631.57 F	37-08-00	9,510.98 F	41-02-00	10,390.25 F
30-09-00	7,773.10 F	34-03-00	8,652.51 F	37-09-00	9,531.92 F	41-03-00	10,411.18 F
30-10-00	7,794.04 F	34-04-00	8,673.44 F	37-10-00	9,552.86 F	41-04-00	10,432.11 F
30-11-00	7,814.98 F	34-05-00	8,694.38 F	37-11-00	9,573.79 F	41-05-00	10,453.04 F
31-00-00	7,835.91 F	34-06-00	8,715.32 F	38-00-00	9,594.73 F	41-06-00	10,473.97 F
31-01-00	7,856.85 F	34-07-00	8,736.26 F	38-01-00	9,615.67 F	41-07-00	10,494.91 F
31-02-00	7,877.79 F	34-08-00	8,757.20 F	38-02-00	9,636.61 F	41-08-00	10,515.84 F
31-03-00	7,898.72 F	34-09-00	8,778.14 F	38-03-00	9,657.55 F	41-09-00	10,536.77 F
31-04-00	7,919.66 F	34-10-00	8,799.07 F	38-04-00	9,678.49 F	41-10-00	10,557.70 F
31-05-00	7,940.60 F	34-11-00	8,820.01 F	38-05-00	9,699.43 F	41-11-00	10,578.63 F

All fractional values are to be calculated between the one inch values at the point of strapping

**BOLD DENOTES ROOF CRITICAL ZONE**

Tank ID **012-047** Tank Type **F** Roof Weight **2,084** API **35.00** Gravity Correction **.04**  
 Strapped By: **HTM** 2/29/2008 Floating Height **3-02-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
42-00-00	10,599.57 F						
42-01-00	10,620.50 F						
42-02-00	10,641.43 F						
42-03-00	10,662.36 F						
42-04-00	10,683.29 F						
42-05-00	10,704.23 F						
42-06-00	10,725.16 F						
42-07-00	10,746.09 F						
42-08-00	10,767.02 F						
42-09-00	10,787.95 F						
42-10-00	10,808.89 F						
42-11-00	10,829.82 F						
43-00-00	10,850.75 F						
43-01-00	10,871.68 F						
43-02-00	10,892.61 F						
43-03-00	10,913.55 F						
43-04-00	10,934.48 F						
43-05-00	10,955.41 F						
43-06-00	10,976.34 F						
43-07-00	10,997.27 F						
43-08-00	11,018.21 F						
43-09-00	11,039.14 F						
43-10-00	11,060.07 F						
43-11-00	11,081.00 F						
44-00-00	11,101.93 F						
44-01-00	11,122.87 F						
44-02-00	11,143.80 F						
44-03-00	11,164.73 F						
44-04-00	11,185.66 F						
44-05-00	11,206.59 F						
44-06-00	11,227.53 F						
44-07-00	11,248.46 F						
44-08-00	11,269.39 F						
44-09-00	11,290.32 F						
44-10-00	11,311.25 F						
44-11-00	11,332.19 F						
45-00-00	11,353.12 F						
45-01-00	11,374.05 F						
45-02-00	11,394.98 F						
45-03-00	11,415.91 F						
45-04-00	11,436.85 F						

All fractional values are to be calculated between the one inch values at the point of strapping

**BOLD DENOTES ROOF CRITICAL ZONE**