

Tank ID **100-062** Tank Type **F** Roof Weight **115,200** API **22.50** Gravity Correction **2.33**
 Strapped By: **HMT** 9/5/2013 Floating Height **5-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
0-00-00	2.35	3-06-00	5,002.45	7-00-00	10,446.51 F	10-06-00	16,262.01 F
0-01-00	10.42	3-07-00	5,140.95	7-01-00	10,585.00 F	10-07-00	16,400.38 F
0-02-00	27.47	3-08-00	5,279.44	7-02-00	10,723.48 F	10-08-00	16,538.74 F
0-03-00	50.59	3-09-00	5,417.94	7-03-00	10,861.97 F	10-09-00	16,677.11 F
0-04-00	85.74	3-10-00	5,556.43	7-04-00	11,000.46 F	10-10-00	16,815.47 F
0-05-00	136.67	3-11-00	5,694.93	7-05-00	11,138.94 F	10-11-00	16,953.84 F
0-06-00	198.39	4-00-00	5,833.43	7-06-00	11,277.43 F	11-00-00	17,092.20 F
0-07-00	271.37	4-01-00	5,971.92	7-07-00	11,415.91 F	11-01-00	17,230.56 F
0-08-00	359.48	4-02-00	6,110.41	7-08-00	11,554.40 F	11-02-00	17,368.93 F
0-09-00	467.01	4-03-00	6,248.91	7-09-00	11,692.89 F	11-03-00	17,507.29 F
0-10-00	589.65	4-04-00	6,387.40	7-10-00	11,831.37 F	11-04-00	17,645.66 F
0-11-00	718.01	4-05-00	6,525.89	7-11-00	11,969.86 F	11-05-00	17,784.02 F
1-00-00	850.83	4-06-00	6,664.38	8-00-00	12,108.35 F	11-06-00	17,922.39 F
1-01-00	986.81	4-07-00	6,802.87	8-01-00	12,246.83 F	11-07-00	18,060.75 F
1-02-00	1,124.35	4-08-00	6,941.36	8-02-00	12,385.32 F	11-08-00	18,199.12 F
1-03-00	1,262.85	4-09-00	7,079.84	8-03-00	12,523.81 F	11-09-00	18,337.48 F
1-04-00	1,401.35	4-10-00	7,218.33	8-04-00	12,662.29 F	11-10-00	18,475.85 F
1-05-00	1,539.85	4-11-00	7,356.82	8-05-00	12,800.78 F	11-11-00	18,614.21 F
1-06-00	1,678.34	5-00-00	7,495.30 F	8-06-00	12,939.26 F	12-00-00	18,752.58 F
1-07-00	1,816.85	5-01-00	7,525.15 F	8-07-00	13,077.75 F	12-01-00	18,890.94 F
1-08-00	1,955.37	5-02-00	7,539.48 F	8-08-00	13,216.24 F	12-02-00	19,029.31 F
1-09-00	2,093.88	5-03-00	7,553.81 F	8-09-00	13,354.72 F	12-03-00	19,167.67 F
1-10-00	2,232.40	5-04-00	7,676.78 F	8-10-00	13,493.21 F	12-04-00	19,306.04 F
1-11-00	2,370.91	5-05-00	7,815.27 F	8-11-00	13,631.70 F	12-05-00	19,444.40 F
2-00-00	2,509.43	5-06-00	7,953.75 F	9-00-00	13,770.18 F	12-06-00	19,582.77 F
2-01-00	2,647.94	5-07-00	8,092.24 F	9-01-00	13,908.67 F	12-07-00	19,721.13 F
2-02-00	2,786.45	5-08-00	8,230.73 F	9-02-00	14,047.16 F	12-08-00	19,859.50 F
2-03-00	2,924.97	5-09-00	8,369.21 F	9-03-00	14,185.64 F	12-09-00	19,997.86 F
2-04-00	3,063.48	5-10-00	8,507.70 F	9-04-00	14,324.13 F	12-10-00	20,136.23 F
2-05-00	3,201.99	5-11-00	8,646.19 F	9-05-00	14,462.62 F	12-11-00	20,274.59 F
2-06-00	3,340.50	6-00-00	8,784.67 F	9-06-00	14,601.10 F	13-00-00	20,412.96 F
2-07-00	3,478.99	6-01-00	8,923.16 F	9-07-00	14,739.59 F	13-01-00	20,551.32 F
2-08-00	3,617.49	6-02-00	9,061.65 F	9-08-00	14,878.07 F	13-02-00	20,689.68 F
2-09-00	3,755.99	6-03-00	9,200.13 F	9-09-00	15,016.56 F	13-03-00	20,828.05 F
2-10-00	3,894.48	6-04-00	9,338.62 F	9-10-00	15,155.05 F	13-04-00	20,966.41 F
2-11-00	4,032.98	6-05-00	9,477.10 F	9-11-00	15,293.46 F	13-05-00	21,104.78 F
3-00-00	4,171.47	6-06-00	9,615.59 F	10-00-00	15,431.82 F	13-06-00	21,243.14 F
3-01-00	4,309.97	6-07-00	9,754.08 F	10-01-00	15,570.19 F	13-07-00	21,381.51 F
3-02-00	4,448.47	6-08-00	9,892.56 F	10-02-00	15,708.55 F	13-08-00	21,519.87 F
3-03-00	4,586.96	6-09-00	10,031.05 F	10-03-00	15,846.92 F	13-09-00	21,658.24 F
3-04-00	4,725.46	6-10-00	10,169.54 F	10-04-00	15,985.28 F	13-10-00	21,796.60 F
3-05-00	4,863.95	6-11-00	10,308.02 F	10-05-00	16,123.65 F	13-11-00	21,934.97 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-062** Tank Type **F** Roof Weight **115,200** API **22.50** Gravity Correction **2.33**
 Strapped By: HMT 9/5/2013 Floating Height **5-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
14-00-00	22,073.33 F	17-06-00	27,884.65 F	21-00-00	33,694.57 F	24-06-00	39,501.86 F
14-01-00	22,211.70 F	17-07-00	28,023.02 F	21-01-00	33,832.84 F	24-07-00	39,640.13 F
14-02-00	22,350.06 F	17-08-00	28,161.38 F	21-02-00	33,971.11 F	24-08-00	39,778.40 F
14-03-00	22,488.43 F	17-09-00	28,299.75 F	21-03-00	34,109.38 F	24-09-00	39,916.67 F
14-04-00	22,626.79 F	17-10-00	28,438.11 F	21-04-00	34,247.65 F	24-10-00	40,054.94 F
14-05-00	22,765.16 F	17-11-00	28,576.48 F	21-05-00	34,385.92 F	24-11-00	40,193.21 F
14-06-00	22,903.52 F	18-00-00	28,714.84 F	21-06-00	34,524.18 F	25-00-00	40,331.47 F
14-07-00	23,041.89 F	18-01-00	28,853.21 F	21-07-00	34,662.45 F	25-01-00	40,469.74 F
14-08-00	23,180.25 F	18-02-00	28,991.57 F	21-08-00	34,800.72 F	25-02-00	40,608.01 F
14-09-00	23,318.62 F	18-03-00	29,129.94 F	21-09-00	34,938.99 F	25-03-00	40,746.28 F
14-10-00	23,456.98 F	18-04-00	29,268.30 F	21-10-00	35,077.26 F	25-04-00	40,884.55 F
14-11-00	23,595.35 F	18-05-00	29,406.67 F	21-11-00	35,215.53 F	25-05-00	41,022.82 F
15-00-00	23,733.71 F	18-06-00	29,545.03 F	22-00-00	35,353.80 F	25-06-00	41,161.09 F
15-01-00	23,872.08 F	18-07-00	29,683.40 F	22-01-00	35,492.07 F	25-07-00	41,299.36 F
15-02-00	24,010.44 F	18-08-00	29,821.76 F	22-02-00	35,630.34 F	25-08-00	41,437.62 F
15-03-00	24,148.80 F	18-09-00	29,960.13 F	22-03-00	35,768.60 F	25-09-00	41,575.89 F
15-04-00	24,287.17 F	18-10-00	30,098.49 F	22-04-00	35,906.87 F	25-10-00	41,714.16 F
15-05-00	24,425.53 F	18-11-00	30,236.86 F	22-05-00	36,045.14 F	25-11-00	41,852.43 F
15-06-00	24,563.90 F	19-00-00	30,375.22 F	22-06-00	36,183.41 F	26-00-00	41,990.70 F
15-07-00	24,702.26 F	19-01-00	30,513.59 F	22-07-00	36,321.68 F	26-01-00	42,128.97 F
15-08-00	24,840.63 F	19-02-00	30,651.95 F	22-08-00	36,459.95 F	26-02-00	42,267.24 F
15-09-00	24,978.99 F	19-03-00	30,790.32 F	22-09-00	36,598.22 F	26-03-00	42,405.51 F
15-10-00	25,117.36 F	19-04-00	30,928.68 F	22-10-00	36,736.49 F	26-04-00	42,543.78 F
15-11-00	25,255.72 F	19-05-00	31,067.04 F	22-11-00	36,874.75 F	26-05-00	42,682.04 F
16-00-00	25,394.09 F	19-06-00	31,205.41 F	23-00-00	37,013.02 F	26-06-00	42,820.31 F
16-01-00	25,532.45 F	19-07-00	31,343.77 F	23-01-00	37,151.29 F	26-07-00	42,958.58 F
16-02-00	25,670.82 F	19-08-00	31,482.14 F	23-02-00	37,289.56 F	26-08-00	43,096.85 F
16-03-00	25,809.18 F	19-09-00	31,620.50 F	23-03-00	37,427.83 F	26-09-00	43,235.12 F
16-04-00	25,947.55 F	19-10-00	31,758.81 F	23-04-00	37,566.10 F	26-10-00	43,373.39 F
16-05-00	26,085.91 F	19-11-00	31,897.08 F	23-05-00	37,704.37 F	26-11-00	43,511.66 F
16-06-00	26,224.28 F	20-00-00	32,035.35 F	23-06-00	37,842.64 F	27-00-00	43,649.93 F
16-07-00	26,362.64 F	20-01-00	32,173.62 F	23-07-00	37,980.90 F	27-01-00	43,788.19 F
16-08-00	26,501.01 F	20-02-00	32,311.88 F	23-08-00	38,119.17 F	27-02-00	43,926.46 F
16-09-00	26,639.37 F	20-03-00	32,450.15 F	23-09-00	38,257.44 F	27-03-00	44,064.73 F
16-10-00	26,777.74 F	20-04-00	32,588.42 F	23-10-00	38,395.71 F	27-04-00	44,203.00 F
16-11-00	26,916.10 F	20-05-00	32,726.69 F	23-11-00	38,533.98 F	27-05-00	44,341.27 F
17-00-00	27,054.47 F	20-06-00	32,864.96 F	24-00-00	38,672.25 F	27-06-00	44,479.54 F
17-01-00	27,192.83 F	20-07-00	33,003.23 F	24-01-00	38,810.52 F	27-07-00	44,617.81 F
17-02-00	27,331.20 F	20-08-00	33,141.50 F	24-02-00	38,948.79 F	27-08-00	44,756.08 F
17-03-00	27,469.56 F	20-09-00	33,279.77 F	24-03-00	39,087.06 F	27-09-00	44,894.34 F
17-04-00	27,607.92 F	20-10-00	33,418.03 F	24-04-00	39,225.32 F	27-10-00	45,032.61 F
17-05-00	27,746.29 F	20-11-00	33,556.30 F	24-05-00	39,363.59 F	27-11-00	45,170.88 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-062** Tank Type **F** Roof Weight **115,200** API **22.50** Gravity Correction **2.33**
 Strapped By: HMT 9/5/2013 Floating Height **5-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
28-00-00	45,309.15 F	31-06-00	51,116.79 F	35-00-00	56,924.75 F	38-06-00	62,732.71 F
28-01-00	45,447.42 F	31-07-00	51,255.07 F	35-01-00	57,063.03 F	38-07-00	62,870.99 F
28-02-00	45,585.69 F	31-08-00	51,393.36 F	35-02-00	57,201.32 F	38-08-00	63,009.28 F
28-03-00	45,723.96 F	31-09-00	51,531.64 F	35-03-00	57,339.60 F	38-09-00	63,147.56 F
28-04-00	45,862.23 F	31-10-00	51,669.93 F	35-04-00	57,477.89 F	38-10-00	63,285.85 F
28-05-00	46,000.50 F	31-11-00	51,808.21 F	35-05-00	57,616.17 F	38-11-00	63,424.13 F
28-06-00	46,138.76 F	32-00-00	51,946.50 F	35-06-00	57,754.46 F	39-00-00	63,562.42 F
28-07-00	46,277.03 F	32-01-00	52,084.78 F	35-07-00	57,892.74 F	39-01-00	63,700.70 F
28-08-00	46,415.30 F	32-02-00	52,223.07 F	35-08-00	58,031.03 F	39-02-00	63,838.99 F
28-09-00	46,553.57 F	32-03-00	52,361.35 F	35-09-00	58,169.31 F	39-03-00	63,977.27 F
28-10-00	46,691.84 F	32-04-00	52,499.63 F	35-10-00	58,307.60 F	39-04-00	64,115.56 F
28-11-00	46,830.11 F	32-05-00	52,637.92 F	35-11-00	58,445.88 F	39-05-00	64,253.84 F
29-00-00	46,968.38 F	32-06-00	52,776.20 F	36-00-00	58,584.17 F	39-06-00	64,392.13 F
29-01-00	47,106.65 F	32-07-00	52,914.49 F	36-01-00	58,722.45 F	39-07-00	64,530.41 F
29-02-00	47,244.91 F	32-08-00	53,052.77 F	36-02-00	58,860.74 F	39-08-00	64,668.77 F
29-03-00	47,383.18 F	32-09-00	53,191.06 F	36-03-00	58,999.02 F	39-09-00	64,807.18 F
29-04-00	47,521.45 F	32-10-00	53,329.34 F	36-04-00	59,137.31 F	39-10-00	64,945.58 F
29-05-00	47,659.72 F	32-11-00	53,467.63 F	36-05-00	59,275.59 F	39-11-00	65,083.98 F
29-06-00	47,797.99 F	33-00-00	53,605.91 F	36-06-00	59,413.87 F	40-00-00	65,222.39 F
29-07-00	47,936.26 F	33-01-00	53,744.20 F	36-07-00	59,552.16 F	40-01-00	65,360.79 F
29-08-00	48,074.53 F	33-02-00	53,882.48 F	36-08-00	59,690.44 F	40-02-00	65,499.20 F
29-09-00	48,212.81 F	33-03-00	54,020.77 F	36-09-00	59,828.73 F	40-03-00	65,637.60 F
29-10-00	48,351.09 F	33-04-00	54,159.05 F	36-10-00	59,967.01 F	40-04-00	65,776.00 F
29-11-00	48,489.38 F	33-05-00	54,297.34 F	36-11-00	60,105.30 F	40-05-00	65,914.41 F
30-00-00	48,627.66 F	33-06-00	54,435.62 F	37-00-00	60,243.58 F	40-06-00	66,052.81 F
30-01-00	48,765.95 F	33-07-00	54,573.91 F	37-01-00	60,381.87 F	40-07-00	66,191.22 F
30-02-00	48,904.23 F	33-08-00	54,712.19 F	37-02-00	60,520.15 F	40-08-00	66,329.62 F
30-03-00	49,042.51 F	33-09-00	54,850.48 F	37-03-00	60,658.44 F	40-09-00	66,468.02 F
30-04-00	49,180.80 F	33-10-00	54,988.76 F	37-04-00	60,796.72 F	40-10-00	66,606.43 F
30-05-00	49,319.08 F	33-11-00	55,127.05 F	37-05-00	60,935.01 F	40-11-00	66,744.83 F
30-06-00	49,457.37 F	34-00-00	55,265.33 F	37-06-00	61,073.29 F	41-00-00	66,883.24 F
30-07-00	49,595.65 F	34-01-00	55,403.62 F	37-07-00	61,211.58 F	41-01-00	67,021.64 F
30-08-00	49,733.94 F	34-02-00	55,541.90 F	37-08-00	61,349.86 F	41-02-00	67,160.04 F
30-09-00	49,872.22 F	34-03-00	55,680.19 F	37-09-00	61,488.15 F	41-03-00	67,298.45 F
30-10-00	50,010.51 F	34-04-00	55,818.47 F	37-10-00	61,626.43 F	41-04-00	67,436.85 F
30-11-00	50,148.79 F	34-05-00	55,956.75 F	37-11-00	61,764.72 F	41-05-00	67,575.26 F
31-00-00	50,287.08 F	34-06-00	56,095.04 F	38-00-00	61,903.00 F	41-06-00	67,713.66 F
31-01-00	50,425.36 F	34-07-00	56,233.32 F	38-01-00	62,041.29 F	41-07-00	67,852.06 F
31-02-00	50,563.65 F	34-08-00	56,371.61 F	38-02-00	62,179.57 F	41-08-00	67,990.47 F
31-03-00	50,701.93 F	34-09-00	56,509.89 F	38-03-00	62,317.86 F	41-09-00	68,128.87 F
31-04-00	50,840.22 F	34-10-00	56,648.18 F	38-04-00	62,456.14 F	41-10-00	68,267.28 F
31-05-00	50,978.50 F	34-11-00	56,786.46 F	38-05-00	62,594.43 F	41-11-00	68,405.68 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-062** Tank Type **F** Roof Weight **115,200** API **22.50** Gravity Correction **2.33**
 Strapped By: **HMT** 9/5/2013 Floating Height **5-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
42-00-00	68,544.08 F	45-06-00	74,357.05 F	49-00-00	80,170.02 F	52-06-00	85,983.95 F
42-01-00	68,682.49 F	45-07-00	74,495.46 F	49-01-00	80,308.42 F	52-07-00	86,122.38 F
42-02-00	68,820.89 F	45-08-00	74,633.86 F	49-02-00	80,446.83 F	52-08-00	86,260.81 F
42-03-00	68,959.30 F	45-09-00	74,772.26 F	49-03-00	80,585.26 F	52-09-00	86,399.23 F
42-04-00	69,097.70 F	45-10-00	74,910.67 F	49-04-00	80,723.69 F	52-10-00	86,537.66 F
42-05-00	69,236.10 F	45-11-00	75,049.07 F	49-05-00	80,862.11 F	52-11-00	86,676.09 F
42-06-00	69,374.51 F	46-00-00	75,187.48 F	49-06-00	81,000.54 F	53-00-00	86,814.52 F
42-07-00	69,512.91 F	46-01-00	75,325.88 F	49-07-00	81,138.97 F	53-01-00	86,952.95 F
42-08-00	69,651.32 F	46-02-00	75,464.28 F	49-08-00	81,277.40 F	53-02-00	87,091.37 F
42-09-00	69,789.72 F	46-03-00	75,602.69 F	49-09-00	81,415.83 F	53-03-00	87,229.80 F
42-10-00	69,928.12 F	46-04-00	75,741.09 F	49-10-00	81,554.25 F	53-04-00	87,368.23 F
42-11-00	70,066.53 F	46-05-00	75,879.50 F	49-11-00	81,692.68 F	53-05-00	87,506.66 F
43-00-00	70,204.93 F	46-06-00	76,017.90 F	50-00-00	81,831.11 F	53-06-00	87,645.09 F
43-01-00	70,343.34 F	46-07-00	76,156.30 F	50-01-00	81,969.54 F	53-07-00	87,783.51 F
43-02-00	70,481.74 F	46-08-00	76,294.71 F	50-02-00	82,107.97 F	53-08-00	87,921.94 F
43-03-00	70,620.14 F	46-09-00	76,433.11 F	50-03-00	82,246.39 F	53-09-00	88,060.37 F
43-04-00	70,758.55 F	46-10-00	76,571.52 F	50-04-00	82,384.82 F	53-10-00	88,198.80 F
43-05-00	70,896.95 F	46-11-00	76,709.92 F	50-05-00	82,523.25 F	53-11-00	88,337.23 F
43-06-00	71,035.36 F	47-00-00	76,848.32 F	50-06-00	82,661.68 F	54-00-00	88,475.65 F
43-07-00	71,173.76 F	47-01-00	76,986.73 F	50-07-00	82,800.11 F	54-01-00	88,614.08 F
43-08-00	71,312.16 F	47-02-00	77,125.13 F	50-08-00	82,938.53 F	54-02-00	88,752.51 F
43-09-00	71,450.57 F	47-03-00	77,263.54 F	50-09-00	83,076.96 F	54-03-00	88,890.94 F
43-10-00	71,588.97 F	47-04-00	77,401.94 F	50-10-00	83,215.39 F	54-04-00	89,029.37 F
43-11-00	71,727.38 F	47-05-00	77,540.34 F	50-11-00	83,353.82 F	54-05-00	89,167.79 F
44-00-00	71,865.78 F	47-06-00	77,678.75 F	51-00-00	83,492.25 F	54-06-00	89,306.22 F
44-01-00	72,004.18 F	47-07-00	77,817.15 F	51-01-00	83,630.67 F	54-07-00	89,444.65 F
44-02-00	72,142.59 F	47-08-00	77,955.56 F	51-02-00	83,769.10 F	54-08-00	89,583.08 F
44-03-00	72,280.99 F	47-09-00	78,093.96 F	51-03-00	83,907.53 F	54-09-00	89,721.51 F
44-04-00	72,419.40 F	47-10-00	78,232.36 F	51-04-00	84,045.96 F	54-10-00	89,859.93 F
44-05-00	72,557.80 F	47-11-00	78,370.77 F	51-05-00	84,184.39 F	54-11-00	89,998.36 F
44-06-00	72,696.20 F	48-00-00	78,509.17 F	51-06-00	84,322.81 F	55-00-00	90,136.79 F
44-07-00	72,834.61 F	48-01-00	78,647.58 F	51-07-00	84,461.24 F	55-01-00	90,275.22 F
44-08-00	72,973.01 F	48-02-00	78,785.98 F	51-08-00	84,599.67 F	55-02-00	90,413.65 F
44-09-00	73,111.42 F	48-03-00	78,924.38 F	51-09-00	84,738.10 F	55-03-00	90,552.07 F
44-10-00	73,249.82 F	48-04-00	79,062.79 F	51-10-00	84,876.53 F	55-04-00	90,690.50 F
44-11-00	73,388.22 F	48-05-00	79,201.19 F	51-11-00	85,014.95 F	55-05-00	90,828.93 F
45-00-00	73,526.63 F	48-06-00	79,339.60 F	52-00-00	85,153.38 F	55-06-00	90,967.36 F
45-01-00	73,665.03 F	48-07-00	79,478.00 F	52-01-00	85,291.81 F	55-07-00	91,105.79 F
45-02-00	73,803.44 F	48-08-00	79,616.40 F	52-02-00	85,430.24 F	55-08-00	91,244.21 F
45-03-00	73,941.84 F	48-09-00	79,754.81 F	52-03-00	85,568.67 F	55-09-00	91,382.64 F
45-04-00	74,080.24 F	48-10-00	79,893.21 F	52-04-00	85,707.09 F	55-10-00	91,521.07 F
45-05-00	74,218.65 F	48-11-00	80,031.62 F	52-05-00	85,845.52 F	55-11-00	91,659.50 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-062** Tank Type **F** Roof Weight **115,200** API **22.50** Gravity Correction **2.33**
 Strapped By: HMT 9/5/2013 Floating Height **5-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
56-00-00	91,797.93 F	59-06-00	97,613.67 F	63-00-00	103,430.20 F		
56-01-00	91,936.35 F	59-07-00	97,752.16 F	63-01-00	103,568.69 F		
56-02-00	92,074.78 F	59-08-00	97,890.65 F	63-02-00	103,707.18 F		
56-03-00	92,213.21 F	59-09-00	98,029.14 F	63-03-00	103,845.67 F		
56-04-00	92,351.64 F	59-10-00	98,167.63 F	63-04-00	103,984.16 F		
56-05-00	92,490.07 F	59-11-00	98,306.12 F	63-05-00	104,122.65 F		
56-06-00	92,628.49 F	60-00-00	98,444.61 F	63-06-00	104,261.14 F		
56-07-00	92,766.92 F	60-01-00	98,583.10 F	63-07-00	104,399.62 F		
56-08-00	92,905.35 F	60-02-00	98,721.58 F	63-08-00	104,538.11 F		
56-09-00	93,043.78 F	60-03-00	98,860.07 F	63-09-00	104,676.60 F		
56-10-00	93,182.21 F	60-04-00	98,998.56 F	63-10-00	104,815.09 F		
56-11-00	93,320.63 F	60-05-00	99,137.05 F	63-11-00	104,953.58 F		
57-00-00	93,459.06 F	60-06-00	99,275.54 F	64-00-00	105,092.07 F		
57-01-00	93,597.50 F	60-07-00	99,414.03 F	64-01-00	105,230.56 F		
57-02-00	93,735.99 F	60-08-00	99,552.52 F	64-02-00	105,369.05 F		
57-03-00	93,874.48 F	60-09-00	99,691.01 F	64-03-00	105,507.54 F		
57-04-00	94,012.96 F	60-10-00	99,829.49 F	64-04-00	105,646.02 F		
57-05-00	94,151.45 F	60-11-00	99,967.98 F	64-05-00	105,784.51 F		
57-06-00	94,289.94 F	61-00-00	100,106.47 F	64-06-00	105,923.00 F		
57-07-00	94,428.43 F	61-01-00	100,244.96 F	64-07-00	106,061.49 F		
57-08-00	94,566.92 F	61-02-00	100,383.45 F	64-08-00	106,199.98 F		
57-09-00	94,705.41 F	61-03-00	100,521.94 F	64-09-00	106,338.47 F		
57-10-00	94,843.90 F	61-04-00	100,660.43 F	64-10-00	106,476.96 F		
57-11-00	94,982.39 F	61-05-00	100,798.92 F	64-11-00	106,615.45 F		
58-00-00	95,120.88 F	61-06-00	100,937.40 F				
58-01-00	95,259.36 F	61-07-00	101,075.89 F				
58-02-00	95,397.85 F	61-08-00	101,214.38 F				
58-03-00	95,536.34 F	61-09-00	101,352.87 F				
58-04-00	95,674.83 F	61-10-00	101,491.36 F				
58-05-00	95,813.32 F	61-11-00	101,629.85 F				
58-06-00	95,951.81 F	62-00-00	101,768.34 F				
58-07-00	96,090.30 F	62-01-00	101,906.83 F				
58-08-00	96,228.79 F	62-02-00	102,045.32 F				
58-09-00	96,367.27 F	62-03-00	102,183.80 F				
58-10-00	96,505.76 F	62-04-00	102,322.29 F				
58-11-00	96,644.25 F	62-05-00	102,460.78 F				
59-00-00	96,782.74 F	62-06-00	102,599.27 F				
59-01-00	96,921.23 F	62-07-00	102,737.76 F				
59-02-00	97,059.72 F	62-08-00	102,876.25 F				
59-03-00	97,198.21 F	62-09-00	103,014.74 F				
59-04-00	97,336.70 F	62-10-00	103,153.23 F				
59-05-00	97,475.18 F	62-11-00	103,291.71 F				

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE