

Tank ID **100-063** Tank Type **F** Roof Weight **115,200** API **10.00** Gravity Correction **2.33**
 Strapped By: HMT 6/21/2017 Floating Height **4-10-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
0-00-00	9.88	3-06-00	4,791.84	7-00-00	10,261.12 F	10-06-00	16,059.87 F
0-01-00	21.08	3-07-00	4,929.97	7-01-00	10,399.18 F	10-07-00	16,197.98 F
0-02-00	39.71	3-08-00	5,068.10	7-02-00	10,537.23 F	10-08-00	16,336.08 F
0-03-00	64.71	3-09-00	5,206.24	7-03-00	10,675.29 F	10-09-00	16,474.18 F
0-04-00	97.59	3-10-00	5,344.37	7-04-00	10,813.34 F	10-10-00	16,612.29 F
0-05-00	136.78	3-11-00	5,482.43	7-05-00	10,951.40 F	10-11-00	16,750.39 F
0-06-00	186.37	4-00-00	5,620.49	7-06-00	11,089.45 F	11-00-00	16,888.50 F
0-07-00	241.69	4-01-00	5,758.54	7-07-00	11,227.51 F	11-01-00	17,026.60 F
0-08-00	307.19	4-02-00	5,896.60	7-08-00	11,365.56 F	11-02-00	17,164.70 F
0-09-00	380.07	4-03-00	6,034.65	7-09-00	11,503.62 F	11-03-00	17,302.81 F
0-10-00	465.86	4-04-00	6,172.71	7-10-00	11,641.67 F	11-04-00	17,440.91 F
0-11-00	566.02	4-05-00	6,310.76	7-11-00	11,779.73 F	11-05-00	17,579.02 F
1-00-00	676.20	4-06-00	6,448.82	8-00-00	11,917.78 F	11-06-00	17,717.12 F
1-01-00	798.00	4-07-00	6,586.87	8-01-00	12,055.84 F	11-07-00	17,855.22 F
1-02-00	926.96	4-08-00	6,724.93	8-02-00	12,193.89 F	11-08-00	17,993.33 F
1-03-00	1,062.69	4-09-00	6,862.98	8-03-00	12,331.95 F	11-09-00	18,131.43 F
1-04-00	1,200.53	4-10-00	7,001.04 F	8-04-00	12,470.00 F	11-10-00	18,269.54 F
1-05-00	1,338.65	4-11-00	7,105.42 F	8-05-00	12,608.06 F	11-11-00	18,407.64 F
1-06-00	1,476.78	5-00-00	7,108.78 F	8-06-00	12,746.11 F	12-00-00	18,545.74 F
1-07-00	1,614.91	5-01-00	7,112.14 F	8-07-00	12,884.17 F	12-01-00	18,683.85 F
1-08-00	1,753.04	5-02-00	7,223.91 F	8-08-00	13,022.23 F	12-02-00	18,821.95 F
1-09-00	1,891.14	5-03-00	7,361.96 F	8-09-00	13,160.28 F	12-03-00	18,960.06 F
1-10-00	2,029.24	5-04-00	7,500.02 F	8-10-00	13,298.34 F	12-04-00	19,098.16 F
1-11-00	2,167.34	5-05-00	7,638.07 F	8-11-00	13,436.39 F	12-05-00	19,236.26 F
2-00-00	2,305.46	5-06-00	7,776.13 F	9-00-00	13,574.45 F	12-06-00	19,374.37 F
2-01-00	2,443.60	5-07-00	7,914.18 F	9-01-00	13,712.50 F	12-07-00	19,512.47 F
2-02-00	2,581.73	5-08-00	8,052.24 F	9-02-00	13,850.56 F	12-08-00	19,650.58 F
2-03-00	2,719.86	5-09-00	8,190.29 F	9-03-00	13,988.61 F	12-09-00	19,788.68 F
2-04-00	2,857.99	5-10-00	8,328.35 F	9-04-00	14,126.67 F	12-10-00	19,926.78 F
2-05-00	2,996.12	5-11-00	8,466.40 F	9-05-00	14,264.72 F	12-11-00	20,064.89 F
2-06-00	3,134.26	6-00-00	8,604.46 F	9-06-00	14,402.78 F	13-00-00	20,202.99 F
2-07-00	3,272.39	6-01-00	8,742.51 F	9-07-00	14,540.83 F	13-01-00	20,341.10 F
2-08-00	3,410.52	6-02-00	8,880.57 F	9-08-00	14,678.89 F	13-02-00	20,479.20 F
2-09-00	3,548.65	6-03-00	9,018.62 F	9-09-00	14,816.94 F	13-03-00	20,617.30 F
2-10-00	3,686.78	6-04-00	9,156.68 F	9-10-00	14,955.04 F	13-04-00	20,755.41 F
2-11-00	3,824.92	6-05-00	9,294.73 F	9-11-00	15,093.14 F	13-05-00	20,893.51 F
3-00-00	3,963.05	6-06-00	9,432.79 F	10-00-00	15,231.25 F	13-06-00	21,031.62 F
3-01-00	4,101.18	6-07-00	9,570.85 F	10-01-00	15,369.35 F	13-07-00	21,169.72 F
3-02-00	4,239.31	6-08-00	9,708.90 F	10-02-00	15,507.46 F	13-08-00	21,307.82 F
3-03-00	4,377.44	6-09-00	9,846.96 F	10-03-00	15,645.56 F	13-09-00	21,445.93 F
3-04-00	4,515.58	6-10-00	9,985.01 F	10-04-00	15,783.66 F	13-10-00	21,584.03 F
3-05-00	4,653.71	6-11-00	10,123.07 F	10-05-00	15,921.77 F	13-11-00	21,722.14 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-063** Tank Type **F** Roof Weight **115,200** API **10.00** Gravity Correction **2.33**
 Strapped By: HMT 6/21/2017 Floating Height **4-10-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
14-00-00	21,860.24 F	17-06-00	27,660.61 F	21-00-00	33,460.56 F	24-06-00	39,259.82 F
14-01-00	21,998.34 F	17-07-00	27,798.71 F	21-01-00	33,598.64 F	24-07-00	39,397.89 F
14-02-00	22,136.45 F	17-08-00	27,936.82 F	21-02-00	33,736.71 F	24-08-00	39,535.97 F
14-03-00	22,274.55 F	17-09-00	28,074.92 F	21-03-00	33,874.79 F	24-09-00	39,674.05 F
14-04-00	22,412.66 F	17-10-00	28,213.02 F	21-04-00	34,012.87 F	24-10-00	39,812.13 F
14-05-00	22,550.76 F	17-11-00	28,351.13 F	21-05-00	34,150.95 F	24-11-00	39,950.20 F
14-06-00	22,688.86 F	18-00-00	28,489.23 F	21-06-00	34,289.02 F	25-00-00	40,088.28 F
14-07-00	22,826.97 F	18-01-00	28,627.34 F	21-07-00	34,427.10 F	25-01-00	40,226.36 F
14-08-00	22,965.07 F	18-02-00	28,765.44 F	21-08-00	34,565.18 F	25-02-00	40,364.44 F
14-09-00	23,103.18 F	18-03-00	28,903.54 F	21-09-00	34,703.26 F	25-03-00	40,502.52 F
14-10-00	23,241.28 F	18-04-00	29,041.65 F	21-10-00	34,841.33 F	25-04-00	40,640.59 F
14-11-00	23,379.38 F	18-05-00	29,179.75 F	21-11-00	34,979.41 F	25-05-00	40,778.67 F
15-00-00	23,517.49 F	18-06-00	29,317.86 F	22-00-00	35,117.49 F	25-06-00	40,916.75 F
15-01-00	23,655.59 F	18-07-00	29,455.96 F	22-01-00	35,255.57 F	25-07-00	41,054.83 F
15-02-00	23,793.70 F	18-08-00	29,594.06 F	22-02-00	35,393.64 F	25-08-00	41,192.90 F
15-03-00	23,931.80 F	18-09-00	29,732.17 F	22-03-00	35,531.72 F	25-09-00	41,330.98 F
15-04-00	24,069.90 F	18-10-00	29,870.27 F	22-04-00	35,669.80 F	25-10-00	41,469.06 F
15-05-00	24,208.01 F	18-11-00	30,008.38 F	22-05-00	35,807.88 F	25-11-00	41,607.14 F
15-06-00	24,346.11 F	19-00-00	30,146.48 F	22-06-00	35,945.95 F	26-00-00	41,745.21 F
15-07-00	24,484.22 F	19-01-00	30,284.58 F	22-07-00	36,084.03 F	26-01-00	41,883.29 F
15-08-00	24,622.32 F	19-02-00	30,422.69 F	22-08-00	36,222.11 F	26-02-00	42,021.37 F
15-09-00	24,760.42 F	19-03-00	30,560.79 F	22-09-00	36,360.19 F	26-03-00	42,159.45 F
15-10-00	24,898.53 F	19-04-00	30,698.90 F	22-10-00	36,498.26 F	26-04-00	42,297.52 F
15-11-00	25,036.63 F	19-05-00	30,837.00 F	22-11-00	36,636.34 F	26-05-00	42,435.60 F
16-00-00	25,174.74 F	19-06-00	30,975.10 F	23-00-00	36,774.42 F	26-06-00	42,573.68 F
16-01-00	25,312.84 F	19-07-00	31,113.21 F	23-01-00	36,912.50 F	26-07-00	42,711.76 F
16-02-00	25,450.94 F	19-08-00	31,251.31 F	23-02-00	37,050.58 F	26-08-00	42,849.83 F
16-03-00	25,589.05 F	19-09-00	31,389.39 F	23-03-00	37,188.65 F	26-09-00	42,987.91 F
16-04-00	25,727.15 F	19-10-00	31,527.47 F	23-04-00	37,326.73 F	26-10-00	43,125.99 F
16-05-00	25,865.26 F	19-11-00	31,665.55 F	23-05-00	37,464.81 F	26-11-00	43,264.07 F
16-06-00	26,003.36 F	20-00-00	31,803.63 F	23-06-00	37,602.89 F	27-00-00	43,402.14 F
16-07-00	26,141.46 F	20-01-00	31,941.70 F	23-07-00	37,740.96 F	27-01-00	43,540.22 F
16-08-00	26,279.57 F	20-02-00	32,079.78 F	23-08-00	37,879.04 F	27-02-00	43,678.30 F
16-09-00	26,417.67 F	20-03-00	32,217.86 F	23-09-00	38,017.12 F	27-03-00	43,816.38 F
16-10-00	26,555.78 F	20-04-00	32,355.94 F	23-10-00	38,155.20 F	27-04-00	43,954.46 F
16-11-00	26,693.88 F	20-05-00	32,494.01 F	23-11-00	38,293.27 F	27-05-00	44,092.53 F
17-00-00	26,831.98 F	20-06-00	32,632.09 F	24-00-00	38,431.35 F	27-06-00	44,230.61 F
17-01-00	26,970.09 F	20-07-00	32,770.17 F	24-01-00	38,569.43 F	27-07-00	44,368.69 F
17-02-00	27,108.19 F	20-08-00	32,908.25 F	24-02-00	38,707.51 F	27-08-00	44,506.77 F
17-03-00	27,246.30 F	20-09-00	33,046.32 F	24-03-00	38,845.58 F	27-09-00	44,644.84 F
17-04-00	27,384.40 F	20-10-00	33,184.40 F	24-04-00	38,983.66 F	27-10-00	44,782.92 F
17-05-00	27,522.50 F	20-11-00	33,322.48 F	24-05-00	39,121.74 F	27-11-00	44,921.00 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-063** Tank Type **F** Roof Weight **115,200** API **10.00** Gravity Correction **2.33**
 Strapped By: HMT 6/21/2017 Floating Height **4-10-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
28-00-00	45,059.08 F	31-06-00	50,859.67 F	35-00-00	56,661.38 F	38-06-00	62,463.10 F
28-01-00	45,197.15 F	31-07-00	50,997.81 F	35-01-00	56,799.52 F	38-07-00	62,601.23 F
28-02-00	45,335.23 F	31-08-00	51,135.94 F	35-02-00	56,937.66 F	38-08-00	62,739.37 F
28-03-00	45,473.31 F	31-09-00	51,274.08 F	35-03-00	57,075.79 F	38-09-00	62,877.50 F
28-04-00	45,611.39 F	31-10-00	51,412.22 F	35-04-00	57,213.93 F	38-10-00	63,015.64 F
28-05-00	45,749.46 F	31-11-00	51,550.35 F	35-05-00	57,352.06 F	38-11-00	63,153.78 F
28-06-00	45,887.54 F	32-00-00	51,688.49 F	35-06-00	57,490.20 F	39-00-00	63,291.91 F
28-07-00	46,025.62 F	32-01-00	51,826.62 F	35-07-00	57,628.34 F	39-01-00	63,430.05 F
28-08-00	46,163.70 F	32-02-00	51,964.76 F	35-08-00	57,766.47 F	39-02-00	63,568.18 F
28-09-00	46,301.77 F	32-03-00	52,102.90 F	35-09-00	57,904.61 F	39-03-00	63,706.32 F
28-10-00	46,439.85 F	32-04-00	52,241.03 F	35-10-00	58,042.74 F	39-04-00	63,844.46 F
28-11-00	46,577.93 F	32-05-00	52,379.17 F	35-11-00	58,180.88 F	39-05-00	63,982.59 F
29-00-00	46,716.01 F	32-06-00	52,517.30 F	36-00-00	58,319.02 F	39-06-00	64,120.73 F
29-01-00	46,854.08 F	32-07-00	52,655.44 F	36-01-00	58,457.15 F	39-07-00	64,258.86 F
29-02-00	46,992.16 F	32-08-00	52,793.58 F	36-02-00	58,595.29 F	39-08-00	64,397.00 F
29-03-00	47,130.24 F	32-09-00	52,931.71 F	36-03-00	58,733.42 F	39-09-00	64,535.14 F
29-04-00	47,268.32 F	32-10-00	53,069.85 F	36-04-00	58,871.56 F	39-10-00	64,673.27 F
29-05-00	47,406.40 F	32-11-00	53,207.98 F	36-05-00	59,009.70 F	39-11-00	64,811.41 F
29-06-00	47,544.47 F	33-00-00	53,346.12 F	36-06-00	59,147.83 F	40-00-00	64,950.19 F
29-07-00	47,682.55 F	33-01-00	53,484.26 F	36-07-00	59,285.97 F	40-01-00	65,088.43 F
29-08-00	47,820.68 F	33-02-00	53,622.39 F	36-08-00	59,424.10 F	40-02-00	65,226.68 F
29-09-00	47,958.82 F	33-03-00	53,760.53 F	36-09-00	59,562.24 F	40-03-00	65,364.92 F
29-10-00	48,096.95 F	33-04-00	53,898.66 F	36-10-00	59,700.38 F	40-04-00	65,503.17 F
29-11-00	48,235.09 F	33-05-00	54,036.80 F	36-11-00	59,838.51 F	40-05-00	65,641.41 F
30-00-00	48,373.22 F	33-06-00	54,174.94 F	37-00-00	59,976.65 F	40-06-00	65,779.66 F
30-01-00	48,511.36 F	33-07-00	54,313.07 F	37-01-00	60,114.78 F	40-07-00	65,917.91 F
30-02-00	48,649.50 F	33-08-00	54,451.21 F	37-02-00	60,252.92 F	40-08-00	66,056.15 F
30-03-00	48,787.63 F	33-09-00	54,589.34 F	37-03-00	60,391.06 F	40-09-00	66,194.40 F
30-04-00	48,925.77 F	33-10-00	54,727.48 F	37-04-00	60,529.19 F	40-10-00	66,332.64 F
30-05-00	49,063.90 F	33-11-00	54,865.62 F	37-05-00	60,667.33 F	40-11-00	66,470.89 F
30-06-00	49,202.04 F	34-00-00	55,003.75 F	37-06-00	60,805.46 F	41-00-00	66,609.13 F
30-07-00	49,340.18 F	34-01-00	55,141.89 F	37-07-00	60,943.60 F	41-01-00	66,747.38 F
30-08-00	49,478.31 F	34-02-00	55,280.02 F	37-08-00	61,081.74 F	41-02-00	66,885.63 F
30-09-00	49,616.45 F	34-03-00	55,418.16 F	37-09-00	61,219.87 F	41-03-00	67,023.87 F
30-10-00	49,754.58 F	34-04-00	55,556.30 F	37-10-00	61,358.01 F	41-04-00	67,162.12 F
30-11-00	49,892.72 F	34-05-00	55,694.43 F	37-11-00	61,496.14 F	41-05-00	67,300.36 F
31-00-00	50,030.86 F	34-06-00	55,832.57 F	38-00-00	61,634.28 F	41-06-00	67,438.61 F
31-01-00	50,168.99 F	34-07-00	55,970.70 F	38-01-00	61,772.42 F	41-07-00	67,576.85 F
31-02-00	50,307.13 F	34-08-00	56,108.84 F	38-02-00	61,910.55 F	41-08-00	67,715.10 F
31-03-00	50,445.26 F	34-09-00	56,246.98 F	38-03-00	62,048.69 F	41-09-00	67,853.34 F
31-04-00	50,583.40 F	34-10-00	56,385.11 F	38-04-00	62,186.82 F	41-10-00	67,991.59 F
31-05-00	50,721.54 F	34-11-00	56,523.25 F	38-05-00	62,324.96 F	41-11-00	68,129.84 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-063** Tank Type **F** Roof Weight **115,200** API **10.00** Gravity Correction **2.33**
 Strapped By: HMT 6/21/2017 Floating Height **4-10-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
42-00-00	68,268.08 F	45-06-00	74,074.40 F	49-00-00	79,880.71 F	52-06-00	85,694.02 F
42-01-00	68,406.33 F	45-07-00	74,212.64 F	49-01-00	80,018.96 F	52-07-00	85,832.45 F
42-02-00	68,544.57 F	45-08-00	74,350.89 F	49-02-00	80,157.20 F	52-08-00	85,970.89 F
42-03-00	68,682.82 F	45-09-00	74,489.13 F	49-03-00	80,295.45 F	52-09-00	86,109.32 F
42-04-00	68,821.06 F	45-10-00	74,627.38 F	49-04-00	80,433.69 F	52-10-00	86,247.76 F
42-05-00	68,959.31 F	45-11-00	74,765.62 F	49-05-00	80,571.94 F	52-11-00	86,386.19 F
42-06-00	69,097.55 F	46-00-00	74,903.87 F	49-06-00	80,710.35 F	53-00-00	86,524.63 F
42-07-00	69,235.80 F	46-01-00	75,042.12 F	49-07-00	80,848.79 F	53-01-00	86,663.06 F
42-08-00	69,374.05 F	46-02-00	75,180.36 F	49-08-00	80,987.22 F	53-02-00	86,801.50 F
42-09-00	69,512.29 F	46-03-00	75,318.61 F	49-09-00	81,125.66 F	53-03-00	86,939.94 F
42-10-00	69,650.54 F	46-04-00	75,456.85 F	49-10-00	81,264.09 F	53-04-00	87,078.37 F
42-11-00	69,788.78 F	46-05-00	75,595.10 F	49-11-00	81,402.53 F	53-05-00	87,216.81 F
43-00-00	69,927.03 F	46-06-00	75,733.34 F	50-00-00	81,540.96 F	53-06-00	87,355.24 F
43-01-00	70,065.27 F	46-07-00	75,871.59 F	50-01-00	81,679.40 F	53-07-00	87,493.68 F
43-02-00	70,203.52 F	46-08-00	76,009.83 F	50-02-00	81,817.83 F	53-08-00	87,632.11 F
43-03-00	70,341.77 F	46-09-00	76,148.08 F	50-03-00	81,956.27 F	53-09-00	87,770.55 F
43-04-00	70,480.01 F	46-10-00	76,286.33 F	50-04-00	82,094.70 F	53-10-00	87,908.98 F
43-05-00	70,618.26 F	46-11-00	76,424.57 F	50-05-00	82,233.14 F	53-11-00	88,047.42 F
43-06-00	70,756.50 F	47-00-00	76,562.82 F	50-06-00	82,371.57 F	54-00-00	88,185.85 F
43-07-00	70,894.75 F	47-01-00	76,701.06 F	50-07-00	82,510.01 F	54-01-00	88,324.29 F
43-08-00	71,032.99 F	47-02-00	76,839.31 F	50-08-00	82,648.44 F	54-02-00	88,462.72 F
43-09-00	71,171.24 F	47-03-00	76,977.55 F	50-09-00	82,786.88 F	54-03-00	88,601.16 F
43-10-00	71,309.48 F	47-04-00	77,115.80 F	50-10-00	82,925.31 F	54-04-00	88,739.59 F
43-11-00	71,447.73 F	47-05-00	77,254.05 F	50-11-00	83,063.75 F	54-05-00	88,878.03 F
44-00-00	71,585.98 F	47-06-00	77,392.29 F	51-00-00	83,202.18 F	54-06-00	89,016.46 F
44-01-00	71,724.22 F	47-07-00	77,530.54 F	51-01-00	83,340.62 F	54-07-00	89,154.90 F
44-02-00	71,862.47 F	47-08-00	77,668.78 F	51-02-00	83,479.06 F	54-08-00	89,293.33 F
44-03-00	72,000.71 F	47-09-00	77,807.03 F	51-03-00	83,617.49 F	54-09-00	89,431.77 F
44-04-00	72,138.96 F	47-10-00	77,945.27 F	51-04-00	83,755.93 F	54-10-00	89,570.20 F
44-05-00	72,277.20 F	47-11-00	78,083.52 F	51-05-00	83,894.36 F	54-11-00	89,708.64 F
44-06-00	72,415.45 F	48-00-00	78,221.76 F	51-06-00	84,032.80 F	55-00-00	89,847.07 F
44-07-00	72,553.69 F	48-01-00	78,360.01 F	51-07-00	84,171.23 F	55-01-00	89,985.51 F
44-08-00	72,691.94 F	48-02-00	78,498.26 F	51-08-00	84,309.67 F	55-02-00	90,123.94 F
44-09-00	72,830.19 F	48-03-00	78,636.50 F	51-09-00	84,448.10 F	55-03-00	90,262.38 F
44-10-00	72,968.43 F	48-04-00	78,774.75 F	51-10-00	84,586.54 F	55-04-00	90,400.82 F
44-11-00	73,106.68 F	48-05-00	78,912.99 F	51-11-00	84,724.97 F	55-05-00	90,539.25 F
45-00-00	73,244.92 F	48-06-00	79,051.24 F	52-00-00	84,863.41 F	55-06-00	90,677.69 F
45-01-00	73,383.17 F	48-07-00	79,189.48 F	52-01-00	85,001.84 F	55-07-00	90,816.12 F
45-02-00	73,521.41 F	48-08-00	79,327.73 F	52-02-00	85,140.28 F	55-08-00	90,954.56 F
45-03-00	73,659.66 F	48-09-00	79,465.97 F	52-03-00	85,278.71 F	55-09-00	91,092.99 F
45-04-00	73,797.91 F	48-10-00	79,604.22 F	52-04-00	85,417.15 F	55-10-00	91,231.43 F
45-05-00	73,936.15 F	48-11-00	79,742.47 F	52-05-00	85,555.58 F	55-11-00	91,369.86 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-063** Tank Type **F** Roof Weight **115,200** API **10.00** Gravity Correction **2.33**
 Strapped By: HMT 6/21/2017 Floating Height **4-10-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
56-00-00	91,508.30 F	59-06-00	97,324.55 F	63-00-00	103,142.15 F		
56-01-00	91,646.73 F	59-07-00	97,463.06 F	63-01-00	103,280.66 F		
56-02-00	91,785.17 F	59-08-00	97,601.57 F	63-02-00	103,419.18 F		
56-03-00	91,923.60 F	59-09-00	97,740.09 F	63-03-00	103,557.69 F		
56-04-00	92,062.04 F	59-10-00	97,878.60 F	63-04-00	103,696.21 F		
56-05-00	92,200.47 F	59-11-00	98,017.12 F	63-05-00	103,834.72 F		
56-06-00	92,338.91 F	60-00-00	98,155.63 F	63-06-00	103,973.24 F		
56-07-00	92,477.34 F	60-01-00	98,294.15 F	63-07-00	104,111.75 F		
56-08-00	92,615.78 F	60-02-00	98,432.66 F	63-08-00	104,250.27 F		
56-09-00	92,754.21 F	60-03-00	98,571.17 F	63-09-00	104,388.78 F		
56-10-00	92,892.65 F	60-04-00	98,709.69 F	63-10-00	104,527.29 F		
56-11-00	93,031.08 F	60-05-00	98,848.20 F	63-11-00	104,665.81 F		
57-00-00	93,169.52 F	60-06-00	98,986.72 F	64-00-00	104,804.32 F		
57-01-00	93,307.95 F	60-07-00	99,125.23 F	64-01-00	104,942.84 F		
57-02-00	93,446.39 F	60-08-00	99,263.75 F	64-02-00	105,081.35 F		
57-03-00	93,584.82 F	60-09-00	99,402.26 F	64-03-00	105,219.87 F		
57-04-00	93,723.26 F	60-10-00	99,540.78 F	64-04-00	105,358.38 F		
57-05-00	93,861.70 F	60-11-00	99,679.29 F	64-05-00	105,496.89 F		
57-06-00	94,000.20 F	61-00-00	99,817.80 F	64-06-00	105,635.41 F		
57-07-00	94,138.71 F	61-01-00	99,956.32 F	64-07-00	105,773.92 F		
57-08-00	94,277.23 F	61-02-00	100,094.83 F	64-08-00	105,912.44 F		
57-09-00	94,415.74 F	61-03-00	100,233.35 F	64-09-00	106,050.95 F		
57-10-00	94,554.26 F	61-04-00	100,371.86 F	64-10-00	106,189.47 F		
57-11-00	94,692.77 F	61-05-00	100,510.38 F				
58-00-00	94,831.29 F	61-06-00	100,648.89 F				
58-01-00	94,969.80 F	61-07-00	100,787.41 F				
58-02-00	95,108.31 F	61-08-00	100,925.92 F				
58-03-00	95,246.83 F	61-09-00	101,064.43 F				
58-04-00	95,385.34 F	61-10-00	101,202.95 F				
58-05-00	95,523.86 F	61-11-00	101,341.46 F				
58-06-00	95,662.37 F	62-00-00	101,479.98 F				
58-07-00	95,800.89 F	62-01-00	101,618.49 F				
58-08-00	95,939.40 F	62-02-00	101,757.01 F				
58-09-00	96,077.92 F	62-03-00	101,895.52 F				
58-10-00	96,216.43 F	62-04-00	102,034.03 F				
58-11-00	96,354.94 F	62-05-00	102,172.55 F				
59-00-00	96,493.46 F	62-06-00	102,311.06 F				
59-01-00	96,631.97 F	62-07-00	102,449.58 F				
59-02-00	96,770.49 F	62-08-00	102,588.09 F				
59-03-00	96,909.00 F	62-09-00	102,726.61 F				
59-04-00	97,047.52 F	62-10-00	102,865.12 F				
59-05-00	97,186.03 F	62-11-00	103,003.64 F				

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE