

Tank ID	080-009	Tank Type	N	Roof Weight	0	API	.00	Gravity Correction	.00
				Strapped By:	HMT	3/19/2018	Floating Height	0-00-00	
FT-IN-8th	Barrels	FT-IN-8th	Barrels	FT-IN-8th	Barrels	FT-IN-8th	Barrels	FT-IN-8th	Barrels
0-00-00	9.28	3-06-00	5,193.58	7-00-00	11,108.46	10-06-00	17,025.41		
0-01-00	25.32	3-07-00	5,334.41	7-01-00	11,249.29	10-07-00	17,166.31		
0-02-00	53.51	3-08-00	5,475.25	7-02-00	11,390.12	10-08-00	17,307.20		
0-03-00	92.07	3-09-00	5,616.08	7-03-00	11,530.95	10-09-00	17,448.10		
0-04-00	143.68	3-10-00	5,756.91	7-04-00	11,671.78	10-10-00	17,589.00		
0-05-00	209.93	3-11-00	5,897.74	7-05-00	11,812.61	10-11-00	17,729.89		
0-06-00	288.99	4-00-00	6,038.57	7-06-00	11,953.44	11-00-00	17,870.79		
0-07-00	380.30	4-01-00	6,179.40	7-07-00	12,094.27	11-01-00	18,011.68		
0-08-00	481.50	4-02-00	6,320.23	7-08-00	12,235.10	11-02-00	18,152.58		
0-09-00	590.33	4-03-00	6,461.06	7-09-00	12,375.93	11-03-00	18,293.48		
0-10-00	709.16	4-04-00	6,601.89	7-10-00	12,516.77	11-04-00	18,434.37		
0-11-00	837.22	4-05-00	6,742.72	7-11-00	12,657.64	11-05-00	18,575.27		
1-00-00	970.41	4-06-00	6,883.55	8-00-00	12,798.53	11-06-00	18,716.16		
1-01-00	1,108.65	4-07-00	7,024.38	8-01-00	12,939.43	11-07-00	18,857.06		
1-02-00	1,249.52	4-08-00	7,165.21	8-02-00	13,080.32	11-08-00	18,997.96		
1-03-00	1,390.39	4-09-00	7,306.04	8-03-00	13,221.22	11-09-00	19,138.85		
1-04-00	1,531.26	4-10-00	7,446.87	8-04-00	13,362.12	11-10-00	19,279.75		
1-05-00	1,672.14	4-11-00	7,587.70	8-05-00	13,503.01	11-11-00	19,420.64		
1-06-00	1,813.03	5-00-00	7,728.53	8-06-00	13,643.91	12-00-00	19,561.54		
1-07-00	1,953.91	5-01-00	7,869.36	8-07-00	13,784.80	12-01-00	19,702.44		
1-08-00	2,094.79	5-02-00	8,010.19	8-08-00	13,925.70	12-02-00	19,843.33		
1-09-00	2,235.66	5-03-00	8,151.02	8-09-00	14,066.60	12-03-00	19,984.23		
1-10-00	2,376.52	5-04-00	8,291.85	8-10-00	14,207.49	12-04-00	20,125.12		
1-11-00	2,517.38	5-05-00	8,432.68	8-11-00	14,348.39	12-05-00	20,266.02		
2-00-00	2,658.24	5-06-00	8,573.51	9-00-00	14,489.28	12-06-00	20,406.92		
2-01-00	2,799.10	5-07-00	8,714.34	9-01-00	14,630.18	12-07-00	20,547.81		
2-02-00	2,939.95	5-08-00	8,855.17	9-02-00	14,771.08	12-08-00	20,688.71		
2-03-00	3,080.81	5-09-00	8,996.01	9-03-00	14,911.97	12-09-00	20,829.60		
2-04-00	3,221.67	5-10-00	9,136.84	9-04-00	15,052.87	12-10-00	20,970.50		
2-05-00	3,362.53	5-11-00	9,277.67	9-05-00	15,193.76	12-11-00	21,111.40		
2-06-00	3,503.38	6-00-00	9,418.50	9-06-00	15,334.66	13-00-00	21,252.29		
2-07-00	3,644.24	6-01-00	9,559.33	9-07-00	15,475.56	13-01-00	21,393.19		
2-08-00	3,785.10	6-02-00	9,700.16	9-08-00	15,616.45	13-02-00	21,534.08		
2-09-00	3,925.96	6-03-00	9,840.99	9-09-00	15,757.35	13-03-00	21,674.98		
2-10-00	4,066.82	6-04-00	9,981.82	9-10-00	15,898.24	13-04-00	21,815.88		
2-11-00	4,207.67	6-05-00	10,122.65	9-11-00	16,039.14	13-05-00	21,956.77		
3-00-00	4,348.53	6-06-00	10,263.48	10-00-00	16,180.04	13-06-00	22,097.67		
3-01-00	4,489.39	6-07-00	10,404.31	10-01-00	16,320.93	13-07-00	22,238.56		
3-02-00	4,630.23	6-08-00	10,545.14	10-02-00	16,461.83	13-08-00	22,379.46		
3-03-00	4,771.07	6-09-00	10,685.97	10-03-00	16,602.72	13-09-00	22,520.36		
3-04-00	4,911.92	6-10-00	10,826.80	10-04-00	16,743.62	13-10-00	22,661.25		
3-05-00	5,052.75	6-11-00	10,967.63	10-05-00	16,884.52	13-11-00	22,802.15		

All fractional values are to be calculated between the one inch values at the point of strapping

Tank ID	080-009	Tank Type	N	Roof Weight	0	API	.00	Gravity Correction	.00
				Strapped By:	HMT	3/19/2018	Floating Height	0-00-00	
<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
14-00-00	22,943.04	17-06-00	28,862.12	21-00-00	34,783.04	24-06-00	40,704.28		
14-01-00	23,083.94	17-07-00	29,003.09	21-01-00	34,924.02	24-07-00	40,845.29		
14-02-00	23,224.84	17-08-00	29,144.07	21-02-00	35,064.99	24-08-00	40,986.29		
14-03-00	23,365.73	17-09-00	29,285.04	21-03-00	35,205.97	24-09-00	41,127.30		
14-04-00	23,506.63	17-10-00	29,426.01	21-04-00	35,346.94	24-10-00	41,268.30		
14-05-00	23,647.52	17-11-00	29,566.99	21-05-00	35,487.91	24-11-00	41,409.31		
14-06-00	23,788.42	18-00-00	29,707.96	21-06-00	35,628.89	25-00-00	41,550.31		
14-07-00	23,929.32	18-01-00	29,848.94	21-07-00	35,769.86	25-01-00	41,691.32		
14-08-00	24,070.21	18-02-00	29,989.91	21-08-00	35,910.84	25-02-00	41,832.32		
14-09-00	24,211.11	18-03-00	30,130.89	21-09-00	36,051.81	25-03-00	41,973.33		
14-10-00	24,352.00	18-04-00	30,271.86	21-10-00	36,192.79	25-04-00	42,114.33		
14-11-00	24,492.90	18-05-00	30,412.84	21-11-00	36,333.76	25-05-00	42,255.33		
15-00-00	24,633.80	18-06-00	30,553.81	22-00-00	36,474.73	25-06-00	42,396.34		
15-01-00	24,774.69	18-07-00	30,694.78	22-01-00	36,615.71	25-07-00	42,537.34		
15-02-00	24,915.59	18-08-00	30,835.76	22-02-00	36,756.68	25-08-00	42,678.35		
15-03-00	25,056.48	18-09-00	30,976.73	22-03-00	36,897.66	25-09-00	42,819.35		
15-04-00	25,197.38	18-10-00	31,117.71	22-04-00	37,038.63	25-10-00	42,960.36		
15-05-00	25,338.28	18-11-00	31,258.68	22-05-00	37,179.61	25-11-00	43,101.36		
15-06-00	25,479.17	19-00-00	31,399.66	22-06-00	37,320.58	26-00-00	43,242.37		
15-07-00	25,620.07	19-01-00	31,540.63	22-07-00	37,461.56	26-01-00	43,383.37		
15-08-00	25,760.96	19-02-00	31,681.61	22-08-00	37,602.53	26-02-00	43,524.38		
15-09-00	25,901.86	19-03-00	31,822.58	22-09-00	37,743.50	26-03-00	43,665.38		
15-10-00	26,042.76	19-04-00	31,963.55	22-10-00	37,884.48	26-04-00	43,806.39		
15-11-00	26,183.65	19-05-00	32,104.53	22-11-00	38,025.45	26-05-00	43,947.39		
16-00-00	26,324.58	19-06-00	32,245.50	23-00-00	38,166.43	26-06-00	44,088.40		
16-01-00	26,465.55	19-07-00	32,386.48	23-01-00	38,307.40	26-07-00	44,229.40		
16-02-00	26,606.53	19-08-00	32,527.45	23-02-00	38,448.38	26-08-00	44,370.41		
16-03-00	26,747.50	19-09-00	32,668.43	23-03-00	38,589.35	26-09-00	44,511.41		
16-04-00	26,888.48	19-10-00	32,809.40	23-04-00	38,730.33	26-10-00	44,652.42		
16-05-00	27,029.45	19-11-00	32,950.37	23-05-00	38,871.30	26-11-00	44,793.42		
16-06-00	27,170.42	20-00-00	33,091.35	23-06-00	39,012.27	27-00-00	44,934.43		
16-07-00	27,311.40	20-01-00	33,232.32	23-07-00	39,153.25	27-01-00	45,075.43		
16-08-00	27,452.37	20-02-00	33,373.30	23-08-00	39,294.23	27-02-00	45,216.44		
16-09-00	27,593.35	20-03-00	33,514.27	23-09-00	39,435.24	27-03-00	45,357.44		
16-10-00	27,734.32	20-04-00	33,655.25	23-10-00	39,576.24	27-04-00	45,498.45		
16-11-00	27,875.30	20-05-00	33,796.22	23-11-00	39,717.25	27-05-00	45,639.45		
17-00-00	28,016.27	20-06-00	33,937.20	24-00-00	39,858.25	27-06-00	45,780.45		
17-01-00	28,157.25	20-07-00	34,078.17	24-01-00	39,999.26	27-07-00	45,921.46		
17-02-00	28,298.22	20-08-00	34,219.14	24-02-00	40,140.26	27-08-00	46,062.46		
17-03-00	28,439.19	20-09-00	34,360.12	24-03-00	40,281.27	27-09-00	46,203.47		
17-04-00	28,580.17	20-10-00	34,501.09	24-04-00	40,422.27	27-10-00	46,344.47		
17-05-00	28,721.14	20-11-00	34,642.07	24-05-00	40,563.28	27-11-00	46,485.48		

All fractional values are to be calculated between the one inch values at the point of strapping

Tank ID	080-009	Tank Type	N	Roof Weight	0	API	.00	Gravity Correction	.00
				Strapped By:	HMT	3/19/2018	Floating Height	0-00-00	
<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
28-00-00	46,626.48	31-06-00	52,548.69	35-00-00	58,472.78	38-06-00	64,397.04		
28-01-00	46,767.49	31-07-00	52,689.69	35-01-00	58,613.84	38-07-00	64,538.09		
28-02-00	46,908.49	31-08-00	52,830.69	35-02-00	58,754.89	38-08-00	64,679.14		
28-03-00	47,049.50	31-09-00	52,971.70	35-03-00	58,895.94	38-09-00	64,820.20		
28-04-00	47,190.50	31-10-00	53,112.75	35-04-00	59,037.00	38-10-00	64,961.25		
28-05-00	47,331.51	31-11-00	53,253.80	35-05-00	59,178.05	38-11-00	65,102.30		
28-06-00	47,472.51	32-00-00	53,394.85	35-06-00	59,319.11	39-00-00	65,243.36		
28-07-00	47,613.52	32-01-00	53,535.91	35-07-00	59,460.16	39-01-00	65,384.41		
28-08-00	47,754.52	32-02-00	53,676.96	35-08-00	59,601.21	39-02-00	65,525.46		
28-09-00	47,895.53	32-03-00	53,818.02	35-09-00	59,742.27	39-03-00	65,666.52		
28-10-00	48,036.53	32-04-00	53,959.07	35-10-00	59,883.32	39-04-00	65,807.57		
28-11-00	48,177.54	32-05-00	54,100.12	35-11-00	60,024.37	39-05-00	65,948.62		
29-00-00	48,318.54	32-06-00	54,241.18	36-00-00	60,165.43	39-06-00	66,089.68		
29-01-00	48,459.55	32-07-00	54,382.23	36-01-00	60,306.48	39-07-00	66,230.73		
29-02-00	48,600.55	32-08-00	54,523.28	36-02-00	60,447.53	39-08-00	66,371.79		
29-03-00	48,741.56	32-09-00	54,664.34	36-03-00	60,588.59	39-09-00	66,512.76		
29-04-00	48,882.56	32-10-00	54,805.39	36-04-00	60,729.64	39-10-00	66,653.71		
29-05-00	49,023.57	32-11-00	54,946.44	36-05-00	60,870.70	39-11-00	66,794.67		
29-06-00	49,164.57	33-00-00	55,087.50	36-06-00	61,011.75	40-00-00	66,935.63		
29-07-00	49,305.57	33-01-00	55,228.55	36-07-00	61,152.80	40-01-00	67,076.59		
29-08-00	49,446.58	33-02-00	55,369.60	36-08-00	61,293.86	40-02-00	67,217.54		
29-09-00	49,587.58	33-03-00	55,510.66	36-09-00	61,434.91	40-03-00	67,358.50		
29-10-00	49,728.59	33-04-00	55,651.71	36-10-00	61,575.96	40-04-00	67,499.46		
29-11-00	49,869.59	33-05-00	55,792.77	36-11-00	61,717.02	40-05-00	67,640.42		
30-00-00	50,010.60	33-06-00	55,933.82	37-00-00	61,858.07	40-06-00	67,781.37		
30-01-00	50,151.60	33-07-00	56,074.87	37-01-00	61,999.12	40-07-00	67,922.33		
30-02-00	50,292.61	33-08-00	56,215.93	37-02-00	62,140.18	40-08-00	68,063.29		
30-03-00	50,433.61	33-09-00	56,356.98	37-03-00	62,281.23	40-09-00	68,204.25		
30-04-00	50,574.62	33-10-00	56,498.03	37-04-00	62,422.28	40-10-00	68,345.20		
30-05-00	50,715.62	33-11-00	56,639.09	37-05-00	62,563.34	40-11-00	68,486.16		
30-06-00	50,856.63	34-00-00	56,780.14	37-06-00	62,704.39	41-00-00	68,627.12		
30-07-00	50,997.63	34-01-00	56,921.19	37-07-00	62,845.45	41-01-00	68,768.08		
30-08-00	51,138.64	34-02-00	57,062.25	37-08-00	62,986.50	41-02-00	68,909.03		
30-09-00	51,279.64	34-03-00	57,203.30	37-09-00	63,127.55	41-03-00	69,049.99		
30-10-00	51,420.65	34-04-00	57,344.36	37-10-00	63,268.61	41-04-00	69,190.95		
30-11-00	51,561.65	34-05-00	57,485.41	37-11-00	63,409.66	41-05-00	69,331.91		
31-00-00	51,702.66	34-06-00	57,626.46	38-00-00	63,550.71	41-06-00	69,472.86		
31-01-00	51,843.66	34-07-00	57,767.52	38-01-00	63,691.77	41-07-00	69,613.82		
31-02-00	51,984.67	34-08-00	57,908.57	38-02-00	63,832.82	41-08-00	69,754.78		
31-03-00	52,125.67	34-09-00	58,049.62	38-03-00	63,973.87	41-09-00	69,895.74		
31-04-00	52,266.68	34-10-00	58,190.68	38-04-00	64,114.93	41-10-00	70,036.70		
31-05-00	52,407.68	34-11-00	58,331.73	38-05-00	64,255.98	41-11-00	70,177.65		

All fractional values are to be calculated between the one inch values at the point of strapping

Tank ID **080-009** Tank Type **N** Roof Weight **0** API **.00** Gravity Correction **.00**  
 Strapped By: HMT 3/19/2018 Floating Height **0-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
42-00-00	70,318.61	45-06-00	76,238.83				
42-01-00	70,459.57	45-07-00	76,379.79				
42-02-00	70,600.53	45-08-00	76,520.74				
42-03-00	70,741.48	45-09-00	76,661.70				
42-04-00	70,882.44	45-10-00	76,802.66				
42-05-00	71,023.40	45-11-00	76,943.62				
42-06-00	71,164.36	46-00-00	77,084.58				
42-07-00	71,305.31	46-01-00	77,225.53				
42-08-00	71,446.27	46-02-00	77,366.49				
42-09-00	71,587.23	46-03-00	77,507.45				
42-10-00	71,728.19	46-04-00	77,648.41				
42-11-00	71,869.14	46-05-00	77,789.36				
43-00-00	72,010.10	46-06-00	77,930.32				
43-01-00	72,151.06	46-07-00	78,071.28				
43-02-00	72,292.02	46-08-00	78,212.24				
43-03-00	72,432.97	46-09-00	78,353.19				
43-04-00	72,573.93	46-10-00	78,494.15				
43-05-00	72,714.89	46-11-00	78,635.11				
43-06-00	72,855.85	47-00-00	78,776.07				
43-07-00	72,996.80	47-01-00	78,917.02				
43-08-00	73,137.76	47-02-00	79,057.98				
43-09-00	73,278.72	47-03-00	79,198.94				
43-10-00	73,419.68	47-04-00	79,339.90				
43-11-00	73,560.64	47-05-00	79,480.85				
44-00-00	73,701.59	47-06-00	79,621.81				
44-01-00	73,842.55	47-07-00	79,762.77				
44-02-00	73,983.51	47-08-00	79,903.73				
44-03-00	74,124.47	47-09-00	80,044.68				
44-04-00	74,265.42	47-10-00	80,185.64				
44-05-00	74,406.38	47-11-00	80,326.60				
44-06-00	74,547.34						
44-07-00	74,688.30						
44-08-00	74,829.25						
44-09-00	74,970.21						
44-10-00	75,111.17						
44-11-00	75,252.13						
45-00-00	75,393.08						
45-01-00	75,534.04						
45-02-00	75,675.00						
45-03-00	75,815.96						
45-04-00	75,956.91						
45-05-00	76,097.87						

All fractional values are to be calculated between the one inch values at the point of strapping