

Tank ID **P165-001** Tank Type **F** Roof Weight **172,000** API **45.00** Gravity Correction **3.48**
 Strapped By: **HMT** 5/2/2016 Floating Height **5-11-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
0-00-00	785.02	3-06-00	8,897.02	7-00-00	17,879.08 F	10-06-00	27,473.02 F
0-01-00	800.65	3-07-00	9,125.54	7-01-00	18,107.50 F	10-07-00	27,701.45 F
0-02-00	827.27	3-08-00	9,354.06	7-02-00	18,335.93 F	10-08-00	27,929.87 F
0-03-00	868.29	3-09-00	9,582.58	7-03-00	18,564.36 F	10-09-00	28,158.30 F
0-04-00	926.74	3-10-00	9,811.10	7-04-00	18,792.79 F	10-10-00	28,386.73 F
0-05-00	1,002.53	3-11-00	10,039.62	7-05-00	19,021.21 F	10-11-00	28,615.19 F
0-06-00	1,098.91	4-00-00	10,268.14	7-06-00	19,249.64 F	11-00-00	28,843.70 F
0-07-00	1,217.17	4-01-00	10,496.66	7-07-00	19,478.07 F	11-01-00	29,072.22 F
0-08-00	1,352.54	4-02-00	10,725.18	7-08-00	19,706.49 F	11-02-00	29,300.74 F
0-09-00	1,498.56	4-03-00	10,953.70	7-09-00	19,934.92 F	11-03-00	29,529.25 F
0-10-00	1,662.06	4-04-00	11,182.22	7-10-00	20,163.35 F	11-04-00	29,757.77 F
0-11-00	1,844.75	4-05-00	11,410.74	7-11-00	20,391.78 F	11-05-00	29,986.28 F
1-00-00	2,044.35	4-06-00	11,639.27	8-00-00	20,620.20 F	11-06-00	30,214.80 F
1-01-00	2,270.59	4-07-00	11,867.79	8-01-00	20,848.63 F	11-07-00	30,443.32 F
1-02-00	2,499.02	4-08-00	12,096.31	8-02-00	21,077.06 F	11-08-00	30,671.83 F
1-03-00	2,727.45	4-09-00	12,324.83	8-03-00	21,305.49 F	11-09-00	30,900.35 F
1-04-00	2,955.87	4-10-00	12,553.35	8-04-00	21,533.91 F	11-10-00	31,128.86 F
1-05-00	3,184.30	4-11-00	12,781.87	8-05-00	21,762.34 F	11-11-00	31,357.38 F
1-06-00	3,412.73	5-00-00	13,010.34	8-06-00	21,990.77 F	12-00-00	31,585.90 F
1-07-00	3,641.16	5-01-00	13,238.77	8-07-00	22,219.19 F	12-01-00	31,814.41 F
1-08-00	3,869.60	5-02-00	13,467.20	8-08-00	22,447.62 F	12-02-00	32,042.93 F
1-09-00	4,098.07	5-03-00	13,695.62	8-09-00	22,676.05 F	12-03-00	32,271.44 F
1-10-00	4,326.54	5-04-00	13,924.05	8-10-00	22,904.48 F	12-04-00	32,499.96 F
1-11-00	4,554.99	5-05-00	14,152.48	8-11-00	23,132.90 F	12-05-00	32,728.48 F
2-00-00	4,783.46	5-06-00	14,380.91	9-00-00	23,361.33 F	12-06-00	32,956.99 F
2-01-00	5,011.98	5-07-00	14,609.33	9-01-00	23,589.76 F	12-07-00	33,185.51 F
2-02-00	5,240.50	5-08-00	14,837.76	9-02-00	23,818.18 F	12-08-00	33,414.02 F
2-03-00	5,469.02	5-09-00	15,066.19	9-03-00	24,046.61 F	12-09-00	33,642.54 F
2-04-00	5,697.54	5-10-00	15,294.62	9-04-00	24,275.04 F	12-10-00	33,871.06 F
2-05-00	5,926.07	5-11-00	15,523.04 F	9-05-00	24,503.47 F	12-11-00	34,099.57 F
2-06-00	6,154.59	6-00-00	15,733.94 F	9-06-00	24,731.89 F	13-00-00	34,328.09 F
2-07-00	6,383.13	6-01-00	15,788.46 F	9-07-00	24,960.32 F	13-01-00	34,556.60 F
2-08-00	6,611.66	6-02-00	15,792.79 F	9-08-00	25,188.75 F	13-02-00	34,785.12 F
2-09-00	6,840.20	6-03-00	15,823.23 F	9-09-00	25,417.17 F	13-03-00	35,013.64 F
2-10-00	7,068.74	6-04-00	16,051.66 F	9-10-00	25,645.60 F	13-04-00	35,242.15 F
2-11-00	7,297.27	6-05-00	16,280.09 F	9-11-00	25,874.03 F	13-05-00	35,470.67 F
3-00-00	7,525.81	6-06-00	16,508.51 F	10-00-00	26,102.46 F	13-06-00	35,699.18 F
3-01-00	7,754.35	6-07-00	16,736.94 F	10-01-00	26,330.88 F	13-07-00	35,927.70 F
3-02-00	7,982.88	6-08-00	16,965.37 F	10-02-00	26,559.31 F	13-08-00	36,156.22 F
3-03-00	8,211.42	6-09-00	17,193.80 F	10-03-00	26,787.74 F	13-09-00	36,384.73 F
3-04-00	8,439.95	6-10-00	17,422.22 F	10-04-00	27,016.17 F	13-10-00	36,613.25 F
3-05-00	8,668.49	6-11-00	17,650.65 F	10-05-00	27,244.59 F	13-11-00	36,841.76 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P165-001** Tank Type **F** Roof Weight **172,000** API **45.00** Gravity Correction **3.48**
 Strapped By: **HMT** 5/2/2016 Floating Height **5-11-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
14-00-00	37,070.28 F	17-06-00	46,667.95 F	21-00-00	56,266.00 F	24-06-00	65,870.22 F
14-01-00	37,298.80 F	17-07-00	46,896.47 F	21-01-00	56,494.67 F	24-07-00	66,098.89 F
14-02-00	37,527.31 F	17-08-00	47,124.98 F	21-02-00	56,723.34 F	24-08-00	66,327.56 F
14-03-00	37,755.83 F	17-09-00	47,353.50 F	21-03-00	56,952.01 F	24-09-00	66,556.24 F
14-04-00	37,984.34 F	17-10-00	47,582.02 F	21-04-00	57,180.68 F	24-10-00	66,784.91 F
14-05-00	38,212.86 F	17-11-00	47,810.53 F	21-05-00	57,409.36 F	24-11-00	67,013.58 F
14-06-00	38,441.38 F	18-00-00	48,039.05 F	21-06-00	57,638.03 F	25-00-00	67,242.25 F
14-07-00	38,669.89 F	18-01-00	48,267.56 F	21-07-00	57,866.70 F	25-01-00	67,470.92 F
14-08-00	38,898.41 F	18-02-00	48,496.08 F	21-08-00	58,095.37 F	25-02-00	67,699.60 F
14-09-00	39,126.92 F	18-03-00	48,724.60 F	21-09-00	58,324.04 F	25-03-00	67,928.27 F
14-10-00	39,355.44 F	18-04-00	48,953.11 F	21-10-00	58,552.72 F	25-04-00	68,156.94 F
14-11-00	39,583.96 F	18-05-00	49,181.63 F	21-11-00	58,781.39 F	25-05-00	68,385.61 F
15-00-00	39,812.47 F	18-06-00	49,410.14 F	22-00-00	59,010.06 F	25-06-00	68,614.28 F
15-01-00	40,040.99 F	18-07-00	49,638.66 F	22-01-00	59,238.73 F	25-07-00	68,842.96 F
15-02-00	40,269.50 F	18-08-00	49,867.18 F	22-02-00	59,467.40 F	25-08-00	69,071.63 F
15-03-00	40,498.02 F	18-09-00	50,095.69 F	22-03-00	59,696.08 F	25-09-00	69,300.30 F
15-04-00	40,726.54 F	18-10-00	50,324.21 F	22-04-00	59,924.75 F	25-10-00	69,528.97 F
15-05-00	40,955.05 F	18-11-00	50,552.72 F	22-05-00	60,153.42 F	25-11-00	69,757.64 F
15-06-00	41,183.57 F	19-00-00	50,781.24 F	22-06-00	60,382.09 F	26-00-00	69,986.32 F
15-07-00	41,412.08 F	19-01-00	51,009.76 F	22-07-00	60,610.76 F	26-01-00	70,214.99 F
15-08-00	41,640.60 F	19-02-00	51,238.27 F	22-08-00	60,839.44 F	26-02-00	70,443.66 F
15-09-00	41,869.12 F	19-03-00	51,466.79 F	22-09-00	61,068.11 F	26-03-00	70,672.33 F
15-10-00	42,097.63 F	19-04-00	51,695.30 F	22-10-00	61,296.78 F	26-04-00	70,901.00 F
15-11-00	42,326.15 F	19-05-00	51,923.82 F	22-11-00	61,525.45 F	26-05-00	71,129.68 F
16-00-00	42,554.66 F	19-06-00	52,152.34 F	23-00-00	61,754.12 F	26-06-00	71,358.35 F
16-01-00	42,783.18 F	19-07-00	52,380.85 F	23-01-00	61,982.80 F	26-07-00	71,587.02 F
16-02-00	43,011.70 F	19-08-00	52,609.37 F	23-02-00	62,211.47 F	26-08-00	71,815.69 F
16-03-00	43,240.21 F	19-09-00	52,837.88 F	23-03-00	62,440.14 F	26-09-00	72,044.36 F
16-04-00	43,468.73 F	19-10-00	53,066.40 F	23-04-00	62,668.81 F	26-10-00	72,273.04 F
16-05-00	43,697.24 F	19-11-00	53,294.92 F	23-05-00	62,897.48 F	26-11-00	72,501.71 F
16-06-00	43,925.76 F	20-00-00	53,523.43 F	23-06-00	63,126.16 F	27-00-00	72,730.38 F
16-07-00	44,154.28 F	20-01-00	53,751.95 F	23-07-00	63,354.83 F	27-01-00	72,959.05 F
16-08-00	44,382.79 F	20-02-00	53,980.46 F	23-08-00	63,583.50 F	27-02-00	73,187.72 F
16-09-00	44,611.31 F	20-03-00	54,208.98 F	23-09-00	63,812.17 F	27-03-00	73,416.40 F
16-10-00	44,839.82 F	20-04-00	54,437.50 F	23-10-00	64,040.84 F	27-04-00	73,645.07 F
16-11-00	45,068.34 F	20-05-00	54,666.01 F	23-11-00	64,269.52 F	27-05-00	73,873.74 F
17-00-00	45,296.86 F	20-06-00	54,894.53 F	24-00-00	64,498.19 F	27-06-00	74,102.41 F
17-01-00	45,525.37 F	20-07-00	55,123.04 F	24-01-00	64,726.86 F	27-07-00	74,331.08 F
17-02-00	45,753.89 F	20-08-00	55,351.56 F	24-02-00	64,955.53 F	27-08-00	74,559.76 F
17-03-00	45,982.40 F	20-09-00	55,580.08 F	24-03-00	65,184.20 F	27-09-00	74,788.43 F
17-04-00	46,210.92 F	20-10-00	55,808.65 F	24-04-00	65,412.88 F	27-10-00	75,017.10 F
17-05-00	46,439.44 F	20-11-00	56,037.32 F	24-05-00	65,641.55 F	27-11-00	75,245.77 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P165-001** Tank Type **F** Roof Weight **172,000** API **45.00** Gravity Correction **3.48**
 Strapped By: HMT 5/2/2016 Floating Height **5-11-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
28-00-00	75,474.44 F	31-06-00	85,080.08 F	35-00-00	94,690.66 F	38-06-00	104,301.23 F
28-01-00	75,703.12 F	31-07-00	85,308.91 F	35-01-00	94,919.48 F	38-07-00	104,530.06 F
28-02-00	75,931.79 F	31-08-00	85,537.73 F	35-02-00	95,148.31 F	38-08-00	104,758.88 F
28-03-00	76,160.46 F	31-09-00	85,766.55 F	35-03-00	95,377.13 F	38-09-00	104,987.70 F
28-04-00	76,389.13 F	31-10-00	85,995.38 F	35-04-00	95,605.95 F	38-10-00	105,216.53 F
28-05-00	76,617.80 F	31-11-00	86,224.20 F	35-05-00	95,834.78 F	38-11-00	105,445.35 F
28-06-00	76,846.48 F	32-00-00	86,453.02 F	35-06-00	96,063.60 F	39-00-00	105,674.17 F
28-07-00	77,075.15 F	32-01-00	86,681.85 F	35-07-00	96,292.42 F	39-01-00	105,903.00 F
28-08-00	77,303.82 F	32-02-00	86,910.67 F	35-08-00	96,521.24 F	39-02-00	106,131.82 F
28-09-00	77,532.49 F	32-03-00	87,139.49 F	35-09-00	96,750.07 F	39-03-00	106,360.64 F
28-10-00	77,761.16 F	32-04-00	87,368.32 F	35-10-00	96,978.89 F	39-04-00	106,589.47 F
28-11-00	77,989.84 F	32-05-00	87,597.14 F	35-11-00	97,207.71 F	39-05-00	106,818.29 F
29-00-00	78,218.51 F	32-06-00	87,825.96 F	36-00-00	97,436.54 F	39-06-00	107,047.11 F
29-01-00	78,447.18 F	32-07-00	88,054.79 F	36-01-00	97,665.36 F	39-07-00	107,275.94 F
29-02-00	78,675.85 F	32-08-00	88,283.61 F	36-02-00	97,894.18 F	39-08-00	107,504.76 F
29-03-00	78,904.52 F	32-09-00	88,512.43 F	36-03-00	98,123.01 F	39-09-00	107,733.58 F
29-04-00	79,133.20 F	32-10-00	88,741.26 F	36-04-00	98,351.83 F	39-10-00	107,962.40 F
29-05-00	79,361.87 F	32-11-00	88,970.08 F	36-05-00	98,580.65 F	39-11-00	108,191.23 F
29-06-00	79,590.54 F	33-00-00	89,198.90 F	36-06-00	98,809.48 F	40-00-00	108,420.05 F
29-07-00	79,819.21 F	33-01-00	89,427.73 F	36-07-00	99,038.30 F	40-01-00	108,648.87 F
29-08-00	80,047.88 F	33-02-00	89,656.55 F	36-08-00	99,267.12 F	40-02-00	108,877.70 F
29-09-00	80,276.56 F	33-03-00	89,885.37 F	36-09-00	99,495.95 F	40-03-00	109,106.52 F
29-10-00	80,505.23 F	33-04-00	90,114.20 F	36-10-00	99,724.77 F	40-04-00	109,335.34 F
29-11-00	80,733.90 F	33-05-00	90,343.02 F	36-11-00	99,953.59 F	40-05-00	109,564.17 F
30-00-00	80,962.57 F	33-06-00	90,571.84 F	37-00-00	100,182.42 F	40-06-00	109,792.99 F
30-01-00	81,191.24 F	33-07-00	90,800.66 F	37-01-00	100,411.24 F	40-07-00	110,021.81 F
30-02-00	81,419.92 F	33-08-00	91,029.49 F	37-02-00	100,640.06 F	40-08-00	110,250.68 F
30-03-00	81,648.59 F	33-09-00	91,258.31 F	37-03-00	100,868.89 F	40-09-00	110,479.63 F
30-04-00	81,877.26 F	33-10-00	91,487.13 F	37-04-00	101,097.71 F	40-10-00	110,708.58 F
30-05-00	82,105.93 F	33-11-00	91,715.96 F	37-05-00	101,326.53 F	40-11-00	110,937.52 F
30-06-00	82,334.60 F	34-00-00	91,944.78 F	37-06-00	101,555.36 F	41-00-00	111,166.47 F
30-07-00	82,563.28 F	34-01-00	92,173.60 F	37-07-00	101,784.18 F	41-01-00	111,395.41 F
30-08-00	82,791.95 F	34-02-00	92,402.43 F	37-08-00	102,013.00 F	41-02-00	111,624.36 F
30-09-00	83,020.68 F	34-03-00	92,631.25 F	37-09-00	102,241.82 F	41-03-00	111,853.31 F
30-10-00	83,249.50 F	34-04-00	92,860.07 F	37-10-00	102,470.65 F	41-04-00	112,082.25 F
30-11-00	83,478.32 F	34-05-00	93,088.90 F	37-11-00	102,699.47 F	41-05-00	112,311.20 F
31-00-00	83,707.15 F	34-06-00	93,317.72 F	38-00-00	102,928.29 F	41-06-00	112,540.15 F
31-01-00	83,935.97 F	34-07-00	93,546.54 F	38-01-00	103,157.12 F	41-07-00	112,769.09 F
31-02-00	84,164.79 F	34-08-00	93,775.37 F	38-02-00	103,385.94 F	41-08-00	112,998.04 F
31-03-00	84,393.62 F	34-09-00	94,004.19 F	38-03-00	103,614.76 F	41-09-00	113,226.99 F
31-04-00	84,622.44 F	34-10-00	94,233.01 F	38-04-00	103,843.59 F	41-10-00	113,455.93 F
31-05-00	84,851.26 F	34-11-00	94,461.84 F	38-05-00	104,072.41 F	41-11-00	113,684.88 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P165-001** Tank Type **F** Roof Weight **172,000** API **45.00** Gravity Correction **3.48**
 Strapped By: **HMT** 5/2/2016 Floating Height **5-11-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
42-00-00	113,913.83 F	45-06-00	123,529.57 F	49-00-00	133,145.32 F	52-06-00	142,763.00 F
42-01-00	114,142.77 F	45-07-00	123,758.52 F	49-01-00	133,374.27 F	52-07-00	142,992.02 F
42-02-00	114,371.72 F	45-08-00	123,987.47 F	49-02-00	133,603.22 F	52-08-00	143,221.03 F
42-03-00	114,600.66 F	45-09-00	124,216.41 F	49-03-00	133,832.16 F	52-09-00	143,450.04 F
42-04-00	114,829.61 F	45-10-00	124,445.36 F	49-04-00	134,061.11 F	52-10-00	143,679.06 F
42-05-00	115,058.56 F	45-11-00	124,674.31 F	49-05-00	134,290.05 F	52-11-00	143,908.07 F
42-06-00	115,287.50 F	46-00-00	124,903.25 F	49-06-00	134,519.00 F	53-00-00	144,137.09 F
42-07-00	115,516.45 F	46-01-00	125,132.20 F	49-07-00	134,747.95 F	53-01-00	144,366.10 F
42-08-00	115,745.40 F	46-02-00	125,361.15 F	49-08-00	134,976.89 F	53-02-00	144,595.12 F
42-09-00	115,974.34 F	46-03-00	125,590.09 F	49-09-00	135,205.84 F	53-03-00	144,824.13 F
42-10-00	116,203.29 F	46-04-00	125,819.04 F	49-10-00	135,434.79 F	53-04-00	145,053.15 F
42-11-00	116,432.24 F	46-05-00	126,047.98 F	49-11-00	135,663.73 F	53-05-00	145,282.16 F
43-00-00	116,661.18 F	46-06-00	126,276.93 F	50-00-00	135,892.68 F	53-06-00	145,511.17 F
43-01-00	116,890.13 F	46-07-00	126,505.88 F	50-01-00	136,121.63 F	53-07-00	145,740.19 F
43-02-00	117,119.07 F	46-08-00	126,734.82 F	50-02-00	136,350.60 F	53-08-00	145,969.20 F
43-03-00	117,348.02 F	46-09-00	126,963.77 F	50-03-00	136,579.61 F	53-09-00	146,198.22 F
43-04-00	117,576.97 F	46-10-00	127,192.72 F	50-04-00	136,808.63 F	53-10-00	146,427.23 F
43-05-00	117,805.91 F	46-11-00	127,421.66 F	50-05-00	137,037.64 F	53-11-00	146,656.25 F
43-06-00	118,034.86 F	47-00-00	127,650.61 F	50-06-00	137,266.66 F	54-00-00	146,885.26 F
43-07-00	118,263.81 F	47-01-00	127,879.56 F	50-07-00	137,495.67 F	54-01-00	147,114.27 F
43-08-00	118,492.75 F	47-02-00	128,108.50 F	50-08-00	137,724.68 F	54-02-00	147,343.29 F
43-09-00	118,721.70 F	47-03-00	128,337.45 F	50-09-00	137,953.70 F	54-03-00	147,572.30 F
43-10-00	118,950.65 F	47-04-00	128,566.39 F	50-10-00	138,182.71 F	54-04-00	147,801.32 F
43-11-00	119,179.59 F	47-05-00	128,795.34 F	50-11-00	138,411.73 F	54-05-00	148,030.33 F
44-00-00	119,408.54 F	47-06-00	129,024.29 F	51-00-00	138,640.74 F	54-06-00	148,259.35 F
44-01-00	119,637.49 F	47-07-00	129,253.23 F	51-01-00	138,869.76 F	54-07-00	148,488.36 F
44-02-00	119,866.43 F	47-08-00	129,482.18 F	51-02-00	139,098.77 F	54-08-00	148,717.38 F
44-03-00	120,095.38 F	47-09-00	129,711.13 F	51-03-00	139,327.79 F	54-09-00	148,946.39 F
44-04-00	120,324.32 F	47-10-00	129,940.07 F	51-04-00	139,556.80 F	54-10-00	149,175.40 F
44-05-00	120,553.27 F	47-11-00	130,169.02 F	51-05-00	139,785.81 F	54-11-00	149,404.42 F
44-06-00	120,782.22 F	48-00-00	130,397.97 F	51-06-00	140,014.83 F	55-00-00	149,633.43 F
44-07-00	121,011.16 F	48-01-00	130,626.91 F	51-07-00	140,243.84 F	55-01-00	149,862.45 F
44-08-00	121,240.11 F	48-02-00	130,855.86 F	51-08-00	140,472.86 F	55-02-00	150,091.46 F
44-09-00	121,469.06 F	48-03-00	131,084.81 F	51-09-00	140,701.87 F	55-03-00	150,320.48 F
44-10-00	121,698.00 F	48-04-00	131,313.75 F	51-10-00	140,930.89 F	55-04-00	150,549.49 F
44-11-00	121,926.95 F	48-05-00	131,542.70 F	51-11-00	141,159.90 F	55-05-00	150,778.51 F
45-00-00	122,155.90 F	48-06-00	131,771.64 F	52-00-00	141,388.91 F	55-06-00	151,007.52 F
45-01-00	122,384.84 F	48-07-00	132,000.59 F	52-01-00	141,617.93 F	55-07-00	151,236.53 F
45-02-00	122,613.79 F	48-08-00	132,229.54 F	52-02-00	141,846.94 F	55-08-00	151,465.55 F
45-03-00	122,842.73 F	48-09-00	132,458.48 F	52-03-00	142,075.96 F	55-09-00	151,694.56 F
45-04-00	123,071.68 F	48-10-00	132,687.43 F	52-04-00	142,304.97 F	55-10-00	151,923.58 F
45-05-00	123,300.63 F	48-11-00	132,916.38 F	52-05-00	142,533.99 F	55-11-00	152,152.59 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P165-001** Tank Type **F** Roof Weight **172,000** API **45.00** Gravity Correction **3.48**
 Strapped By: HMT 5/2/2016 Floating Height **5-11-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
56-00-00	152,381.61 F	59-06-00	162,002.71 F	63-00-00	171,627.37 F		
56-01-00	152,610.62 F	59-07-00	162,231.87 F	63-01-00	171,856.52 F		
56-02-00	152,839.63 F	59-08-00	162,461.03 F	63-02-00	172,085.68 F		
56-03-00	153,068.65 F	59-09-00	162,690.19 F	63-03-00	172,314.84 F		
56-04-00	153,297.66 F	59-10-00	162,919.35 F	63-04-00	172,544.00 F		
56-05-00	153,526.68 F	59-11-00	163,148.50 F	63-05-00	172,773.16 F		
56-06-00	153,755.69 F	60-00-00	163,377.66 F	63-06-00	173,002.32 F		
56-07-00	153,984.71 F	60-01-00	163,606.82 F	63-07-00	173,231.47 F		
56-08-00	154,213.72 F	60-02-00	163,835.98 F	63-08-00	173,460.63 F		
56-09-00	154,442.74 F	60-03-00	164,065.14 F	63-09-00	173,689.79 F		
56-10-00	154,671.75 F	60-04-00	164,294.30 F	63-10-00	173,918.95 F		
56-11-00	154,900.76 F	60-05-00	164,523.46 F	63-11-00	174,148.11 F		
57-00-00	155,129.78 F	60-06-00	164,752.61 F	64-00-00	174,377.27 F		
57-01-00	155,358.79 F	60-07-00	164,981.77 F	64-01-00	174,606.42 F		
57-02-00	155,587.81 F	60-08-00	165,210.93 F	64-02-00	174,835.58 F		
57-03-00	155,816.82 F	60-09-00	165,440.09 F	64-03-00	175,064.74 F		
57-04-00	156,045.84 F	60-10-00	165,669.25 F	64-04-00	175,293.90 F		
57-05-00	156,274.85 F	60-11-00	165,898.41 F	64-05-00	175,523.06 F		
57-06-00	156,503.87 F	61-00-00	166,127.56 F	64-06-00	175,752.22 F		
57-07-00	156,732.88 F	61-01-00	166,356.72 F	64-07-00	175,981.38 F		
57-08-00	156,961.89 F	61-02-00	166,585.88 F	64-08-00	176,210.53 F		
57-09-00	157,190.91 F	61-03-00	166,815.04 F	64-09-00	176,439.69 F		
57-10-00	157,419.92 F	61-04-00	167,044.20 F	64-10-00	176,668.85 F		
57-11-00	157,648.94 F	61-05-00	167,273.36 F	64-11-00	176,898.01 F		
58-00-00	157,877.95 F	61-06-00	167,502.51 F	65-00-00	177,127.17 F		
58-01-00	158,107.02 F	61-07-00	167,731.67 F	65-01-00	177,356.33 F		
58-02-00	158,336.18 F	61-08-00	167,960.83 F	65-02-00	177,585.48 F		
58-03-00	158,565.34 F	61-09-00	168,189.99 F	65-03-00	177,814.64 F		
58-04-00	158,794.50 F	61-10-00	168,419.15 F	65-04-00	178,043.80 F		
58-05-00	159,023.65 F	61-11-00	168,648.31 F	65-05-00	178,272.96 F		
58-06-00	159,252.81 F	62-00-00	168,877.46 F	65-06-00	178,502.12 F		
58-07-00	159,481.97 F	62-01-00	169,106.62 F	65-07-00	178,731.28 F		
58-08-00	159,711.13 F	62-02-00	169,335.78 F	65-08-00	178,960.43 F		
58-09-00	159,940.29 F	62-03-00	169,564.94 F	65-09-00	179,189.59 F		
58-10-00	160,169.45 F	62-04-00	169,794.10 F	65-10-00	179,418.75 F		
58-11-00	160,398.60 F	62-05-00	170,023.26 F	65-11-00	179,647.91 F		
59-00-00	160,627.76 F	62-06-00	170,252.42 F				
59-01-00	160,856.92 F	62-07-00	170,481.57 F				
59-02-00	161,086.08 F	62-08-00	170,710.73 F				
59-03-00	161,315.24 F	62-09-00	170,939.89 F				
59-04-00	161,544.40 F	62-10-00	171,169.05 F				
59-05-00	161,773.55 F	62-11-00	171,398.21 F				

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE