

Tank ID **P165-003** Tank Type **F** Roof Weight **172,000** API **45.00** Gravity Correction **3.48**
 Strapped By: HMT 4/13/2016 Floating Height **6-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
0-00-00	197.63	3-06-00	8,143.00	7-00-00	17,125.04 F	10-06-00	26,718.45 F
0-01-00	210.40	3-07-00	8,371.54	7-01-00	17,353.46 F	10-07-00	26,946.86 F
0-02-00	230.36	3-08-00	8,600.08	7-02-00	17,581.87 F	10-08-00	27,175.28 F
0-03-00	261.43	3-09-00	8,828.62	7-03-00	17,810.29 F	10-09-00	27,403.69 F
0-04-00	308.40	3-10-00	9,057.17	7-04-00	18,038.70 F	10-10-00	27,632.11 F
0-05-00	371.16	3-11-00	9,285.71	7-05-00	18,267.12 F	10-11-00	27,860.57 F
0-06-00	446.76	4-00-00	9,514.25	7-06-00	18,495.53 F	11-00-00	28,089.04 F
0-07-00	539.85	4-01-00	9,742.79	7-07-00	18,723.94 F	11-01-00	28,317.50 F
0-08-00	656.65	4-02-00	9,971.34	7-08-00	18,952.36 F	11-02-00	28,545.97 F
0-09-00	792.80	4-03-00	10,199.88	7-09-00	19,180.77 F	11-03-00	28,774.44 F
0-10-00	941.37	4-04-00	10,428.42	7-10-00	19,409.19 F	11-04-00	29,002.90 F
0-11-00	1,106.90	4-05-00	10,656.96	7-11-00	19,637.60 F	11-05-00	29,231.37 F
1-00-00	1,297.55	4-06-00	10,885.51	8-00-00	19,866.02 F	11-06-00	29,459.84 F
1-01-00	1,516.19	4-07-00	11,114.05	8-01-00	20,094.43 F	11-07-00	29,688.30 F
1-02-00	1,744.61	4-08-00	11,342.59	8-02-00	20,322.84 F	11-08-00	29,916.77 F
1-03-00	1,973.02	4-09-00	11,571.13	8-03-00	20,551.26 F	11-09-00	30,145.24 F
1-04-00	2,201.43	4-10-00	11,799.68	8-04-00	20,779.67 F	11-10-00	30,373.70 F
1-05-00	2,429.85	4-11-00	12,028.20	8-05-00	21,008.09 F	11-11-00	30,602.17 F
1-06-00	2,658.26	5-00-00	12,256.62	8-06-00	21,236.50 F	12-00-00	30,830.64 F
1-07-00	2,886.68	5-01-00	12,485.03	8-07-00	21,464.92 F	12-01-00	31,059.10 F
1-08-00	3,115.10	5-02-00	12,713.45	8-08-00	21,693.33 F	12-02-00	31,287.57 F
1-09-00	3,343.57	5-03-00	12,941.86	8-09-00	21,921.75 F	12-03-00	31,516.03 F
1-10-00	3,572.05	5-04-00	13,170.27	8-10-00	22,150.16 F	12-04-00	31,744.50 F
1-11-00	3,800.53	5-05-00	13,398.69	8-11-00	22,378.57 F	12-05-00	31,972.97 F
2-00-00	4,029.07	5-06-00	13,627.10	9-00-00	22,606.99 F	12-06-00	32,201.43 F
2-01-00	4,257.62	5-07-00	13,855.52	9-01-00	22,835.40 F	12-07-00	32,429.90 F
2-02-00	4,486.16	5-08-00	14,083.93	9-02-00	23,063.82 F	12-08-00	32,658.37 F
2-03-00	4,714.70	5-09-00	14,312.35	9-03-00	23,292.23 F	12-09-00	32,886.83 F
2-04-00	4,943.24	5-10-00	14,540.76	9-04-00	23,520.65 F	12-10-00	33,115.30 F
2-05-00	5,171.79	5-11-00	14,769.17	9-05-00	23,749.06 F	12-11-00	33,343.77 F
2-06-00	5,400.34	6-00-00	14,997.59 F	9-06-00	23,977.48 F	13-00-00	33,572.23 F
2-07-00	5,628.90	6-01-00	15,057.92 F	9-07-00	24,205.89 F	13-01-00	33,800.70 F
2-08-00	5,857.45	6-02-00	15,062.22 F	9-08-00	24,434.30 F	13-02-00	34,029.16 F
2-09-00	6,086.01	6-03-00	15,069.31 F	9-09-00	24,662.72 F	13-03-00	34,257.63 F
2-10-00	6,314.56	6-04-00	15,297.73 F	9-10-00	24,891.13 F	13-04-00	34,486.10 F
2-11-00	6,543.12	6-05-00	15,526.14 F	9-11-00	25,119.55 F	13-05-00	34,714.56 F
3-00-00	6,771.68	6-06-00	15,754.56 F	10-00-00	25,347.96 F	13-06-00	34,943.03 F
3-01-00	7,000.24	6-07-00	15,982.97 F	10-01-00	25,576.38 F	13-07-00	35,171.50 F
3-02-00	7,228.79	6-08-00	16,211.39 F	10-02-00	25,804.79 F	13-08-00	35,399.96 F
3-03-00	7,457.35	6-09-00	16,439.80 F	10-03-00	26,033.20 F	13-09-00	35,628.43 F
3-04-00	7,685.90	6-10-00	16,668.21 F	10-04-00	26,261.62 F	13-10-00	35,856.90 F
3-05-00	7,914.45	6-11-00	16,896.63 F	10-05-00	26,490.03 F	13-11-00	36,085.36 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P165-003** Tank Type **F** Roof Weight **172,000** API **45.00** Gravity Correction **3.48**
 Strapped By: **HMT** 4/13/2016 Floating Height **6-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
14-00-00	36,313.83 F	17-06-00	45,909.42 F	21-00-00	55,505.45 F	24-06-00	65,107.29 F
14-01-00	36,542.30 F	17-07-00	46,137.88 F	21-01-00	55,734.07 F	24-07-00	65,335.91 F
14-02-00	36,770.76 F	17-08-00	46,366.35 F	21-02-00	55,962.68 F	24-08-00	65,564.52 F
14-03-00	36,999.23 F	17-09-00	46,594.82 F	21-03-00	56,191.30 F	24-09-00	65,793.14 F
14-04-00	37,227.69 F	17-10-00	46,823.28 F	21-04-00	56,419.91 F	24-10-00	66,021.75 F
14-05-00	37,456.16 F	17-11-00	47,051.75 F	21-05-00	56,648.53 F	24-11-00	66,250.37 F
14-06-00	37,684.63 F	18-00-00	47,280.22 F	21-06-00	56,877.14 F	25-00-00	66,478.98 F
14-07-00	37,913.09 F	18-01-00	47,508.68 F	21-07-00	57,105.76 F	25-01-00	66,707.60 F
14-08-00	38,141.56 F	18-02-00	47,737.15 F	21-08-00	57,334.37 F	25-02-00	66,936.21 F
14-09-00	38,370.03 F	18-03-00	47,965.62 F	21-09-00	57,562.99 F	25-03-00	67,164.83 F
14-10-00	38,598.49 F	18-04-00	48,194.08 F	21-10-00	57,791.60 F	25-04-00	67,393.44 F
14-11-00	38,826.96 F	18-05-00	48,422.55 F	21-11-00	58,020.22 F	25-05-00	67,622.06 F
15-00-00	39,055.43 F	18-06-00	48,651.01 F	22-00-00	58,248.84 F	25-06-00	67,850.67 F
15-01-00	39,283.89 F	18-07-00	48,879.48 F	22-01-00	58,477.45 F	25-07-00	68,079.29 F
15-02-00	39,512.36 F	18-08-00	49,107.95 F	22-02-00	58,706.07 F	25-08-00	68,307.90 F
15-03-00	39,740.82 F	18-09-00	49,336.41 F	22-03-00	58,934.68 F	25-09-00	68,536.52 F
15-04-00	39,969.29 F	18-10-00	49,564.88 F	22-04-00	59,163.30 F	25-10-00	68,765.13 F
15-05-00	40,197.76 F	18-11-00	49,793.35 F	22-05-00	59,391.91 F	25-11-00	68,993.75 F
15-06-00	40,426.22 F	19-00-00	50,021.81 F	22-06-00	59,620.53 F	26-00-00	69,222.36 F
15-07-00	40,654.69 F	19-01-00	50,250.28 F	22-07-00	59,849.14 F	26-01-00	69,450.98 F
15-08-00	40,883.16 F	19-02-00	50,478.75 F	22-08-00	60,077.76 F	26-02-00	69,679.60 F
15-09-00	41,111.62 F	19-03-00	50,707.21 F	22-09-00	60,306.37 F	26-03-00	69,908.21 F
15-10-00	41,340.09 F	19-04-00	50,935.68 F	22-10-00	60,534.99 F	26-04-00	70,136.83 F
15-11-00	41,568.56 F	19-05-00	51,164.14 F	22-11-00	60,763.60 F	26-05-00	70,365.44 F
16-00-00	41,797.02 F	19-06-00	51,392.61 F	23-00-00	60,992.22 F	26-06-00	70,594.06 F
16-01-00	42,025.49 F	19-07-00	51,621.08 F	23-01-00	61,220.83 F	26-07-00	70,822.67 F
16-02-00	42,253.96 F	19-08-00	51,849.54 F	23-02-00	61,449.45 F	26-08-00	71,051.29 F
16-03-00	42,482.42 F	19-09-00	52,078.01 F	23-03-00	61,678.06 F	26-09-00	71,279.90 F
16-04-00	42,710.89 F	19-10-00	52,306.48 F	23-04-00	61,906.68 F	26-10-00	71,508.52 F
16-05-00	42,939.35 F	19-11-00	52,534.94 F	23-05-00	62,135.29 F	26-11-00	71,737.13 F
16-06-00	43,167.82 F	20-00-00	52,763.41 F	23-06-00	62,363.91 F	27-00-00	71,965.75 F
16-07-00	43,396.29 F	20-01-00	52,991.88 F	23-07-00	62,592.52 F	27-01-00	72,194.36 F
16-08-00	43,624.75 F	20-02-00	53,220.34 F	23-08-00	62,821.14 F	27-02-00	72,422.98 F
16-09-00	43,853.22 F	20-03-00	53,448.81 F	23-09-00	63,049.75 F	27-03-00	72,651.59 F
16-10-00	44,081.69 F	20-04-00	53,677.28 F	23-10-00	63,278.37 F	27-04-00	72,880.21 F
16-11-00	44,310.15 F	20-05-00	53,905.74 F	23-11-00	63,506.98 F	27-05-00	73,108.82 F
17-00-00	44,538.62 F	20-06-00	54,134.21 F	24-00-00	63,735.60 F	27-06-00	73,337.44 F
17-01-00	44,767.09 F	20-07-00	54,362.67 F	24-01-00	63,964.22 F	27-07-00	73,566.05 F
17-02-00	44,995.55 F	20-08-00	54,591.14 F	24-02-00	64,192.83 F	27-08-00	73,794.67 F
17-03-00	45,224.02 F	20-09-00	54,819.61 F	24-03-00	64,421.45 F	27-09-00	74,023.28 F
17-04-00	45,452.48 F	20-10-00	55,048.22 F	24-04-00	64,650.06 F	27-10-00	74,251.90 F
17-05-00	45,680.95 F	20-11-00	55,276.84 F	24-05-00	64,878.68 F	27-11-00	74,480.51 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P165-003** Tank Type **F** Roof Weight **172,000** API **45.00** Gravity Correction **3.48**
 Strapped By: HMT 4/13/2016 Floating Height **6-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
28-00-00	74,709.13 F	31-06-00	84,312.50 F	35-00-00	93,920.75 F	38-06-00	103,529.01 F
28-01-00	74,937.74 F	31-07-00	84,541.26 F	35-01-00	94,149.52 F	38-07-00	103,757.78 F
28-02-00	75,166.36 F	31-08-00	84,770.03 F	35-02-00	94,378.29 F	38-08-00	103,986.54 F
28-03-00	75,394.98 F	31-09-00	84,998.80 F	35-03-00	94,607.06 F	38-09-00	104,215.31 F
28-04-00	75,623.59 F	31-10-00	85,227.57 F	35-04-00	94,835.82 F	38-10-00	104,444.08 F
28-05-00	75,852.21 F	31-11-00	85,456.34 F	35-05-00	95,064.59 F	38-11-00	104,672.85 F
28-06-00	76,080.82 F	32-00-00	85,685.10 F	35-06-00	95,293.36 F	39-00-00	104,901.62 F
28-07-00	76,309.44 F	32-01-00	85,913.87 F	35-07-00	95,522.13 F	39-01-00	105,130.38 F
28-08-00	76,538.05 F	32-02-00	86,142.64 F	35-08-00	95,750.90 F	39-02-00	105,359.15 F
28-09-00	76,766.67 F	32-03-00	86,371.41 F	35-09-00	95,979.66 F	39-03-00	105,587.92 F
28-10-00	76,995.28 F	32-04-00	86,600.18 F	35-10-00	96,208.43 F	39-04-00	105,816.69 F
28-11-00	77,223.90 F	32-05-00	86,828.94 F	35-11-00	96,437.20 F	39-05-00	106,045.46 F
29-00-00	77,452.51 F	32-06-00	87,057.71 F	36-00-00	96,665.97 F	39-06-00	106,274.22 F
29-01-00	77,681.13 F	32-07-00	87,286.48 F	36-01-00	96,894.74 F	39-07-00	106,502.99 F
29-02-00	77,909.74 F	32-08-00	87,515.25 F	36-02-00	97,123.50 F	39-08-00	106,731.76 F
29-03-00	78,138.36 F	32-09-00	87,744.02 F	36-03-00	97,352.27 F	39-09-00	106,960.53 F
29-04-00	78,366.97 F	32-10-00	87,972.78 F	36-04-00	97,581.04 F	39-10-00	107,189.30 F
29-05-00	78,595.59 F	32-11-00	88,201.55 F	36-05-00	97,809.81 F	39-11-00	107,418.06 F
29-06-00	78,824.20 F	33-00-00	88,430.32 F	36-06-00	98,038.58 F	40-00-00	107,646.83 F
29-07-00	79,052.82 F	33-01-00	88,659.09 F	36-07-00	98,267.34 F	40-01-00	107,875.60 F
29-08-00	79,281.43 F	33-02-00	88,887.86 F	36-08-00	98,496.11 F	40-02-00	108,104.37 F
29-09-00	79,510.05 F	33-03-00	89,116.62 F	36-09-00	98,724.88 F	40-03-00	108,333.14 F
29-10-00	79,738.66 F	33-04-00	89,345.39 F	36-10-00	98,953.65 F	40-04-00	108,561.90 F
29-11-00	79,967.28 F	33-05-00	89,574.16 F	36-11-00	99,182.42 F	40-05-00	108,790.67 F
30-00-00	80,195.89 F	33-06-00	89,802.93 F	37-00-00	99,411.18 F	40-06-00	109,019.44 F
30-01-00	80,424.51 F	33-07-00	90,031.70 F	37-01-00	99,639.95 F	40-07-00	109,248.21 F
30-02-00	80,653.12 F	33-08-00	90,260.46 F	37-02-00	99,868.72 F	40-08-00	109,477.11 F
30-03-00	80,881.74 F	33-09-00	90,489.23 F	37-03-00	100,097.49 F	40-09-00	109,706.01 F
30-04-00	81,110.36 F	33-10-00	90,718.00 F	37-04-00	100,326.26 F	40-10-00	109,934.91 F
30-05-00	81,338.97 F	33-11-00	90,946.77 F	37-05-00	100,555.02 F	40-11-00	110,163.80 F
30-06-00	81,567.59 F	34-00-00	91,175.54 F	37-06-00	100,783.79 F	41-00-00	110,392.70 F
30-07-00	81,796.20 F	34-01-00	91,404.30 F	37-07-00	101,012.56 F	41-01-00	110,621.60 F
30-08-00	82,024.82 F	34-02-00	91,633.07 F	37-08-00	101,241.33 F	41-02-00	110,850.50 F
30-09-00	82,253.58 F	34-03-00	91,861.84 F	37-09-00	101,470.10 F	41-03-00	111,079.40 F
30-10-00	82,482.35 F	34-04-00	92,090.61 F	37-10-00	101,698.86 F	41-04-00	111,308.30 F
30-11-00	82,711.12 F	34-05-00	92,319.38 F	37-11-00	101,927.63 F	41-05-00	111,537.20 F
31-00-00	82,939.89 F	34-06-00	92,548.14 F	38-00-00	102,156.40 F	41-06-00	111,766.10 F
31-01-00	83,168.66 F	34-07-00	92,776.91 F	38-01-00	102,385.17 F	41-07-00	111,995.00 F
31-02-00	83,397.42 F	34-08-00	93,005.68 F	38-02-00	102,613.94 F	41-08-00	112,223.90 F
31-03-00	83,626.19 F	34-09-00	93,234.45 F	38-03-00	102,842.70 F	41-09-00	112,452.80 F
31-04-00	83,854.96 F	34-10-00	93,463.22 F	38-04-00	103,071.47 F	41-10-00	112,681.70 F
31-05-00	84,083.73 F	34-11-00	93,691.98 F	38-05-00	103,300.24 F	41-11-00	112,910.60 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P165-003** Tank Type **F** Roof Weight **172,000** API **45.00** Gravity Correction **3.48**
 Strapped By: **HMT** 4/13/2016 Floating Height **6-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
42-00-00	113,139.49 F	45-06-00	122,753.26 F	49-00-00	132,367.03 F	52-06-00	141,983.79 F
42-01-00	113,368.39 F	45-07-00	122,982.16 F	49-01-00	132,595.93 F	52-07-00	142,212.79 F
42-02-00	113,597.29 F	45-08-00	123,211.06 F	49-02-00	132,824.83 F	52-08-00	142,441.79 F
42-03-00	113,826.19 F	45-09-00	123,439.96 F	49-03-00	133,053.72 F	52-09-00	142,670.79 F
42-04-00	114,055.09 F	45-10-00	123,668.86 F	49-04-00	133,282.62 F	52-10-00	142,899.80 F
42-05-00	114,283.99 F	45-11-00	123,897.76 F	49-05-00	133,511.52 F	52-11-00	143,128.80 F
42-06-00	114,512.89 F	46-00-00	124,126.66 F	49-06-00	133,740.42 F	53-00-00	143,357.80 F
42-07-00	114,741.79 F	46-01-00	124,355.56 F	49-07-00	133,969.32 F	53-01-00	143,586.80 F
42-08-00	114,970.69 F	46-02-00	124,584.45 F	49-08-00	134,198.22 F	53-02-00	143,815.81 F
42-09-00	115,199.59 F	46-03-00	124,813.35 F	49-09-00	134,427.12 F	53-03-00	144,044.81 F
42-10-00	115,428.49 F	46-04-00	125,042.25 F	49-10-00	134,656.02 F	53-04-00	144,273.81 F
42-11-00	115,657.39 F	46-05-00	125,271.15 F	49-11-00	134,884.92 F	53-05-00	144,502.81 F
43-00-00	115,886.28 F	46-06-00	125,500.05 F	50-00-00	135,113.82 F	53-06-00	144,731.82 F
43-01-00	116,115.18 F	46-07-00	125,728.95 F	50-01-00	135,342.72 F	53-07-00	144,960.82 F
43-02-00	116,344.08 F	46-08-00	125,957.85 F	50-02-00	135,571.72 F	53-08-00	145,189.82 F
43-03-00	116,572.98 F	46-09-00	126,186.75 F	50-03-00	135,800.72 F	53-09-00	145,418.82 F
43-04-00	116,801.88 F	46-10-00	126,415.65 F	50-04-00	136,029.72 F	53-10-00	145,647.82 F
43-05-00	117,030.78 F	46-11-00	126,644.55 F	50-05-00	136,258.73 F	53-11-00	145,876.83 F
43-06-00	117,259.68 F	47-00-00	126,873.45 F	50-06-00	136,487.73 F	54-00-00	146,105.83 F
43-07-00	117,488.58 F	47-01-00	127,102.35 F	50-07-00	136,716.73 F	54-01-00	146,334.83 F
43-08-00	117,717.48 F	47-02-00	127,331.24 F	50-08-00	136,945.73 F	54-02-00	146,563.83 F
43-09-00	117,946.38 F	47-03-00	127,560.14 F	50-09-00	137,174.74 F	54-03-00	146,792.84 F
43-10-00	118,175.28 F	47-04-00	127,789.04 F	50-10-00	137,403.74 F	54-04-00	147,021.84 F
43-11-00	118,404.18 F	47-05-00	128,017.94 F	50-11-00	137,632.74 F	54-05-00	147,250.84 F
44-00-00	118,633.08 F	47-06-00	128,246.84 F	51-00-00	137,861.74 F	54-06-00	147,479.84 F
44-01-00	118,861.97 F	47-07-00	128,475.74 F	51-01-00	138,090.75 F	54-07-00	147,708.85 F
44-02-00	119,090.87 F	47-08-00	128,704.64 F	51-02-00	138,319.75 F	54-08-00	147,937.85 F
44-03-00	119,319.77 F	47-09-00	128,933.54 F	51-03-00	138,548.75 F	54-09-00	148,166.85 F
44-04-00	119,548.67 F	47-10-00	129,162.44 F	51-04-00	138,777.75 F	54-10-00	148,395.85 F
44-05-00	119,777.57 F	47-11-00	129,391.34 F	51-05-00	139,006.76 F	54-11-00	148,624.86 F
44-06-00	120,006.47 F	48-00-00	129,620.24 F	51-06-00	139,235.76 F	55-00-00	148,853.86 F
44-07-00	120,235.37 F	48-01-00	129,849.14 F	51-07-00	139,464.76 F	55-01-00	149,082.86 F
44-08-00	120,464.27 F	48-02-00	130,078.04 F	51-08-00	139,693.76 F	55-02-00	149,311.86 F
44-09-00	120,693.17 F	48-03-00	130,306.93 F	51-09-00	139,922.76 F	55-03-00	149,540.87 F
44-10-00	120,922.07 F	48-04-00	130,535.83 F	51-10-00	140,151.77 F	55-04-00	149,769.87 F
44-11-00	121,150.97 F	48-05-00	130,764.73 F	51-11-00	140,380.77 F	55-05-00	149,998.87 F
45-00-00	121,379.87 F	48-06-00	130,993.63 F	52-00-00	140,609.77 F	55-06-00	150,227.87 F
45-01-00	121,608.76 F	48-07-00	131,222.53 F	52-01-00	140,838.77 F	55-07-00	150,456.88 F
45-02-00	121,837.66 F	48-08-00	131,451.43 F	52-02-00	141,067.78 F	55-08-00	150,685.88 F
45-03-00	122,066.56 F	48-09-00	131,680.33 F	52-03-00	141,296.78 F	55-09-00	150,914.88 F
45-04-00	122,295.46 F	48-10-00	131,909.23 F	52-04-00	141,525.78 F	55-10-00	151,143.88 F
45-05-00	122,524.36 F	48-11-00	132,138.13 F	52-05-00	141,754.78 F	55-11-00	151,372.88 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **P165-003** Tank Type **F** Roof Weight **172,000** API **45.00** Gravity Correction **3.48**
 Strapped By: HMT 4/13/2016 Floating Height **6-00-00**

<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>	<u>FT-IN-8th</u>	<u>Barrels</u>
56-00-00	151,601.89 F	59-06-00	161,222.57 F	63-00-00	170,846.68 F		
56-01-00	151,830.89 F	59-07-00	161,451.71 F	63-01-00	171,075.83 F		
56-02-00	152,059.89 F	59-08-00	161,680.86 F	63-02-00	171,304.97 F		
56-03-00	152,288.89 F	59-09-00	161,910.00 F	63-03-00	171,534.12 F		
56-04-00	152,517.90 F	59-10-00	162,139.15 F	63-04-00	171,763.26 F		
56-05-00	152,746.90 F	59-11-00	162,368.29 F	63-05-00	171,992.41 F		
56-06-00	152,975.90 F	60-00-00	162,597.44 F	63-06-00	172,221.55 F		
56-07-00	153,204.90 F	60-01-00	162,826.58 F	63-07-00	172,450.70 F		
56-08-00	153,433.91 F	60-02-00	163,055.73 F	63-08-00	172,679.85 F		
56-09-00	153,662.91 F	60-03-00	163,284.88 F	63-09-00	172,908.99 F		
56-10-00	153,891.91 F	60-04-00	163,514.02 F	63-10-00	173,138.14 F		
56-11-00	154,120.91 F	60-05-00	163,743.17 F	63-11-00	173,367.28 F		
57-00-00	154,349.92 F	60-06-00	163,972.31 F	64-00-00	173,596.43 F		
57-01-00	154,578.92 F	60-07-00	164,201.46 F	64-01-00	173,825.57 F		
57-02-00	154,807.92 F	60-08-00	164,430.60 F	64-02-00	174,054.72 F		
57-03-00	155,036.92 F	60-09-00	164,659.75 F	64-03-00	174,283.86 F		
57-04-00	155,265.93 F	60-10-00	164,888.90 F	64-04-00	174,513.01 F		
57-05-00	155,494.93 F	60-11-00	165,118.04 F	64-05-00	174,742.16 F		
57-06-00	155,723.93 F	61-00-00	165,347.19 F	64-06-00	174,971.30 F		
57-07-00	155,952.93 F	61-01-00	165,576.33 F	64-07-00	175,200.45 F		
57-08-00	156,181.94 F	61-02-00	165,805.48 F	64-08-00	175,429.59 F		
57-09-00	156,410.94 F	61-03-00	166,034.62 F	64-09-00	175,658.74 F		
57-10-00	156,639.94 F	61-04-00	166,263.77 F	64-10-00	175,887.88 F		
57-11-00	156,868.94 F	61-05-00	166,492.91 F	64-11-00	176,117.03 F		
58-00-00	157,097.94 F	61-06-00	166,722.06 F	65-00-00	176,346.18 F		
58-01-00	157,327.09 F	61-07-00	166,951.21 F	65-01-00	176,575.32 F		
58-02-00	157,556.24 F	61-08-00	167,180.35 F	65-02-00	176,804.47 F		
58-03-00	157,785.38 F	61-09-00	167,409.50 F	65-03-00	177,033.61 F		
58-04-00	158,014.53 F	61-10-00	167,638.64 F	65-04-00	177,262.76 F		
58-05-00	158,243.67 F	61-11-00	167,867.79 F	65-05-00	177,491.90 F		
58-06-00	158,472.82 F	62-00-00	168,096.93 F	65-06-00	177,721.05 F		
58-07-00	158,701.96 F	62-01-00	168,326.08 F	65-07-00	177,950.19 F		
58-08-00	158,931.11 F	62-02-00	168,555.22 F	65-08-00	178,179.34 F		
58-09-00	159,160.26 F	62-03-00	168,784.37 F	65-09-00	178,408.49 F		
58-10-00	159,389.40 F	62-04-00	169,013.52 F	65-10-00	178,637.63 F		
58-11-00	159,618.55 F	62-05-00	169,242.66 F	65-11-00	178,866.78 F		
59-00-00	159,847.69 F	62-06-00	169,471.81 F				
59-01-00	160,076.84 F	62-07-00	169,700.95 F				
59-02-00	160,305.98 F	62-08-00	169,930.10 F				
59-03-00	160,535.13 F	62-09-00	170,159.24 F				
59-04-00	160,764.27 F	62-10-00	170,388.39 F				
59-05-00	160,993.42 F	62-11-00	170,617.54 F				

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE