Tank ID **100-056** Tank Type **F** Roof Weight **121,530** API **30.00** Gravity Correction **2.46**

Strapped By: HMT 12/27/2022 Posted Height 66-05-00 Top Off Height 59-11-12 Low Gauge 6-5-0

FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels
0-00-00	2.13	3-06-00	4,592.73	7-00-00	10,014.26 F	10-06-00	15,831.78 F
0-01-00	6.81	3-07-00	4,731.29	7-01-00	10,152.76 F	10-07-00	15,970.32 F
0-02-00	13.40	3-08-00	4,869.86	7-02-00	10,291.27 F	10-08-00	16,108.85 F
0-03-00	23.13	3-09-00	5,008.43	7-03-00	10,429.78 F	10-09-00	16,247.39 F
0-04-00	37.21	3-10-00	5,146.99	7-04-00	10,568.29 F	10-10-00	16,385.93 F
0-05-00	56.88	3-11-00	5,285.56	7-05-00	10,706.80 F	10-11-00	16,524.46 F
0-06-00	84.86	4-00-00	5,424.13	7-06-00	10,845.30 F	11-00-00	16,663.00 F
0-07-00	120.24	4-01-00	5,562.69	7-07-00	10,983.81 F	11-01-00	16,801.54 F
0-08-00	164.96	4-02-00	5,701.26	7-08-00	11,122.32 F	11-02-00	16,940.07 F
0-09-00	223.05	4-03-00	5,839.83	7-09-00	11,260.83 F	11-03-00	17,078.61 F
0-10-00	293.50	4-04-00	5,978.39	7-10-00	11,399.34 F	11-04-00	17,217.15 F
0-11-00	376.71	4-05-00	6,116.96	7-11-00	11,537.84 F	11-05-00	17,355.68 F
1-00-00	473.50	4-06-00	6,255.53	8-00-00	11,676.35 F	11-06-00	17,494.22 F
1-01-00	588.92	4-07-00	6,394.09	8-01-00	11,814.86 F	11-07-00	17,632.76 F
1-02-00	719.48	4-08-00	6,532.63	8-02-00	11,953.37 F	11-08-00	17,771.29 F
1-03-00	854.00	4-09-00	6,671.14	8-03-00	12,091.88 F	11-09-00	17,909.83 F
1-04-00	991.94	4-10-00	6,809.64	8-04-00	12,230.38 F	11-10-00	18,048.37 F
1-05-00	1,129.89	4-11-00	6,948.15	8-05-00	12,368.89 F	11-11-00	18,186.90 F
1-06-00	1,267.83	5-00-00	7,086.66	8-06-00	12,507.40 F	12-00-00	18,325.44 F
1-07-00	1,406.34	5-01-00	7,225.17	8-07-00	12,645.91 F	12-01-00	18,463.98 F
1-08-00	1,544.84	5-02-00	7,363.68	8-08-00	12,784.42 F	12-02-00	18,602.51 F
1-09-00	1,683.36	5-03-00	7,502.18	8-09-00	12,922.92 F	12-03-00	18,741.05 F
1-10-00	1,821.87	5-04-00	7,640.69	8-10-00	13,061.43 F	12-04-00	18,879.59 F
1-11-00	1,960.38	**5-05-00**	7,779.20 F	8-11-00	13,199.94 F	12-05-00	19,018.12 F
2-00-00	2,098.88	**5-06-00**	7,851.61 F	9-00-00	13,338.45 F	12-06-00	19,156.66 F
2-01-00	2,237.38	**5-07-00**	7,857.92 F	9-01-00	13,476.96 F	12-07-00	19,295.20 F
2-02-00	2,375.90	**5-08-00**	7,864.23 F	9-02-00	13,615.46 F	12-08-00	19,433.74 F
2-03-00	2,514.42	**5-09-00**	7,936.64 F	9-03-00	13,753.97 F	12-09-00	19,572.27 F
2-04-00	2,652.94	5-10-00	8,075.14 F	9-04-00	13,892.48 F	12-10-00	19,710.81 F
2-05-00	2,791.46	5-11-00	8,213.65 F	9-05-00	14,030.99 F	12-11-00	19,849.35 F
2-06-00	2,929.98	6-00-00	8,352.16 F	9-06-00	14,169.50 F	13-00-00	19,987.88 F
2-07-00	3,068.50	6-01-00	8,490.67 F	9-07-00	14,308.00 F	13-01-00	20,126.42 F
2-08-00	3,207.06	6-02-00	8,629.18 F	9-08-00	14,446.51 F	13-02-00	20,264.96 F
2-09-00	3,345.63	6-03-00	8,767.68 F	9-09-00	14,585.02 F	13-03-00	20,403.49 F
2-10-00	3,484.20	6-04-00	8,906.19 F	9-10-00	14,723.53 F	13-04-00	20,542.03 F
2-11-00	3,622.76	6-05-00	9,044.70 F	9-11-00	14,862.04 F	13-05-00	20,680.57 F
3-00-00	3,761.33	6-06-00	9,183.21 F	10-00-00	15,000.56 F	13-06-00	20,819.10 F
3-01-00	3,899.90	6-07-00	9,321.72 F	10-01-00	15,139.09 F	13-07-00	20,957.64 F
3-02-00	4,038.46	6-08-00	9,460.22 F	10-02-00	15,277.63 F	13-08-00	21,096.18 F
3-03-00	4,177.03	6-09-00	9,598.73 F	10-03-00	15,416.17 F	13-09-00	21,234.71 F
3-04-00	4,315.60	6-10-00	9,737.24 F	10-04-00	15,554.70 F	13-10-00	21,373.25 F
3-05-00	4,454.16	6-11-00	9,875.75 F	10-05-00	15,693.24 F	13-11-00	21,511.79 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-056** Tank Type **F** Roof Weight **121,530** API **30.00** Gravity Correction **2.46**

Strapped By: HMT 12/27/2022 Posted Height 66-05-00 Top Off Height 59-11-12 Low Gauge 6-5-0

FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels
14-00-00	21,650.32 F	17-06-00	27,468.87 F	21-00-00	33,288.26 F	24-06-00	39,109.42 F
14-01-00	21,788.86 F	17-07-00	27,607.41 F	21-01-00	33,426.86 F	24-07-00	39,248.02 F
14-02-00	21,927.40 F	17-08-00	27,745.94 F	21-02-00	33,565.46 F	24-08-00	39,386.62 F
14-03-00	22,065.93 F	17-09-00	27,884.48 F	21-03-00	33,704.06 F	24-09-00	39,525.22 F
14-04-00	22,204.47 F	17-10-00	28,023.02 F	21-04-00	33,842.65 F	24-10-00	39,663.82 F
14-05-00	22,343.01 F	17-11-00	28,161.55 F	21-05-00	33,981.25 F	24-11-00	39,802.42 F
14-06-00	22,481.54 F	18-00-00	28,300.09 F	21-06-00	34,119.85 F	25-00-00	39,941.02 F
14-07-00	22,620.08 F	18-01-00	28,438.63 F	21-07-00	34,258.45 F	25-01-00	40,079.62 F
14-08-00	22,758.62 F	18-02-00	28,577.16 F	21-08-00	34,397.05 F	25-02-00	40,218.22 F
14-09-00	22,897.16 F	18-03-00	28,715.70 F	21-09-00	34,535.65 F	25-03-00	40,356.82 F
14-10-00	23,035.69 F	18-04-00	28,854.24 F	21-10-00	34,674.25 F	25-04-00	40,495.42 F
14-11-00	23,174.23 F	18-05-00	28,992.77 F	21-11-00	34,812.85 F	25-05-00	40,634.02 F
15-00-00	23,312.77 F	18-06-00	29,131.31 F	22-00-00	34,951.45 F	25-06-00	40,772.61 F
15-01-00	23,451.30 F	18-07-00	29,269.85 F	22-01-00	35,090.05 F	25-07-00	40,911.21 F
15-02-00	23,589.84 F	18-08-00	29,408.38 F	22-02-00	35,228.65 F	25-08-00	41,049.81 F
15-03-00	23,728.38 F	18-09-00	29,546.92 F	22-03-00	35,367.25 F	25-09-00	41,188.41 F
15-04-00	23,866.91 F	18-10-00	29,685.46 F	22-04-00	35,505.84 F	25-10-00	41,327.01 F
15-05-00	24,005.45 F	18-11-00	29,824.00 F	22-05-00	35,644.44 F	25-11-00	41,465.61 F
15-06-00	24,143.99 F	19-00-00	29,962.53 F	22-06-00	35,783.04 F	26-00-00	41,604.21 F
15-07-00	24,282.52 F	19-01-00	30,101.07 F	22-07-00	35,921.64 F	26-01-00	41,742.81 F
15-08-00	24,421.06 F	19-02-00	30,239.61 F	22-08-00	36,060.24 F	26-02-00	41,881.41 F
15-09-00	24,559.60 F	19-03-00	30,378.14 F	22-09-00	36,198.84 F	26-03-00	42,020.01 F
15-10-00	24,698.13 F	19-04-00	30,516.68 F	22-10-00	36,337.44 F	26-04-00	42,158.61 F
15-11-00	24,836.67 F	19-05-00	30,655.22 F	22-11-00	36,476.04 F	26-05-00	42,297.21 F
16-00-00	24,975.21 F	19-06-00	30,793.75 F	23-00-00	36,614.64 F	26-06-00	42,435.80 F
16-01-00	25,113.74 F	19-07-00	30,932.29 F	23-01-00	36,753.24 F	26-07-00	42,574.40 F
16-02-00	25,252.28 F	19-08-00	31,070.83 F	23-02-00	36,891.84 F	26-08-00	42,713.00 F
16-03-00	25,390.82 F	19-09-00	31,209.36 F	23-03-00	37,030.44 F	26-09-00	42,851.60 F
16-04-00	25,529.35 F	19-10-00	31,347.90 F	23-04-00	37,169.04 F	26-10-00	42,990.20 F
16-05-00	25,667.89 F	19-11-00	31,486.47 F	23-05-00	37,307.63 F	26-11-00	43,128.80 F
16-06-00	25,806.43 F	20-00-00	31,625.07 F	23-06-00	37,446.23 F	27-00-00	43,267.40 F
16-07-00	25,944.96 F	20-01-00	31,763.67 F	23-07-00	37,584.83 F	27-01-00	43,406.00 F
16-08-00	26,083.50 F	20-02-00	31,902.27 F	23-08-00	37,723.43 F	27-02-00	43,544.60 F
16-09-00	26,222.04 F	20-03-00	32,040.86 F	23-09-00	37,862.03 F	27-03-00	43,683.20 F
16-10-00	26,360.58 F	20-04-00	32,179.46 F	23-10-00	38,000.63 F	27-04-00	43,821.80 F
16-11-00	26,499.11 F	20-05-00	32,318.06 F	23-11-00	38,139.23 F	27-05-00	43,960.40 F
17-00-00	26,637.65 F	20-06-00	32,456.66 F	24-00-00	38,277.83 F	27-06-00	44,099.00 F
17-01-00	26,776.19 F	20-07-00	32,595.26 F	24-01-00	38,416.43 F	27-07-00	44,237.59 F
17-02-00	26,914.72 F	20-08-00	32,733.86 F	24-02-00	38,555.03 F	27-08-00	44,376.19 F
17-03-00	27,053.26 F	20-09-00	32,872.46 F	24-03-00	38,693.63 F	27-09-00	44,514.79 F
17-04-00	27,191.80 F	20-10-00	33,011.06 F	24-04-00	38,832.23 F	27-10-00	44,653.39 F
17-05-00	27,330.33 F	20-11-00	33,149.66 F	24-05-00	38,970.82 F	27-11-00	44,791.99 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-056** Tank Type **F** Roof Weight **121,530** API **30.00** Gravity Correction **2.46**

Strapped By: HMT 12/27/2022 Posted Height 66-05-00 Top Off Height 59-11-12 Low Gauge 6-5-0

FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels
28-00-00	44,930.59 F	31-06-00	50,751.04 F	35-00-00	56,570.73 F	38-06-00	62,390.42 F
28-01-00	45,069.19 F	31-07-00	50,889.61 F	35-01-00	56,709.30 F	38-07-00	62,528.98 F
28-02-00	45,207.79 F	31-08-00	51,028.17 F	35-02-00	56,847.86 F	38-08-00	62,667.55 F
28-03-00	45,346.39 F	31-09-00	51,166.74 F	35-03-00	56,986.42 F	38-09-00	62,806.11 F
28-04-00	45,484.99 F	31-10-00	51,305.30 F	35-04-00	57,124.99 F	38-10-00	62,944.68 F
28-05-00	45,623.59 F	31-11-00	51,443.86 F	35-05-00	57,263.55 F	38-11-00	63,083.24 F
28-06-00	45,762.19 F	32-00-00	51,582.43 F	35-06-00	57,402.12 F	39-00-00	63,221.80 F
28-07-00	45,900.78 F	32-01-00	51,720.99 F	35-07-00	57,540.68 F	39-01-00	63,360.37 F
28-08-00	46,039.38 F	32-02-00	51,859.56 F	35-08-00	57,679.24 F	39-02-00	63,498.93 F
28-09-00	46,177.98 F	32-03-00	51,998.12 F	35-09-00	57,817.81 F	39-03-00	63,637.50 F
28-10-00	46,316.58 F	32-04-00	52,136.68 F	35-10-00	57,956.37 F	39-04-00	63,776.06 F
28-11-00	46,455.18 F	32-05-00	52,275.25 F	35-11-00	58,094.94 F	39-05-00	63,914.62 F
29-00-00	46,593.78 F	32-06-00	52,413.81 F	36-00-00	58,233.50 F	39-06-00	64,053.19 F
29-01-00	46,732.38 F	32-07-00	52,552.38 F	36-01-00	58,372.06 F	39-07-00	64,191.75 F
29-02-00	46,870.98 F	32-08-00	52,690.94 F	36-02-00	58,510.63 F	39-08-00	64,330.32 F
29-03-00	47,009.58 F	32-09-00	52,829.50 F	36-03-00	58,649.19 F	39-09-00	64,468.87 F
29-04-00	47,148.18 F	32-10-00	52,968.07 F	36-04-00	58,787.76 F	39-10-00	64,607.39 F
29-05-00	47,286.78 F	32-11-00	53,106.63 F	36-05-00	58,926.32 F	39-11-00	64,745.91 F
29-06-00	47,425.38 F	33-00-00	53,245.20 F	36-06-00	59,064.88 F	40-00-00	64,884.44 F
29-07-00	47,563.98 F	33-01-00	53,383.76 F	36-07-00	59,203.45 F	40-01-00	65,022.96 F
29-08-00	47,702.57 F	33-02-00	53,522.32 F	36-08-00	59,342.01 F	40-02-00	65,161.49 F
29-09-00	47,841.17 F	33-03-00	53,660.89 F	36-09-00	59,480.58 F	40-03-00	65,300.01 F
29-10-00	47,979.76 F	33-04-00	53,799.45 F	36-10-00	59,619.14 F	40-04-00	65,438.53 F
29-11-00	48,118.33 F	33-05-00	53,938.02 F	36-11-00	59,757.70 F	40-05-00	65,577.06 F
30-00-00	48,256.89 F	33-06-00	54,076.58 F	37-00-00	59,896.27 F	40-06-00	65,715.58 F
30-01-00	48,395.46 F	33-07-00	54,215.14 F	37-01-00	60,034.83 F	40-07-00	65,854.11 F
30-02-00	48,534.02 F	33-08-00	54,353.71 F	37-02-00	60,173.40 F	40-08-00	65,992.63 F
30-03-00	48,672.58 F	33-09-00	54,492.27 F	37-03-00	60,311.96 F	40-09-00	66,131.15 F
30-04-00	48,811.15 F	33-10-00	54,630.84 F	37-04-00	60,450.52 F	40-10-00	66,269.68 F
30-05-00	48,949.71 F	33-11-00	54,769.40 F	37-05-00	60,589.09 F	40-11-00	66,408.20 F
30-06-00	49,088.28 F	34-00-00	54,907.96 F	37-06-00	60,727.65 F	41-00-00	66,546.73 F
30-07-00	49,226.84 F	34-01-00	55,046.53 F	37-07-00	60,866.22 F	41-01-00	66,685.25 F
30-08-00	49,365.40 F	34-02-00	55,185.09 F	37-08-00	61,004.78 F	41-02-00	66,823.77 F
30-09-00	49,503.97 F	34-03-00	55,323.66 F	37-09-00	61,143.34 F	41-03-00	66,962.30 F
30-10-00	49,642.53 F	34-04-00	55,462.22 F	37-10-00	61,281.91 F	41-04-00	67,100.82 F
30-11-00	49,781.10 F	34-05-00	55,600.78 F	37-11-00	61,420.47 F	41-05-00	67,239.35 F
31-00-00	49,919.66 F	34-06-00	55,739.35 F	38-00-00	61,559.04 F	41-06-00	67,377.87 F
31-01-00	50,058.22 F	34-07-00	55,877.91 F	38-01-00	61,697.60 F	41-07-00	67,516.39 F
31-02-00	50,196.79 F	34-08-00	56,016.48 F	38-02-00	61,836.16 F	41-08-00	67,654.92 F
31-03-00	50,335.35 F	34-09-00	56,155.04 F	38-03-00	61,974.73 F	41-09-00	67,793.44 F
31-04-00	50,473.92 F	34-10-00	56,293.60 F	38-04-00	62,113.29 F	41-10-00	67,931.97 F
31-05-00	50,612.48 F	34-11-00	56,432.17 F	38-05-00	62,251.86 F	41-11-00	68,070.49 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-056** Tank Type **F** Roof Weight **121,530** API **30.00** Gravity Correction **2.46**

Strapped By: HMT 12/27/2022 Posted Height 66-05-00 Top Off Height 59-11-12 Low Gauge 6-5-0

FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels
42-00-00	68,209.01 F	45-06-00	74,027.02 F	49-00-00	79,845.03 F	52-06-00	85,668.14 F
42-01-00	68,347.54 F	45-07-00	74,165.55 F	49-01-00	79,983.55 F	52-07-00	85,806.82 F
42-02-00	68,486.06 F	45-08-00	74,304.07 F	49-02-00	80,122.08 F	52-08-00	85,945.49 F
42-03-00	68,624.59 F	45-09-00	74,442.59 F	49-03-00	80,260.60 F	52-09-00	86,084.16 F
42-04-00	68,763.11 F	45-10-00	74,581.12 F	49-04-00	80,399.13 F	52-10-00	86,222.84 F
42-05-00	68,901.63 F	45-11-00	74,719.64 F	49-05-00	80,537.65 F	52-11-00	86,361.51 F
42-06-00	69,040.16 F	46-00-00	74,858.17 F	49-06-00	80,676.17 F	53-00-00	86,500.18 F
42-07-00	69,178.68 F	46-01-00	74,996.69 F	49-07-00	80,814.70 F	53-01-00	86,638.86 F
42-08-00	69,317.21 F	46-02-00	75,135.21 F	49-08-00	80,953.24 F	53-02-00	86,777.53 F
42-09-00	69,455.73 F	46-03-00	75,273.74 F	49-09-00	81,091.91 F	53-03-00	86,916.20 F
42-10-00	69,594.25 F	46-04-00	75,412.26 F	49-10-00	81,230.59 F	53-04-00	87,054.88 F
42-11-00	69,732.78 F	46-05-00	75,550.79 F	49-11-00	81,369.26 F	53-05-00	87,193.55 F
43-00-00	69,871.30 F	46-06-00	75,689.31 F	50-00-00	81,507.93 F	53-06-00	87,332.23 F
43-01-00	70,009.83 F	46-07-00	75,827.83 F	50-01-00	81,646.61 F	53-07-00	87,470.90 F
43-02-00	70,148.35 F	46-08-00	75,966.36 F	50-02-00	81,785.28 F	53-08-00	87,609.57 F
43-03-00	70,286.87 F	46-09-00	76,104.88 F	50-03-00	81,923.95 F	53-09-00	87,748.25 F
43-04-00	70,425.40 F	46-10-00	76,243.41 F	50-04-00	82,062.63 F	53-10-00	87,886.92 F
43-05-00	70,563.92 F	46-11-00	76,381.93 F	50-05-00	82,201.30 F	53-11-00	88,025.59 F
43-06-00	70,702.45 F	47-00-00	76,520.45 F	50-06-00	82,339.98 F	54-00-00	88,164.27 F
43-07-00	70,840.97 F	47-01-00	76,658.98 F	50-07-00	82,478.65 F	54-01-00	88,302.94 F
43-08-00	70,979.49 F	47-02-00	76,797.50 F	50-08-00	82,617.32 F	54-02-00	88,441.61 F
43-09-00	71,118.02 F	47-03-00	76,936.03 F	50-09-00	82,756.00 F	54-03-00	88,580.29 F
43-10-00	71,256.54 F	47-04-00	77,074.55 F	50-10-00	82,894.67 F	54-04-00	88,718.96 F
43-11-00	71,395.07 F	47-05-00	77,213.07 F	50-11-00	83,033.34 F	54-05-00	88,857.63 F
44-00-00	71,533.59 F	47-06-00	77,351.60 F	51-00-00	83,172.02 F	54-06-00	88,996.31 F
44-01-00	71,672.11 F	47-07-00	77,490.12 F	51-01-00	83,310.69 F	54-07-00	89,134.98 F
44-02-00	71,810.64 F	47-08-00	77,628.65 F	51-02-00	83,449.36 F	54-08-00	89,273.66 F
44-03-00	71,949.16 F	47-09-00	77,767.17 F	51-03-00	83,588.04 F	54-09-00	89,412.33 F
44-04-00	72,087.69 F	47-10-00	77,905.69 F	51-04-00	83,726.71 F	54-10-00	89,551.00 F
44-05-00	72,226.21 F	47-11-00	78,044.22 F	51-05-00	83,865.39 F	54-11-00	89,689.68 F
44-06-00	72,364.73 F	48-00-00	78,182.74 F	51-06-00	84,004.06 F	55-00-00	89,828.35 F
44-07-00	72,503.26 F	48-01-00	78,321.27 F	51-07-00	84,142.73 F	55-01-00	89,967.02 F
44-08-00	72,641.78 F	48-02-00	78,459.79 F	51-08-00	84,281.41 F	55-02-00	90,105.70 F
44-09-00	72,780.31 F	48-03-00	78,598.31 F	51-09-00	84,420.08 F	55-03-00	90,244.37 F
44-10-00	72,918.83 F	48-04-00	78,736.84 F	51-10-00	84,558.75 F	55-04-00	90,383.04 F
44-11-00	73,057.35 F	48-05-00	78,875.36 F	51-11-00	84,697.43 F	55-05-00	90,521.72 F
45-00-00	73,195.88 F	48-06-00	79,013.89 F	52-00-00	84,836.10 F	55-06-00	90,660.39 F
45-01-00	73,334.40 F	48-07-00	79,152.41 F	52-01-00	84,974.77 F	55-07-00	90,799.07 F
45-02-00	73,472.93 F	48-08-00	79,290.93 F	52-02-00	85,113.45 F	55-08-00	90,937.74 F
45-03-00	73,611.45 F	48-09-00	79,429.46 F	52-03-00	85,252.12 F	55-09-00	91,076.41 F
45-04-00	73,749.97 F	48-10-00	79,567.98 F	52-04-00	85,390.79 F	55-10-00	91,215.09 F
45-05-00	73,888.50 F	48-11-00	79,706.51 F	52-05-00	85,529.47 F	55-11-00	91,353.76 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **100-056** Tank Type **F** Roof Weight **121,530** API **30.00** Gravity Correction **2.46**

Strapped By: HMT 12/27/2022 Posted Height 66-05-00 Top Off Height 59-11-12 Low Gauge 6-5-0

FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels
56-00-00	91,492.43 F	59-06-00	97,317.47 F	63-00-00	103,142.97 F		
56-01-00	91,631.11 F	59-07-00	97,456.17 F	63-01-00	103,281.67 F		
56-02-00	91,769.78 F	59-08-00	97,594.87 F	63-02-00	103,420.38 F		
56-03-00	91,908.45 F	59-09-00	97,733.58 F	63-03-00	103,559.08 F		
56-04-00	92,047.13 F	59-10-00	97,872.28 F	63-04-00	103,697.78 F		
56-05-00	92,185.80 F	59-11-00	98,010.98 F	63-05-00	103,836.48 F		
56-06-00	92,324.47 F	60-00-00	98,149.68 F	63-06-00	103,975.18 F		
56-07-00	92,463.15 F	60-01-00	98,288.39 F	63-07-00	104,113.89 F		
56-08-00	92,601.82 F	60-02-00	98,427.09 F	63-08-00	104,252.59 F		
56-09-00	92,740.50 F	60-03-00	98,565.79 F	63-09-00	104,391.29 F		
56-10-00	92,879.17 F	60-04-00	98,704.49 F	63-10-00	104,529.99 F		
56-11-00	93,017.84 F	60-05-00	98,843.20 F	63-11-00	104,668.70 F		
57-00-00	93,156.52 F	60-06-00	98,981.90 F	64-00-00	104,807.40 F		
57-01-00	93,295.19 F	60-07-00	99,120.60 F	64-01-00	104,946.10 F		
57-02-00	93,433.86 F	60-08-00	99,259.30 F	64-02-00	105,084.80 F		
57-03-00	93,572.54 F	60-09-00	99,398.01 F	64-03-00	105,223.51 F		
57-04-00	93,711.21 F	60-10-00	99,536.71 F	64-04-00	105,362.21 F		
57-05-00	93,849.91 F	60-11-00	99,675.41 F	64-05-00	105,500.91 F		
57-06-00	93,988.61 F	61-00-00	99,814.11 F	64-06-00	105,639.61 F		
57-07-00	94,127.31 F	61-01-00	99,952.82 F	64-07-00	105,778.32 F		
57-08-00	94,266.02 F	61-02-00	100,091.52 F	64-08-00	105,917.02 F		
57-09-00	94,404.72 F	61-03-00	100,230.22 F	64-09-00	106,055.72 F		
57-10-00	94,543.42 F	61-04-00	100,368.92 F	64-10-00	106,194.42 F		
57-11-00	94,682.12 F	61-05-00	100,507.62 F	64-11-00	106,333.13 F		
58-00-00	94,820.83 F	61-06-00	100,646.33 F	65-00-00	106,471.83 F		
58-01-00	94,959.53 F	61-07-00	100,785.03 F	65-01-00	106,610.53 F		
58-02-00	95,098.23 F	61-08-00	100,923.73 F	65-02-00	106,749.23 F		
58-03-00	95,236.93 F	61-09-00	101,062.43 F				
58-04-00	95,375.64 F	61-10-00	101,201.14 F				
58-05-00	95,514.34 F	61-11-00	101,339.84 F				
58-06-00	95,653.04 F	62-00-00	101,478.54 F				
58-07-00	95,791.74 F	62-01-00	101,617.24 F				
58-08-00	95,930.45 F	62-02-00	101,755.95 F				
58-09-00	96,069.15 F	62-03-00	101,894.65 F				
58-10-00	96,207.85 F	62-04-00	102,033.35 F				
58-11-00	96,346.55 F	62-05-00	102,172.05 F				
59-00-00	96,485.26 F	62-06-00	102,310.76 F				
59-01-00	96,623.96 F	62-07-00	102,449.46 F				
59-02-00	96,762.66 F	62-08-00	102,588.16 F				
59-03-00	96,901.36 F	62-09-00	102,726.86 F				
59-04-00	97,040.06 F	62-10-00	102,865.57 F				
59-05-00	97,178.77 F	62-11-00	103,004.27 F				

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE