Tank ID **012-051** Tank Type **F** Roof Weight **28,249** API **50.00** Gravity Correction **.57**

Strapped By: HMT 2/21/2022 Posted Height 54-11-14 Top Off Height 41-10-00 Low Gauge 5-1-0

FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels
0-00-00	46.67	3-06-00	906.23	7-00-00	1,686.84 F	10-06-00	2,571.23 F
0-01-00	58.27	3-07-00	927.29	7-01-00	1,707.90 F	10-07-00	2,592.29 F
0-02-00	71.96	3-08-00	948.34	7-02-00	1,728.96 F	10-08-00	2,613.34 F
0-03-00	88.00	3-09-00	969.39	7-03-00	1,750.01 F	10-09-00	2,634.40 F
0-04-00	105.79	3-10-00	990.44	7-04-00	1,771.07 F	10-10-00	2,655.46 F
0-05-00	126.84	**3-11-00**	1,011.50 F	7-05-00	1,792.13 F	10-11-00	2,676.51 F
0-06-00	147.89	**4-00-00**	1,015.16 F	7-06-00	1,813.19 F	11-00-00	2,697.57 F
0-07-00	168.94	**4-01-00**	1,016.34 F	7-07-00	1,834.24 F	11-01-00	2,718.63 F
0-08-00	190.00	**4-02-00**	1,017.52 F	7-08-00	1,855.30 F	11-02-00	2,739.68 F
0-09-00	211.05	**4-03-00**	1,018.70 F	7-09-00	1,876.36 F	11-03-00	2,760.74 F
0-10-00	232.11	**4-04-00**	1,019.88 F	7-10-00	1,897.41 F	11-04-00	2,781.80 F
0-11-00	253.18	**4-05-00**	1,034.19 F	7-11-00	1,918.47 F	11-05-00	2,802.85 F
1-00-00	274.25	4-06-00	1,055.25 F	8-00-00	1,939.53 F	11-06-00	2,823.91 F
1-01-00	295.32	4-07-00	1,076.30 F	8-01-00	1,960.58 F	11-07-00	2,844.97 F
1-02-00	316.39	4-08-00	1,097.35 F	8-02-00	1,981.64 F	11-08-00	2,866.03 F
1-03-00	337.46	4-09-00	1,118.40 F	8-03-00	2,002.70 F	11-09-00	2,887.08 F
1-04-00	358.53	4-10-00	1,139.46 F	8-04-00	2,023.75 F	11-10-00	2,908.14 F
1-05-00	379.60	4-11-00	1,160.51 F	8-05-00	2,044.81 F	11-11-00	2,929.20 F
1-06-00	400.67	5-00-00	1,181.56 F	8-06-00	2,065.87 F	12-00-00	2,950.25 F
1-07-00	421.75	5-01-00	1,202.62 F	8-07-00	2,086.92 F	12-01-00	2,971.31 F
1-08-00	442.82	5-02-00	1,223.67 F	8-08-00	2,107.98 F	12-02-00	2,992.37 F
1-09-00	463.89	5-03-00	1,244.72 F	8-09-00	2,129.04 F	12-03-00	3,013.42 F
1-10-00	484.96	5-04-00	1,265.77 F	8-10-00	2,150.09 F	12-04-00	3,034.48 F
1-11-00	506.03	5-05-00	1,286.83 F	8-11-00	2,171.15 F	12-05-00	3,055.54 F
2-00-00	527.10	5-06-00	1,307.88 F	9-00-00	2,192.21 F	12-06-00	3,076.59 F
2-01-00	548.17	5-07-00	1,328.93 F	9-01-00	2,213.26 F	12-07-00	3,097.65 F
2-02-00	569.24	5-08-00	1,349.99 F	9-02-00	2,234.32 F	12-08-00	3,118.71 F
2-03-00	590.31	5-09-00	1,371.04 F	9-03-00	2,255.38 F	12-09-00	3,139.76 F
2-04-00	611.38	5-10-00	1,392.09 F	9-04-00	2,276.43 F	12-10-00	3,160.82 F
2-05-00	632.45	5-11-00	1,413.14 F	9-05-00	2,297.49 F	12-11-00	3,181.88 F
2-06-00	653.52	6-00-00	1,434.20 F	9-06-00	2,318.55 F	13-00-00	3,202.93 F
2-07-00	674.59	6-01-00	1,455.25 F	9-07-00	2,339.61 F	13-01-00	3,223.99 F
2-08-00	695.66	6-02-00	1,476.30 F	9-08-00	2,360.66 F	13-02-00	3,245.05 F
2-09-00	716.73	6-03-00	1,497.36 F	9-09-00	2,381.72 F	13-03-00	3,266.10 F
2-10-00	737.80	6-04-00	1,518.41 F	9-10-00	2,402.78 F	13-04-00	3,287.16 F
2-11-00	758.86	6-05-00	1,539.46 F	9-11-00	2,423.83 F	13-05-00	3,308.22 F
3-00-00	779.92	6-06-00	1,560.51 F	10-00-00	2,444.89 F	13-06-00	3,329.27 F
3-01-00	800.97	6-07-00	1,581.57 F	10-01-00	2,465.95 F	13-07-00	3,350.33 F
3-02-00	822.02	6-08-00	1,602.62 F	10-02-00	2,487.00 F	13-08-00	3,371.39 F
3-03-00	843.07	6-09-00	1,623.67 F	10-03-00	2,508.06 F	13-09-00	3,392.45 F
3-04-00	864.13	6-10-00	1,644.73 F	10-04-00	2,529.12 F	13-10-00	3,413.50 F
3-05-00	885.18	6-11-00	1,665.79 F	10-05-00	2,550.17 F	13-11-00	3,434.56 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **012-051** Tank Type **F** Roof Weight **28,249** API **50.00** Gravity Correction **.57**

Strapped By: HMT 2/21/2022 Posted Height 54-11-14 Top Off Height 41-10-00 Low Gauge 5-1-0

FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels
14-00-00	3,455.62 F	17-06-00	4,340.71 F	21-00-00	5,225.97 F	24-06-00	6,110.92 F
14-01-00	3,476.67 F	17-07-00	4,361.79 F	21-01-00	5,247.05 F	24-07-00	6,131.98 F
14-02-00	3,497.73 F	17-08-00	4,382.87 F	21-02-00	5,268.13 F	24-08-00	6,153.05 F
14-03-00	3,518.79 F	17-09-00	4,403.94 F	21-03-00	5,289.20 F	24-09-00	6,174.11 F
14-04-00	3,539.84 F	17-10-00	4,425.02 F	21-04-00	5,310.28 F	24-10-00	6,195.17 F
14-05-00	3,560.90 F	17-11-00	4,446.10 F	21-05-00	5,331.36 F	24-11-00	6,216.24 F
14-06-00	3,581.96 F	18-00-00	4,467.18 F	21-06-00	5,352.44 F	25-00-00	6,237.30 F
14-07-00	3,603.01 F	18-01-00	4,488.25 F	21-07-00	5,373.51 F	25-01-00	6,258.37 F
14-08-00	3,624.07 F	18-02-00	4,509.33 F	21-08-00	5,394.59 F	25-02-00	6,279.43 F
14-09-00	3,645.15 F	18-03-00	4,530.41 F	21-09-00	5,415.67 F	25-03-00	6,300.49 F
14-10-00	3,666.23 F	18-04-00	4,551.49 F	21-10-00	5,436.75 F	25-04-00	6,321.56 F
14-11-00	3,687.31 F	18-05-00	4,572.56 F	21-11-00	5,457.82 F	25-05-00	6,342.62 F
15-00-00	3,708.38 F	18-06-00	4,593.64 F	22-00-00	5,478.90 F	25-06-00	6,363.69 F
15-01-00	3,729.46 F	18-07-00	4,614.72 F	22-01-00	5,499.98 F	25-07-00	6,384.75 F
15-02-00	3,750.54 F	18-08-00	4,635.80 F	22-02-00	5,521.06 F	25-08-00	6,405.81 F
15-03-00	3,771.62 F	18-09-00	4,656.88 F	22-03-00	5,542.13 F	25-09-00	6,426.88 F
15-04-00	3,792.69 F	18-10-00	4,677.95 F	22-04-00	5,563.21 F	25-10-00	6,447.94 F
15-05-00	3,813.77 F	18-11-00	4,699.03 F	22-05-00	5,584.29 F	25-11-00	6,469.01 F
15-06-00	3,834.85 F	19-00-00	4,720.11 F	22-06-00	5,605.37 F	26-00-00	6,490.07 F
15-07-00	3,855.93 F	19-01-00	4,741.19 F	22-07-00	5,626.44 F	26-01-00	6,511.13 F
15-08-00	3,877.00 F	19-02-00	4,762.26 F	22-08-00	5,647.51 F	26-02-00	6,532.20 F
15-09-00	3,898.08 F	19-03-00	4,783.34 F	22-09-00	5,668.57 F	26-03-00	6,553.26 F
15-10-00	3,919.16 F	19-04-00	4,804.42 F	22-10-00	5,689.64 F	26-04-00	6,574.33 F
15-11-00	3,940.24 F	19-05-00	4,825.50 F	22-11-00	5,710.70 F	26-05-00	6,595.39 F
16-00-00	3,961.31 F	19-06-00	4,846.57 F	23-00-00	5,731.77 F	26-06-00	6,616.45 F
16-01-00	3,982.39 F	19-07-00	4,867.65 F	23-01-00	5,752.83 F	26-07-00	6,637.52 F
16-02-00	4,003.47 F	19-08-00	4,888.73 F	23-02-00	5,773.89 F	26-08-00	6,658.58 F
16-03-00	4,024.55 F	19-09-00	4,909.81 F	23-03-00	5,794.96 F	26-09-00	6,679.65 F
16-04-00	4,045.62 F	19-10-00	4,930.88 F	23-04-00	5,816.02 F	26-10-00	6,700.71 F
16-05-00	4,066.70 F	19-11-00	4,951.96 F	23-05-00	5,837.09 F	26-11-00	6,721.77 F
16-06-00	4,087.78 F	20-00-00	4,973.04 F	23-06-00	5,858.15 F	27-00-00	6,742.84 F
16-07-00	4,108.86 F	20-01-00	4,994.12 F	23-07-00	5,879.21 F	27-01-00	6,763.90 F
16-08-00	4,129.94 F	20-02-00	5,015.19 F	23-08-00	5,900.28 F	27-02-00	6,784.97 F
16-09-00	4,151.01 F	20-03-00	5,036.27 F	23-09-00	5,921.34 F	27-03-00	6,806.03 F
16-10-00	4,172.09 F	20-04-00	5,057.35 F	23-10-00	5,942.41 F	27-04-00	6,827.09 F
16-11-00	4,193.17 F	20-05-00	5,078.43 F	23-11-00	5,963.47 F	27-05-00	6,848.16 F
17-00-00	4,214.25 F	20-06-00	5,099.50 F	24-00-00	5,984.53 F	27-06-00	6,869.22 F
17-01-00	4,235.32 F	20-07-00	5,120.58 F	24-01-00	6,005.60 F	27-07-00	6,890.29 F
17-02-00	4,256.40 F	20-08-00	5,141.66 F	24-02-00	6,026.66 F	27-08-00	6,911.35 F
17-03-00	4,277.48 F	20-09-00	5,162.74 F	24-03-00	6,047.73 F	27-09-00	6,932.41 F
17-04-00	4,298.56 F	20-10-00	5,183.82 F	24-04-00	6,068.79 F	27-10-00	6,953.48 F
17-05-00	4,319.63 F	20-11-00	5,204.89 F	24-05-00	6,089.85 F	27-11-00	6,974.54 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **012-051** Tank Type **F** Roof Weight **28,249** API **50.00** Gravity Correction **.57**

Strapped By: HMT 2/21/2022 Posted Height 54-11-14 Top Off Height 41-10-00 Low Gauge 5-1-0

FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels
28-00-00	6,995.61 F	31-06-00	7,880.62 F	35-00-00	8,766.59 F	38-06-00	9,652.54 F
28-01-00	7,016.67 F	31-07-00	7,901.72 F	35-01-00	8,787.68 F	38-07-00	9,673.61 F
28-02-00	7,037.73 F	31-08-00	7,922.81 F	35-02-00	8,808.78 F	38-08-00	9,694.68 F
28-03-00	7,058.80 F	31-09-00	7,943.91 F	35-03-00	8,829.87 F	38-09-00	9,715.75 F
28-04-00	7,079.86 F	31-10-00	7,965.00 F	35-04-00	8,850.97 F	38-10-00	9,736.82 F
28-05-00	7,100.93 F	31-11-00	7,986.10 F	35-05-00	8,872.06 F	38-11-00	9,757.89 F
28-06-00	7,121.99 F	32-00-00	8,007.19 F	35-06-00	8,893.16 F	39-00-00	9,778.96 F
28-07-00	7,143.05 F	32-01-00	8,028.29 F	35-07-00	8,914.25 F	39-01-00	9,800.03 F
28-08-00	7,164.12 F	32-02-00	8,049.38 F	35-08-00	8,935.34 F	39-02-00	9,821.10 F
28-09-00	7,185.18 F	32-03-00	8,070.47 F	35-09-00	8,956.44 F	39-03-00	9,842.16 F
28-10-00	7,206.25 F	32-04-00	8,091.57 F	35-10-00	8,977.53 F	39-04-00	9,863.23 F
28-11-00	7,227.31 F	32-05-00	8,112.66 F	35-11-00	8,998.63 F	39-05-00	9,884.30 F
29-00-00	7,248.37 F	32-06-00	8,133.76 F	36-00-00	9,019.72 F	39-06-00	9,905.37 F
29-01-00	7,269.44 F	32-07-00	8,154.85 F	36-01-00	9,040.82 F	39-07-00	9,926.44 F
29-02-00	7,290.50 F	32-08-00	8,175.95 F	36-02-00	9,061.91 F	39-08-00	9,947.51 F
29-03-00	7,311.57 F	32-09-00	8,197.04 F	36-03-00	9,083.01 F	39-09-00	9,968.58 F
29-04-00	7,332.63 F	32-10-00	8,218.14 F	36-04-00	9,104.10 F	39-10-00	9,989.65 F
29-05-00	7,353.69 F	32-11-00	8,239.23 F	36-05-00	9,125.19 F	39-11-00	10,010.71 F
29-06-00	7,374.76 F	33-00-00	8,260.32 F	36-06-00	9,146.29 F	40-00-00	10,031.78 F
29-07-00	7,395.82 F	33-01-00	8,281.42 F	36-07-00	9,167.38 F	40-01-00	10,052.85 F
29-08-00	7,416.89 F	33-02-00	8,302.51 F	36-08-00	9,188.48 F	40-02-00	10,073.92 F
29-09-00	7,437.95 F	33-03-00	8,323.61 F	36-09-00	9,209.57 F	40-03-00	10,094.99 F
29-10-00	7,459.01 F	33-04-00	8,344.70 F	36-10-00	9,230.67 F	40-04-00	10,116.06 F
29-11-00	7,480.08 F	33-05-00	8,365.80 F	36-11-00	9,251.76 F	40-05-00	10,137.13 F
30-00-00	7,501.14 F	33-06-00	8,386.89 F	37-00-00	9,272.86 F	40-06-00	10,158.20 F
30-01-00	7,522.21 F	33-07-00	8,407.98 F	37-01-00	9,293.95 F	40-07-00	10,179.26 F
30-02-00	7,543.27 F	33-08-00	8,429.08 F	37-02-00	9,315.04 F	40-08-00	10,200.33 F
30-03-00	7,564.33 F	33-09-00	8,450.17 F	37-03-00	9,336.14 F	40-09-00	10,221.40 F
30-04-00	7,585.40 F	33-10-00	8,471.27 F	37-04-00	9,357.23 F	40-10-00	10,242.47 F
30-05-00	7,606.46 F	33-11-00	8,492.36 F	37-05-00	9,378.33 F	40-11-00	10,263.54 F
30-06-00	7,627.53 F	34-00-00	8,513.46 F	37-06-00	9,399.42 F	41-00-00	10,284.61 F
30-07-00	7,648.59 F	34-01-00	8,534.55 F	37-07-00	9,420.52 F	41-01-00	10,305.68 F
30-08-00	7,669.68 F	34-02-00	8,555.65 F	37-08-00	9,441.61 F	41-02-00	10,326.75 F
30-09-00	7,690.78 F	34-03-00	8,576.74 F	37-09-00	9,462.70 F	41-03-00	10,347.82 F
30-10-00	7,711.87 F	34-04-00	8,597.83 F	37-10-00	9,483.80 F	41-04-00	10,368.88 F
30-11-00	7,732.96 F	34-05-00	8,618.93 F	37-11-00	9,504.89 F	41-05-00	10,389.95 F
31-00-00	7,754.06 F	34-06-00	8,640.02 F	38-00-00	9,525.99 F	41-06-00	10,411.02 F
31-01-00	7,775.15 F	34-07-00	8,661.12 F	38-01-00	9,547.08 F	41-07-00	10,432.09 F
31-02-00	7,796.25 F	34-08-00	8,682.21 F	38-02-00	9,568.18 F	41-08-00	10,453.16 F
31-03-00	7,817.34 F	34-09-00	8,703.31 F	38-03-00	9,589.27 F	41-09-00	10,474.23 F
31-04-00	7,838.44 F	34-10-00	8,724.40 F	38-04-00	9,610.37 F	41-10-00	10,495.30 F
31-05-00	7,859.53 F	34-11-00	8,745.50 F	38-05-00	9,631.46 F	41-11-00	10,516.37 F

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE

Tank ID **012-051** Tank Type **F** Roof Weight **28,249** API **50.00** Gravity Correction **.57**

Strapped By: HMT 2/21/2022 Posted Height 54-11-14 Top Off Height 41-10-00 Low Gauge 5-1-0

FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels	FT-IN-16th	Barrels
42-00-00	10,537.43 F	45-06-00	11,422.32 F				
42-01-00	10,558.50 F	45-07-00	11,443.39 F				
42-02-00	10,579.57 F	45-08-00	11,464.46 F				
42-03-00	10,600.64 F	45-09-00	11,485.53 F				
42-04-00	10,621.71 F	45-10-00	11,506.60 F				
42-05-00	10,642.78 F	45-11-00	11,527.67 F				
42-06-00	10,663.85 F	46-00-00	11,548.74 F				
42-07-00	10,684.92 F	46-01-00	11,569.81 F				
42-08-00	10,705.98 F	46-02-00	11,590.87 F				
42-09-00	10,727.05 F	46-03-00	11,611.94 F				
42-10-00	10,748.12 F	46-04-00	11,633.01 F				
42-11-00	10,769.19 F	46-05-00	11,654.08 F				
43-00-00	10,790.26 F	46-06-00	11,675.15 F				
43-01-00	10,811.33 F	46-07-00	11,696.22 F				
43-02-00	10,832.40 F	46-08-00	11,717.29 F				
43-03-00	10,853.47 F	46-09-00	11,738.36 F				
43-04-00	10,874.54 F	46-10-00	11,759.42 F				
43-05-00	10,895.60 F						
43-06-00	10,916.67 F						
43-07-00	10,937.74 F						
43-08-00	10,958.81 F						
43-09-00	10,979.88 F						
43-10-00	11,000.95 F						
43-11-00	11,022.02 F						
44-00-00	11,043.09 F						
44-01-00	11,064.15 F						
44-02-00	11,085.22 F						
44-03-00	11,106.29 F						
44-04-00	11,127.36 F						
44-05-00	11,148.43 F						
44-06-00	11,169.50 F						
44-07-00	11,190.57 F						
44-08-00	11,211.64 F						
44-09-00	11,232.70 F						
44-10-00	11,253.77 F						
44-11-00	11,274.84 F						
45-00-00	11,295.91 F						
45-01-00	11,316.98 F						
45-02-00	11,338.05 F						
45-03-00	11,359.12 F						
45-04-00	11,380.19 F						
45-05-00	11,401.26 F						

All fractional values are to be calculated between the one inch values at the point of strapping

BOLD DENOTES ROOF CRITICAL ZONE